



CONSTRUCTION SEQUENCE

1. PLACE METHOD 2 TEMPORARY BARRIERS AS SHOWN, MAINTAINING 2 - 11'-0" TRAFFIC LANES ON EACH EXISTING BRIDGE. REMOVE PORTIONS OF EXISTING BRIDGES AS NECESSARY.
2. BUILD STAGE I ACCORDING TO PLANS. PLACE METHOD 2 TEMPORARY BARRIERS AS SHOWN ON STAGE I.
3. RELOCATE EXISTING NORTHBOUND TRAFFIC ONTO THE COMPLETED STAGE I. REMOVE EXISTING NORTHBOUND BRIDGE.
4. BUILD STAGE II ACCORDING TO PLANS.

BRIDGE NO. 1



DATE		REVISIONS		BY	
GEORGIA DEPARTMENT OF TRANSPORTATION ENGINEERING DIVISION-OFFICE OF BRIDGES AND STRUCTURES					
STAGING PLANS (SHT. 1 OF 2) CR 4519 (ATLANTA ROAD) OVER I-285 COBB COUNTY STP00-0222-01(001)					
DRAWING NO. 35-004				SCALE: NONE	
BRIDGE SHEET 4 OF 33				AUGUST 2013	
DESIGNED DRB	CHECKED FAQ	REVIEWED WMD/DLC	APPROVED BFR		
DRAWN CAB	DESIGN GROUP LAIII				

11/18/2013 I:\S0222\69 (atlanta rd. over I-285)\final\br. lns\staging.dgn