

Original schedule		
Project: STP00-2688-00(004)	County: Hall	Route/Road :034700
Description: SR 347/LANIER ISLAND PKWY FM I-985 TO CR 1293/MCEVER RD-PH I		

A. SUMMARY OF UTILITY FACILITIES AND UTILITY ADJUSTMENT SCHEDULE.

List of all existing facilities within project (exclude minor items)

Quantity, Type of facility, Type of service	Quantity in conflict	Units
See Attached Material List	19	EA

Existing facility locations were identified using **Record/Map Field Review** dated: **Sep 7, 2010**

This schedule is based on **Final** dated: **Mar 7, 2011**


If any changes are made to the plans after this date, which affect the utility, then this schedule may require modification.

Prepared by	Title	Phone	Date
<i>Kris Stephens</i>	<i>Engineer</i>	<i>706-340-6457</i>	<i>Nov 21, 2011</i>
Approved by GDOT	Title	Phone	Date

Comments

B. SPECIAL REQUIREMENTS (staging required, dependent activities, joint-use coordination, etc.).

See Attached Special Requirements



C. WORK PLAN - provide disposition of all existing and proposed facilities on project.

Location	Description of utility work	Dependent activities	Plan Stage No.	Days	Average number of workers
Preliminary Engineering					
All Locations	Preliminary Engineering	Second Submission Plans on FTP site	NA	180	1
Right Of Way Aquisition					
All Locations	Right Of Way Aquisition	NTP, Receipt of Final Plans on FTP site, OEL review and receipt of "green sheets"	N/A	180	1
Construction Engineering					
All Locations	Construction Engineering	Receipt of Final Plans on FTP site receipt of "green sheets"	N/A	40	1
Material Procurement					
All Locations	Material Procurement	NTP, Construction Engineering Completion	N/A	20	1
Clearing and Trimming					
All Locations	Clearing and Trimming	NTP, OEL review and approval, Regulatory Agency approvals, Construction Engineering and Land Acquisition Completion	N/A	3	3
Construction					
All Locations	All Work Storm Delay	Storm Restoration Interval Days to be Added to Schedule	N/A	5	4
All Locations	All Work - Traffic Control Issues	Traffic control issues / Work Hour Restrictions Imposed by Ga DOT	N/A	2	4

All Locations	Line Crew	<p>Engineering Completion, Land Acquisition Completion, GDOT Permit Approval, UPC notification 72 hour lead time, Contractor Clearing and staking of r/w and construction centerlines. All clearing obstructions removed by GDOT Contractor (In the event that the contractor has not done the required staking or clearing, these items will be added to the UAS and will be considered a change in scope</p>	N/A	111	4
All Locations	Remove Old Poles	<p>Joint Use Facilities Schedules and Contractual Requirements, GDOT and other non permitted attachment removal</p>	N/A	20	4
Splicing or Tie in Work					
All Locations	Splicing or Tie in Work	Load and Outage Scheduling	N/A	5	4
Service Considerations					
All Locations	Service Considerations	Customer Outage Scheduling and Joint Scheduling Considerations	N/A	10	4

D. SCHEDULE SUMMARY FOR WORK PLAN.

Exclude weekends, weather delays and non-productive time:

Work Phase	Total estimated days	Prior to project award	After project award
Preliminary Engineering	180	315	-1
Right Of Way Aquisition	180	135	45
Construction Engineering	40	20	20
Material Procurement	20		41
Clearing and Trimming	3		56
Construction	138		202
Splicing or Tie in Work	5		172
Service Considerations	10		182

Project duration for non-concurrent activities in days: 202

