



Ten Peachtree Place
Atlanta, GA 30309

404 584 4000 phone
www.aglresources.com

December 21, 2012

Mr. Jeff Jacques
Utility Coordinator
C. W. Matthews Contracting Co., Inc.
Drawer 970
Marietta, Georgia 30061

Re: CWM Job No. 1952 – Bethelview Road from SR 9 to Castleberry Road
GDOT Project No. STP00-2348-00(003) CT. 1 - Forsyth County
P. I. No. 141880
AGLC – Notification of Delay (Escalation Step 1)

Dear Mr. Jacques:

Please accept this letter as a response from Atlanta Gas Light (AGL) to the Escalation Step 1 letter submitted by C. W. Matthews (CWM) on December 19, 2012. This document is meant to suit the requirements put forth by the Georgia Department of Transportation (GDOT) and to prevent further escalation steps. This reply submitted by AGL intends to address concerns with the project and provide a solution agreeable to all parties.

At the December 18th utility meeting, it was announced that AGL had fallen behind the anticipated construction schedule and would receive an Escalation Step 1 letter from CWM. Prior to the date of this letter, AGL had contracted a pipeline contractor to complete the natural gas relocation within the specified construction schedule. There have been several conflicts that were not addressed in the original UAS that have been added to the scope of work for AGL's pipeline contractor. This pipeline contractor has already mobilized to begin the relocation work. AGL has specified that the pipeline contractor utilize multiple crews in order to complete the work on schedule.

The gas pipeline relocation work is to be completed on schedule, meeting the timeframe set forth by the Utility Adjustment Schedule (UAS) agreement, following the completion of dependent activities which includes the staking of all drainage structures. Per GDOT Specification 149.3.05 (F. Line, Grades and Stakes), "Set other line and grade stakes needed to construct the job, including stakes needed to relocate utilities and restake flattened slopes, minor grade or alignment changes and other incidentals." As of today, there has been no notification from CWM that staking of all drainage structures on this project has been completed.

At the present time, AGL is working quickly to complete the relocation of the gas facilities on this project. Furthermore, AGL is working to make sure that its contractor completes the work within the time approved by the UAS.

I appreciate the opportunity to address the stated concerns and respond within a timely manner. Please feel free to contact me if you have any questions.

Sincerely,



Carl Pearson, PE
Manager
AGLC & CGC – Engineering Design

cc: Neil Kantner email
Jason Dykes email
Jeff Baker email
Jonathan Todd email
Glenn Blake email
Scott Grogan email
Jeff Jacques email & hard copy