



AGL Resources™

Ten Peachtree Place  
Atlanta, GA 30309

404 584 4000 phone  
www.aglresources.com

February 7, 2013

Mr. Jeff Jacques  
Utility Coordinator  
C. W. Matthews Contracting Co., Inc.  
Drawer 970  
Marietta, Georgia 30061

Re: CWM Job No. 1954 – SR 9 / SR 141 / Bethelview Road Widening & Reconstruction  
GDOT Project No. CSSTP-0007-00(999) - Forsyth County  
P. I. No. 0007999  
Escalation Step # 1 – AGL

Dear Mr. Jacques:

Please accept this letter as a response from Atlanta Gas Light (AGL) to the Escalation Step 1 letter submitted by C. W. Matthews (CWM) on January 28, 2013. This document is meant to suit the requirements put forth by the Georgia Department of Transportation (GDOT) and to prevent further escalation steps. This reply submitted by AGL intends to address concerns with the project and provide a solution agreeable to all parties.


At the January 23rd utility meeting, AGL, the District 1 Utility office and CW Matthews agreed to an onsite meeting which occurred on January 30<sup>th</sup> to finalize the location of the gas mains which will be located below the road bed of the proposed road due to restricted road ROW. Since the meeting, AGL has contracted a pipeline contractor to complete the natural gas relocation within the specified construction schedule. This pipeline contractor has already mobilized to begin the relocation work. AGL has specified that the pipeline contractor utilize multiple crews in order to complete the work on schedule.

The gas pipeline relocation work is to be completed on schedule, meeting the timeframe set forth by the Utility Adjustment Schedule (UAS) agreement, following the completion of dependent activities which includes the staking of all drainage structures. Per GDOT Specification 149.3.05 (F. Line, Grades and Stakes), "Set other line and grade stakes needed to construct the job, including stakes needed to relocate utilities and restake flattened slopes, minor grade or alignment changes and other incidentals." As of today, there has been no notification from CWM that staking of all drainage structures on this project has been completed.

At the present time, AGL is working to complete the relocation of the gas facilities on this project. Furthermore, AGL is working to make sure that its contractor completes the work within the time approved by the UAS.

I appreciate the opportunity to address the stated concerns and respond within a timely manner. Please feel free to contact me if you have any questions.

Sincerely,

A handwritten signature in black ink, appearing to read 'Carl Pearson', written in a cursive style.

Carl Pearson, PE

Manager

AGLC & CGC – Engineering Design

cc: Neil Kantner email  
Jason Dykes email  
Jeff Baker email  
Jonathan Todd email  
Glenn Blake email  
Scott Grogan email  
Jeff Jacques email & hard copy