



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-1068

August 12, 2013

Atlanta Gas Light Company
Attn: Mr. Carl Pearson
Ten Peachtree Place, 11th Floor
Atlanta, GA 30309

RE: CWM Job No. 1954 – SR 9 / SR 141 / Bethelview Road Widening &
Reconstruction
GDOT Project No. CSSTP-0007-00(999) - Forsyth County
P. I. No. 0007999
Escalation Step # 1 - AGL

Dear Mr. Pearson,

The above referenced project was let to contract by the State of Georgia – Department of Transportation (GDOT) on July 20, 2012 and was awarded to C. W. Matthews Contracting Company, Inc. (CWM) as lowest reliable bidder on August 3, 2012. Construction was authorized on September 4, 2012 toward a contract completion date of April 30, 2014.

This is a follow up to the attached letter dated January 28, 2013 and labeled Exhibit "A". The same was authored by myself and detailed notification of Escalation Step # 1 from CWM to Atlanta Gas Light Company (AGLC) due to gas facility relocation being greater than 20 % behind schedule on the subject project.

Please accept this letter as notification that effective August 12, 2013; Atlanta Gas Light Company (AGLC) is again 20% or greater behind in relocating gas facilities on the subject project. The pre-existing gas facilities continue to constrain required construction activities including but not limited to grading, storm drain installation and placement of Graded Aggregate Base. As you are aware, AGLC was issued Notice to Proceed with facility relocation in a letter dated July 16, 2012 and authored by Mr. Jeff Baker, State of Georgia – Department of Transportation (GDOT), State Utilities Engineer. In a duly executed Utility Adjustment Schedule (UAS) prepared by Mr. Justin Holley, Engineer, dated January 13, 2012, AGLC outlined a total of 152 days to complete gas facility relocation throughout the project limits. The same included Construction Engineering, Material Procurement, Construction and Service Considerations.

Based on the aforementioned UAS, AGLC denoted a total of 152 days in order to finalize gas facility relocation including service considerations. Predecessor activities required for commencement of gas facility relocation were finalization of clearing & grubbing as well as construction staking. Clearing & grubbing was completed on November 21, 2012 with construction staking finalized on or before October 30, 2012. Therefore, gas facility relocation should have commenced on November 21, 2012 and finalized on or before June 21, 2013. As of today's date, Benton-GA is continuing to relocate gas facilities on the subject project, thereby placing AGL 20 % or greater behind schedule.

As outlined in the GDOT Utility Accommodation Policy and Standards Manual Chapter 4.4.C., please accept this letter as notification from CWM to AGLC that gas facility relocation is greater than 20% behind schedule. I look forward to receiving your proposal on rectifying the aforementioned delay. This will allow CWM as well as our Sub-Contractors to plan and schedule required construction activities accordingly.

Should you have questions regarding the preceding contents, please contact and so inquire of me.

Sincerely,

A handwritten signature in blue ink that reads "Jeffrey S. Jacques". The signature is written in a cursive style and is positioned above the printed name of the sender.

Jeff Jacques,
Worksite Utility Coordination Supervisor

JSJ

cc: Project File

Charles Matthews e-mail
Dan Garcia e-mail
Al Eckford e-mail
Carl Pearson e-mail & hard copy
Thomas Parker e-mail
Bryan Corazzini e-mail
Matt Needham e-mail
Jeff Shropshire e-mail
Adam Grist e-mail
Harold Mull e-mail
Kevin Eubanks e-mail
Neal Kantner e-mail
Robby Oliver e-mail

1954 – Project File

