

DF # 37

Pittman Vs Comcast  
Newton County.

STP 00 - 0957 - 00 (009)

Comcast - Pittman

Newton County

2/25/14 step-1 conclusion letter mailed.

**DEPARTMENT OF TRANSPORTATION  
STATE OF GEORGIA**

---

**INTERDEPARTMENT CORRESPONDENCE**

---

**FILE:** STP00-0957-00(009)  
Newton County

**OFFICE:** Tennille

**DATE:** March 24, 2014

**FROM:**  Corbett S. Reynolds, Assistant District Construction Engineer

**TO:** Marc Mastronardi, P.E., State Construction Engineer

**SUBJECT:** Comcast Utility Delay-Escalation Process Step 2

Please find attached correspondence from Pittman Construction Company concerning potential delays due to the relocation of Comcast facilities on the above referenced project. PCC has documented that Comcast completed their relocation on 02-17-14 which is 60 days after their scheduled completion date of 12-19-13. PCC has given notice of a potential time extension of 2 months.

If further information is required please contact me at 478-553-2331.

Attachments

Copy: Shajan Joseph, State Construction Claims Engineer  
Lynn Bean, District Utilities Engineer  
Bryan Gibbs, Construction Liaison  
Robert Simpson, Asst. Area Engineer



# PITTMAN CONSTRUCTION CO.

March 17, 2014

Mr. Shajan P. Joseph, P.E.  
State Utilities Construction Engineer  
Georgia Department of Transportation  
One Georgia Center  
600 West Peachtree Street, NW  
Atlanta, GA 30308

RE: GDOT Project STP00-0957-00(009), Newton County  
P.I. Number 245190, CID Number B14531-13-000-0  
**COMCAST UTILITY DELAYS – ESCALATION PROCESS STEP 1**

Dear Mr. Joseph,

Thank you for your time in talking with me via telephone on Friday, March 14. As we discussed on the phone, and in response to your letter (which I have attached), Pittman would like to offer the following response to the Department's position in regard to the Comcast delays.

Pittman agrees that Comcast has now completed the relocation of their facilities on this project. At the time the Escalation Process Step 1 letter was written, their work was incomplete. Once the Escalation Process Step 1 letter was sent, Comcast just came on and completed their work. However, based upon the approved UAS, their completion should have been 12-19-13. Their actual completion was 2-17-14. This created an approximate two month delay in the utility relocation process. AT&T's completion, which is dependent upon Comcast, is 55 days after Comcast's completion. This date would have been 3-13-14 if the Comcast schedule was met. But instead, AT&T's completion date is now 5-5-14 (allowing for their 55 days). This presents a major problem as the project completion date is 7-31-14. There are areas of construction where Pittman cannot even begin grading until AT&T is out of the way.

Pittman Construction will continue to make every effort to meet the original completion date. We cannot know at this time, for sure, if additional time will be needed due to the delay, but it does appear very likely.

That being said, Pittman Construction Company would like this letter to serve as notice of a potential request for a time extension of two months due to the Comcast delays encountered.

Sincerely,

  
Jimmy Greeson, Jr.  
Project Coordinator

Cc: job file  
Mike Bolden, GDOT  
Lee Upkins, GDOT

Lynn Bean, GDOT  
Jamie Lindsey, GDOT  
Mike Thomas, GDOT  
Matt Sammons, GDOT  
Jimmy Hobby, GDOT  
Edwin Thompson, GDOT

---

Corbett Reynolds, GDOT

Robert Simpson, GDOT

~~Arnie Pittman, Pittman~~

Philip Thompson, Pittman

Jim Bronaugh, Pittman

Keith Golden, P.E., Commissioner



GEORGIA DEPARTMENT OF TRANSPORTATION

One Georgia Center, 600 West Peachtree Street, NW  
Atlanta, Georgia 30308  
Telephone: (404) 631-1000

February 25, 2014

*via E-mail & U.S. Mail*

Mr. Jimmy Greeson, Jr  
Project Coordinator  
Pittman Construction Company  
1487 Farmer Road; P.O. Box 155  
Conyers, GA 30012

RE: Project Number: STP00-0957-00(009); Contract ID: B14531-13-000-0  
County: Newton  
**Comcast Utility Delays – Escalation Process Step 1**

Dear Mr. Greeson:

The Department acknowledges receipt of Pittman Construction Company's (PCC) letter dated January 31, 2014 concerning issue of a possible project delay associated with the relocation of Comcast's utility facilities on the above referenced project.

According to the information this office received from the Department field representative, Comcast has completed the relocation of their facilities on the above referenced project. It is the Department's understanding that any possible delay associated with the relocation of the Comcast's facilities on the above referenced project has ended. If PCC disagrees with the Department's position and desires to further pursue this issue, PCC shall follow the procedures set forth in the Contract Special Provision – Utility Conflicts.

In accordance with Specification 105.06, "It shall be each utility owner's responsibility to plan with the Contractor a schedule of operations which will clearly set forth at which stage of the Contractor's operations the utility owner will be required to perform his removal and relocation work."

If PCC is experiencing any delays from any of the utility companies, the utility coordination meeting is an opportunity to discuss the progress of the Contractor's work and expectations from each utility company (present delay conditions, possibility of cumulative delay conditions and or any anticipated delay conditions).

During the utility coordination meeting, PCC can prepare and submit a detailed report providing:


- (a) Potential effect to the schedule caused by the delay,
- (b) Identification of all operations that have been delayed, or are to be delayed,
- (c) Explanation of how the utility companies act or omission delayed each operation and estimation of how much time is required to complete the project.

Mr. Jimmy Greeson, Jr  
Pittman Construction Company  
Project Number: STP00-0957-00(009); County: Newton  
February 25, 2014  
Page 2 of 2

---

This is to remind PCC that whenever you believe you will be entitled to damages or delay costs from the Utility Owner, the Department advises you to follow the procedures outlined in the Special Provision-Utility Conflicts.

Sincerely,



Shajan P. Joseph, P.E.  
State Utilities Construction Engineer  
(404)347-0604

cc: Michael Bolden, State Utilities Engineer  
Lee Upkins, Asst. State Utilities Engineer  
Lynn Bean, District Utilities Engineer  
Jamie Lindsey, State Utilities Liaison Engineer  
Michael Thomas, Asst. District Utilities Engineer  
Edwin Thompson, District Construction Engineer  
Corbett Reynolds, Asst. District Construction Engineer  
Robert Moon, Area Engineer  
Robert Simpson, Asst. Area Engineer

## Time Line – STP00-0957-00(009) Newton- SR 212

Start Work Date: Adv. Warning Sign installed 7/14/13

Clear/Grubbing start Date 8/6/13

---

Clearing/Grubbing end on 10/4/13

---

SSEMC complete on 11/4/13

45 working days from 11-4-13 is Jan. 9, 2014 –this date is removing 1 day for holidays

total (3)Thanksgiving, Christmas, New Years

There were 15 days of Weather: which is Jan. 30, 2014 Due to ice storm

Jan 28, 2014 to Jan 30, 2014: date work resumed 1/31/2014: 45 days w/weather



Comcast - step I Letter  
conclusion of delay  
mailed on 02/26/2014

Mr. Jimmy Greeson,  
Project Coordinator  
Pittman Construction  
1487 Farmer Road; P  
Conyers, GA 30012

RE: Project Number: STP00-0957-00(009); Contract ID: B14531-13-000-0  
County: Newton  
**Comcast Utility Delays – Escalation Process Step 1**

Dear Mr. Greeson:

The Department acknowledges receipt of Pittman Construction Company's (PCC) letter dated January 31, 2014 concerning issue of a possible project delay associated with the relocation of Comcast's utility facilities on the above referenced project.

According to the information this office received from the Department field representative, Comcast has completed the relocation of their facilities on the above referenced project. It is the Department's understanding that any possible delay associated with the relocation of the Comcast's facilities on the above referenced project has ended. If PCC disagrees with the Department's position and desires to further pursue this issue, PCC shall follow the procedures set forth in the Contract Special Provision – Utility Conflicts.

In accordance with Specification 105.06, "It shall be each utility owner's responsibility to plan with the Contractor a schedule of operations which will clearly set forth at which stage of the Contractor's operations the utility owner will be required to perform his removal and relocation work."

If PCC is experiencing any delays from any of the utility companies, the utility coordination meeting is an opportunity to discuss the progress of the Contractor's work and expectations from each utility company (present delay conditions, possibility of cumulative delay conditions and or any anticipated delay conditions).

During the utility coordination meeting, PCC can prepare and submit a detailed report providing:

- (a) Potential effect to the schedule caused by the delay,
- (b) Identification of all operations that have been delayed, or are to be delayed,
- (c) Explanation of how the utility companies act or omission delayed each operation and estimation of how much time is required to complete the project.


Mr. Jimmy Greeson, Jr  
Pitman Construction Company  
Project Number: STP00-0957-00(009); County: Newton  
February 25, 2014  
Page 2 of 2

---

This is to remind PCC that whenever you believe you will be entitled to damages or delay costs from the Utility Owner, the Department advises you to follow the procedures outlined in the Special Provision-Utility Conflicts.

---

Sincerely,



Shajan P. Joseph, P.E.  
State Utilities Construction Engineer  
(404)347-0604

- cc: Michael Bolden, State Utilities Engineer  
Lee Upkins, Asst. State Utilities Engineer  
Lynn Bean, District Utilities Engineer  
Jamie Lindsey, State Utilities Liaison Engineer  
Michael Thomas, Asst. District Utilities Engineer  
Edwin Thompson, District Construction Engineer  
Corbett Reynolds, Asst. District Construction Engineer  
Robert Moon, Area Engineer  
Robert Simpson, Asst. Area Engineer

## **Joseph, Shajan**

---

**From:** Joseph, Shajan  
**Sent:** Wednesday, February 26, 2014 12:15 PM  
**To:** 'jgreeson@pittman-construction.com'  
**Cc:** Bolden, Mike; Upkins, Lee; Bean, Lynn; Lindsey, Jamie; Thomas, David (MIKE); Thompson, Edwin; Reynolds, Corbett; Moon, Robert; Simpson, Robert; 'Mark'; 'Harold'  
**Subject:** Comcast Delays on GDOT Project STP00-0957-00(009); Newton County  
**Attachments:** Comcast-Utility-Delay-Newton-County.pdf

---

Good afternoon Mr. Greeson:

Please see the attachment.

This is an official response to your letter dated January 31, 2014 concerning with the issue of Comcast Delays on the Project: STP00-0957-00(009) in Newton County.

If you have any questions or need any additional information, please contact me or Mr. Jamie Lindsey.

Thanks.

**Shajan P. Joseph, P.E.**  
**State Utilities Construction Engineer**  
**Georgia Department of Transportation**  
**Office of Utilities – 10<sup>th</sup> Floor[1014]**  
**600 West Peachtree St, NW**  
**Atlanta, GA - 30308**  
**Phone: (404)347-0604**  
**Cell: (404)272-9264**  
**E-mail: [sjoseph@dot.ga.gov](mailto:sjoseph@dot.ga.gov)**



## Joseph, Shajan

---

**From:** Lindsey, Jamie  
**Sent:** Monday, February 24, 2014 3:57 PM  
**To:** Joseph, Shajan; Upkins, Lee  
**Cc:** Simpson, Robert  
**Subject:** FW: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212  
**Attachments:** Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212; FW: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

---

Joseph,

Attached is the available correspondence concerning the Comcast Escalation 1 on project STP00-0957-00 (009) Newton County. If you remember from our discussions last week, Comcast fell 20% behind on their UAS, but as of Monday, Feb. 17, they are complete with all relocations for this project. I do not have letters from Comcast to Pittman and vice versa, but I believe the attached emails will give the information that we need. Please let me know if I need to proceed any further.

Robert – Thanks for your help. I'll contact you if we need anything further. I appreciate it.

*Jamie Lindsey  
Utilities Liaison Engineer (South)*

GA Department of Transportation  
One Georgia Center  
Office of Utilities - 10th Floor  
600 West Peachtree Street NW  
Atlanta, GA 30308

Cell: 478-232-9037  
E-mail: [jlindsey@dot.ga.gov](mailto:jlindsey@dot.ga.gov)

---

**From:** Simpson, Robert  
**Sent:** Friday, February 21, 2014 8:40 AM  
**To:** Lindsey, Jamie  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Jamie

I have looked through the Correspondence for the above referenced project. The only documentation that the Area has in reference to the Comcast delay is the Pittman Escalation 1 Letter and an Email chain between Pittman and Comcast. I have attached both pieces of correspondence for your records.

Do I need to get Comcast and Pittman to write the other letters that Mr. Upkins talked about?

I'll follow up with Pittman and see if they suspect a utility Delay and have the follow the process in the Utility manual if they do..

Please let me know if you need any other information regarding this matter.

Robert Simpson  
Assistant Area Engineer – Construction  
Georgia Department of Transportation  
District 2 Area 5  
Ph: 706-343-5836  
Cell: 706-818-4828  
Fax: 706-343-0051

---

**From:** Lindsey, Jamie  
**Sent:** Wednesday, February 19, 2014 2:06 PM  
**To:** Simpson, Robert  
**Subject:** FW: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212  
**Importance:** High

Hey Robert. I attended the utility coordination meeting on P.I. 245190 Newton Co. last week and learned that Comcast had been on site and completed most of their relocations. This morning, I talked with Jimmy Greeson (Pittman) and found out that, as of Monday/Tuesday of this week, Comcast has completely finished relocating both project sites. Once the Escalation 1 letter was sent by the contractor, there is a process that has to be followed for us to be able to resolve the issue. Will you please review the email below from Lee Upkins and tell me if you have any of the correspondence mentioned? ( i.e. response letter from Comcast to Pittman, response from Pittman stating they agree with Comcast recovery plan) If so, can you please forward copies of the letters/emails to me?

Please let me know if you have any questions, and I will try to clarify. Thanks Robert.

*Jamie Lindsey*  
*Utilities Liaison Engineer (South)*

GA Department of Transportation  
One Georgia Center  
Office of Utilities - 10th Floor  
600 West Peachtree Street NW  
Atlanta, GA 30308

Cell: 478-232-9037  
E-mail: [jlindsey@dot.ga.gov](mailto:jlindsey@dot.ga.gov)

---

**From:** Upkins, Lee  
**Sent:** Wednesday, February 19, 2014 11:01 AM  
**To:** Lindsey, Jamie; Bolden, Mike; Joseph, Shajan  
**Cc:** Sammons, Matthew; Bean, Lynn  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212  
**Importance:** High

Jamie,

We need Comcast to respond to Pittman's letter for the delay. After Comcast responds on the how they was going to satisfy the delay, then we need a response from Pittman that they agree with Comcast plan to complete the project. If Pittman suspect a utility delay for time, they will need to follow the escalation process Step 2 found in the Department's Utility Accommodation Policy and Standards Manual.

**Lee Upkins**  
**Assistant State Utilities Engineer**

Department of Transportation  
Office of Utilities - One Georgia Center  
600 West Peachtree Street, 10<sup>th</sup> Floor  
Atlanta, Georgia 30308  
Office: 404-631-1354  
Email: [lupkins@dot.ga.gov](mailto:lupkins@dot.ga.gov)

---

**From:** Lindsey, Jamie  
**Sent:** Wednesday, February 19, 2014 10:34 AM  
**To:** Bolden, Mike; Upkins, Lee; Joseph, Shajan  
**Cc:** Sammons, Matthew; Bean, Lynn  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

The original approved UAS for Comcast stated that their relocations would be complete 45 days after Snapping Shoals completed their work. SSEMC finished site 2 on 11/4/13, so the completion date for Comcast should have been 12/19/13. Comcast actually completed cutovers and wrecking out old lines on Monday or Tuesday of this week. So they took an additional two months past their approved UAS.

*Jamie Lindsey*  
*Utilities Liaison Engineer (South)*

GA Department of Transportation  
One Georgia Center  
Office of Utilities - 10th Floor  
600 West Peachtree Street NW  
Atlanta, GA 30308

Cell: 478-232-9037  
E-mail: [jlindsey@dot.ga.gov](mailto:jlindsey@dot.ga.gov)

---

**From:** Bolden, Mike  
**Sent:** Wednesday, February 19, 2014 9:37 AM  
**To:** Lindsey, Jamie; Upkins, Lee; Joseph, Shajan  
**Cc:** Sammons, Matthew; Bean, Lynn  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Jamie:

Based on the time Comcast is predicted to finish, how much extra time did they require.

*Michael J. Bolden*  
*State Utilities Engineer*

Ga. Department of Transportation  
One Georgia Center  
Office of Utilities – 10 Floor  
600 West Peachtree Street NW  
Atlanta, Georgia 30308

Phone: 404-631-1354  
E-mail: [mbolden@dot.ga.gov](mailto:mbolden@dot.ga.gov)

---

**From:** Lindsey, Jamie  
**Sent:** Wednesday, February 19, 2014 9:25 AM  
**To:** Upkins, Lee; Joseph, Shajan  
**Cc:** Sammons, Matthew; Bean, Lynn; Bolden, Mike  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

I forgot to send you an update on the Escalation 1 with Comcast, but Matt and I attended a utilities coordination meeting on this project last week, and Comcast is close to completing their relocations on both sites. As of Tuesday, Feb. 11, Comcast had placed the new lines and all cutover work was complete for sites 1 and 2. The majority of the wreck out is complete with only about 6 poles remaining. Hopefully they can finish this week. Please call with any questions or comments. Thanks.

*Jamie Lindsey*  
*Utilities Liaison Engineer (South)*

GA Department of Transportation  
One Georgia Center  
Office of Utilities - 10th Floor  
600 West Peachtree Street NW  
Atlanta, GA 30308

Cell: 478-232-9037  
E-mail: [jlindsey@dot.ga.gov](mailto:jlindsey@dot.ga.gov)

---

**From:** Upkins, Lee  
**Sent:** Friday, January 31, 2014 9:15 AM  
**To:** Lindsey, Jamie  
**Subject:** FW: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

FYI

**Lee Upkins**  
**Assistant State Utilities Engineer**  
Department of Transportation  
Office of Utilities - One Georgia Center  
600 West Peachtree Street, 10<sup>th</sup> Floor  
Atlanta, Georgia 30308  
Office: 404-631-1354  
Email: [lupkins@dot.ga.gov](mailto:lupkins@dot.ga.gov)

---

**From:** Bolden, Mike  
**Sent:** Friday, January 31, 2014 8:42 AM  
**To:** Joseph, Shajan  
**Cc:** Upkins, Lee  
**Subject:** FW: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Shajan:

Attached is a Escalation 1 letter on STP00-0957-00(009) in Newton County. This will need to be added to the database and tracked to see the response and outcome.

*Michael J. Bolden*  
*State Utilities Engineer*

Ga. Department of Transportation  
One Georgia Center  
Office of Utilities – 10 Floor  
600 West Peachtree Street NW  
Atlanta, Georgia 30308

---

Phone: 404-631-1354

E-mail: [mbolden@dot.ga.gov](mailto:mbolden@dot.ga.gov)

---

**From:** Jimmy Greeson [<mailto:jgreeson@pittman-construction.com>]

**Sent:** Friday, January 31, 2014 8:19 AM

**To:** [harold\\_gray@cable.comcast.com](mailto:harold_gray@cable.comcast.com); [david\\_noble2@cable.comcast.com](mailto:david_noble2@cable.comcast.com)

**Cc:** Bolden, Mike; Bean, Lynn; Thomas, David (MIKE); Sammons, Matthew; Moon, Robert; Simpson, Robert; Singleton, Patrick H.; Arnie Pittman; Phillip Thompson; Jim Bronaugh; Jimmy Greeson; Hobby, James

**Subject:** Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Mr. Harold Gray,

Please find the attached letter from Pittman Construction Company concerning our SR 212, Newton Co. project. At this time, Pittman has no other choice but to implement the GDOT escalation process due to delays from Comcast. The original letter will be mailed out today.

Sincerely,

Jimmy Greeson  
Pittman Construction Company  
770-480-8364

---

During inclement winter weather, Georgia DOT commits to achieve and maintain passable road conditions on two lanes of interstates first and then state routes from the most heavily traveled to the least traveled. The Department urges travelers to exercise caution, be patient, and call 511 for updated information on roadway conditions before getting on the road during a winter weather event.

Visit us at <http://www.dot.ga.gov/winterweather> ; or follow us on <http://www.facebook.com/GeorgiaDOT> and <http://twitter.com/gadepotoftrans>



# PITTMAN CONSTRUCTION CO.

Mr. Harold Gray  
Comcast of Georgia  
3201 South Main Street  
East Point, GA 30344

January 31, 2014

RE: GDOT Project STP00-0957-00(009), Newton County  
P.I. Number 245190, CID Number B14531-13-000-0  
**COMCAST UTILITY DELAYS – ESCALATION PROCESS STEP 1**

Dear Mr. Gray,

This letter is to advise that Comcast of Georgia has exhausted all time as outlined in the approved Utility Adjustment Schedule on the above-mentioned project. Per the approved UAS, Comcast was to complete their work within 45 days of the power company completing their work. SSEMC completed site one on 9/20/13 and site two on 11/4/13. Based on the site two completion, this would yield a Comcast completion date of 12/19/13. As of today, Comcast has still not completed their work. Another concern that was brought out in our Utility Coordination Meeting is that Comcast does not have a design for the site two work.

Due to the project delay by Comcast, Pittman Construction Company hereby requests implementation of GDOT's Escalation Process Step 1 as outlined in the Utility Accommodation Policy and Standards Manual, specifically page 4-46. Pittman is also requesting that Comcast submit a proposal on how to rectify this delay.

I have attached a copy of the approved Comcast Utility Adjustment Schedule for your review.

Sincerely,

Jimmy Greeson, Jr.  
Project Coordinator

Cc: job file  
Mike Bolden, GDOT  
Lynn Bean, GDOT  
Mike Thomas, GDOT  
Matt Sammons, GDOT  
Jimmy Hobby, GDOT  
Robert Moon, GDOT  
Robert Simpson, GDOT  
David Noble, Comcast  
Arnie Pittman, Pittman  
Philip Thompson, Pittman  
Jim Bronaugh, Pittman

Utility: COMCAST CABLE COMMUNICATIONS, INC.

P.I. No: 245190- Permit #: 1083899 Date: Mar 26, 2012

Project: STP00-0957-00(009)	County: Newton	Route/Road: 021200	Original schedule
Description: SR 212 FM S OF CR 8 TO N OF OAK HILL ELEMENTARY & @ CR 19			

**A. SUMMARY OF UTILITY FACILITIES AND UTILITY ADJUSTMENT SCHEDULE.**

List of all existing facilities within project (exclude minor items)

Quantity, Type of facility, Type of service	Quantity in conflict	Units
EXISTING AERIAL FIBER AND COAX	7656	LF

Existing facility locations were identified using Record/Map Field Review dated: Mar 23, 2012

This schedule is based on Final dated: Mar 15, 2013

If any changes are made to the plans after this date, which affect the utility, then this schedule may require modification.

Prepared by	Title	Phone	Date
Robert Keck		706-252-4428	Mar 26, 2012
Approved by	Title	Phone	Date
<i>Jamie Wheeler</i>	metro UE	478-552-4438	4-2-2012
Comments			

**B. SPECIAL REQUIREMENTS (staging required, dependent activities, joint-use coordination, etc.).**

COMCAST TO RELOCATE EXISTING AERIAL FIBER AND COAX CABLE ALONG SR 212 FROM BETHANY RD NORTH TO OAK HILL RD DUE A FORCED RELOCATION PROJECT. COMCAST WILL FOLLOW NEW POWER ROUTE AND WILL COMPLETE WORK WITHIN 45 DAYS OF POWER COMPLETING THEIR WORK AND PROVIDING PROPER NOTIFICATION TO COMCAST THAT WORK HAS BEEN COMPLETED.

**C. WORK PLAN - provide disposition of all existing and proposed facilities on project.**

Location	Description of utility work	Dependent activities	Plan Stage No.	Days	Average number of workers
<b>Preliminary Engineering</b>					
SR 212 FROM BETHANY RD TO OAK HILL RD	RELOCATE EXISTING AERIAL FIBER AND COAX	POWER COMPLETING THEIR WORK	1	3	4
<b>Construction Engineering</b>					
SR 212 FROM BETHANY RD TO OAK HILL RD	RELOCATE AERIAL FIBER AND COAX	POWER COMPLETING THEIR WORK	2	4	4
<b>Material Procurement</b>					
SR 212 FROM BETHANY RD TO OAK HILL RD	RELOCATE EXISTING AERIAL FIBER AND COAX - PROCURE COAX CABLE, FIBER OPTIC CABLE AND ALL HARDWARE	POWER COMPLETING THEIR WORK	3	5	4
<b>Construction</b>					
SR 212 FROM BETHANY RD TO OAK HILL RD	RELOCATE AERIAL FIBER AND COAX	POWER COMPLETING THEIR WORK	4	30	4
<b>Splicing or Tie in Work</b>					
SR 212 FROM BETHANY RD TO OAK HILL RD	RELOCATE EXISTING AERIAL FIBER AND COAX	POWER COMPLETING THEIR WORK	5	5	4

**D. SCHEDULE SUMMARY FOR WORK PLAN.**

Exclude weekends, weather delays and non-productive time:

Work Phase	Total estimated days	Prior to project award	After project award
Preliminary Engineering	3		4
Construction Engineering	4		7
Material Procurement	5		12
Construction	30		41
Splicing or Tie in Work	5		44

Project duration for non-concurrent activities in days: 44

## Joseph, Shajan

---

**From:** Jimmy Greeson <jgreeson@pittman-construction.com>  
**Sent:** Thursday, February 20, 2014 4:01 PM  
**To:** Simpson, Robert; Singleton, Patrick H.  
**Cc:** Jimmy Greeson  
**Subject:** FW: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

---

Guys, here is the email chain with the responses to the escalation process. Scroll down to see that I notified Comcast on January 1, and they replied later that afternoon. What you see here is all of the correspondence I have seen.

Thanks,  
Jimmy

---

**From:** Wright, Mark [[mailto:Mark\\_Wright@cable.comcast.com](mailto:Mark_Wright@cable.comcast.com)]  
**Sent:** Tuesday, February 11, 2014 8:39 AM  
**To:** Jimmy Greeson; Gray, Harold M - Jr.; Noble, David; Tyson, David  
**Cc:** Collins, Deborah  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Mr. Greeson,

All work was completed as expected and the majority of the wreck out is complete pending approximately 6 poles that could not be reached due to the mud. The contractor will attempt to get the remaining removed this afternoon but due to the weather these may be moved out till weather permits. Harold will update you when those are complete.

Thanks,

Mark Wright  
Construction Manager  
Comcast- Central  
[Mark\\_wright@cable.comcast.com](mailto:Mark_wright@cable.comcast.com)  
Office- 770-559-2614  
Cell- 404-867-3772



---

**From:** Jimmy Greeson [<mailto:jgreeson@pittman-construction.com>]  
**Sent:** Tuesday, February 11, 2014 8:31 AM  
**To:** Gray, Harold M - Jr.; Noble, David; Tyson, David  
**Cc:** Wright, Mark; Collins, Deborah  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Harold,

Can you give me an update on the cut over from last night? Not sure with the foul weather forecast what you were able to accomplish? Please let me know ASAP as we have our utility coordination meeting this morning and I need to let GDOT and AT&T know how to proceed.

Thanks,  
Jimmy

---

**From:** Gray, Harold M - Jr. [[mailto:Harold\\_Gray@cable.comcast.com](mailto:Harold_Gray@cable.comcast.com)]  
**Sent:** Friday, January 31, 2014 4:05 PM  
**To:** ~~Jimmy Greeson; Noble, David; Tyson, David~~  
**Cc:** Wright, Mark; Collins, Deborah  
**Subject:** RE: Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

---

Jimmy,

Per our conversation here is a tentative date for above mentioned cutover the date is February 11<sup>th</sup> which will be Monday night Tuesday morning between the hours of 1:00 am to 6:00 am. Approval is forthcoming and I will have a crew on job site SR 212 what we are calling Ph2 ( Oak Hill Rd & SR 212) on Monday morning placing cable, strand and fiber getting construction completed for pending cutover. Thanks for all your assistance on this project and I look forward to working w/ you on future projects.....Harold Gray.

---

**From:** Jimmy Greeson [<mailto:jgreeson@pittman-construction.com>]  
**Sent:** Friday, January 31, 2014 8:19 AM  
**To:** Gray, Harold M - Jr.; Noble, David  
**Cc:** [mbolden@dot.ga.gov](mailto:mbolden@dot.ga.gov); [lbean@dot.ga.gov](mailto:lbean@dot.ga.gov); Thomas, David (MIKE) ([tdavid@dot.ga.gov](mailto:tdavid@dot.ga.gov)); [msammons@dot.ga.gov](mailto:msammons@dot.ga.gov); Robert Moon ([rmoon@dot.ga.gov](mailto:rmoon@dot.ga.gov)); [rosimpson@dot.ga.gov](mailto:rosimpson@dot.ga.gov); [psingleton@dot.ga.gov](mailto:psingleton@dot.ga.gov); Arnie Pittman; Phillip Thompson; Jim Bronaugh; Jimmy Greeson; Hobby, James ([jhobby@dot.ga.gov](mailto:jhobby@dot.ga.gov))  
**Subject:** Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212

Mr. Harold Gray,

Please find the attached letter from Pittman Construction Company concerning our SR 212, Newton Co. project. At this time, Pittman has no other choice but to implement the GDOT escalation process due to delays from Comcast. The original letter will be mailed out today.

Sincerely,

Jimmy Greeson  
Pittman Construction Company  
770-480-8364

## Joseph, Shajan

---

**From:** Jimmy Greeson <jgreeson@pittman-construction.com>  
**Sent:** Friday, January 31, 2014 8:19 AM  
**To:** harold\_gray@cable.comcast.com; david\_noble2@cable.comcast.com  
**Cc:** Bolden, Mike; Bean, Lynn; Thomas, David (MIKE); Sammons, Matthew; Moon, Robert; Simpson, Robert; Singleton, Patrick H.; Arnie Pittman; Phillip Thompson; Jim Bronaugh; Jimmy Greeson; Hobby, James  
**Subject:** Comcast Delays on GDOT Project STP00-0957-00(009), Newton Co, SR 212  
**Attachments:** Comcast Escalation Step 1.pdf

Mr. Harold Gray,

Please find the attached letter from Pittman Construction Company concerning our SR 212, Newton Co. project. At this time, Pittman has no other choice but to implement the GDOT escalation process due to delays from Comcast. The original letter will be mailed out today.

Sincerely,

Jimmy Greeson  
Pittman Construction Company  
770-480-8364



February 25, 2014

*via E-mail & U.S. Mail*

Mr. Jimmy Greeson, Jr  
Project Coordinator  
Pittman Construction Company  
1487 Farmer Road; P.O. Box 155  
Conyers, GA 30012

RE: Project Number: STP00-0957-00(009); Contract ID: B14531-13-000-0  
County: Newton  
**Comcast Utility Delays – Escalation Process Step 1**

Dear Mr. Greeson:

The Department acknowledges receipt of Pittman Construction Company's (PCC) letter dated January 31, 2014 concerning issue of a possible project delay associated with the relocation of Comcast's utility facilities on the above referenced project.

According to the information this office received from the Department field representative, Comcast has completed the relocation of their facilities on the above referenced project. It is the Department's understanding that any possible delay associated with the relocation of the Comcast's facilities on the above referenced project has ended. If PCC disagrees with the Department's position and desires to further pursue this issue, PCC shall follow the procedures set forth in the Contract Special Provision – Utility Conflicts.

In accordance with Specification 105.06, "It shall be each utility owner's responsibility to plan with the Contractor a schedule of operations which will clearly set forth at which stage of the Contractor's operations the utility owner will be required to perform his removal and relocation work."

If PCC is experiencing any delays from any of the utility companies, the utility coordination meeting is an opportunity to discuss the progress of the Contractor's work and expectations from each utility company (present delay conditions, possibility of cumulative delay conditions and or any anticipated delay conditions).

During the utility coordination meeting, PCC can prepare and submit a detailed report providing:

- (a) Potential effect to the schedule caused by the delay,
- (b) Identification of all operations that have been delayed, or are to be delayed,
- (c) Explanation of how the utility companies act or omission delayed each operation and estimation of how much time is required to complete the project.


Mr. Jimmy Greeson, Jr  
Pittman Construction Company  
Project Number: STP00-0957-00(009); County: Newton  
February 25, 2014  
Page 2 of 2

---

~~This is to remind PCC that whenever you believe you will be entitled to damages or delay costs~~  
from the Utility Owner, the Department advises you to follow the procedures outlined in the Special  
Provision-Utility Conflicts.

---

Sincerely,



Shajan P. Joseph, P.E.  
State Utilities Construction Engineer  
(404)347-0604

cc: Michael Bolden, State Utilities Engineer  
Lee Upkins, Asst. State Utilities Engineer  
Lynn Bean, District Utilities Engineer  
Jamie Lindsey, State Utilities Liaison Engineer  
Michael Thomas, Asst. District Utilities Engineer  
Edwin Thompson, District Construction Engineer  
Corbett Reynolds, Asst. District Construction Engineer  
Robert Moon, Area Engineer  
Robert Simpson, Asst. Area Engineer