

Preconstruction Status Report

PI Number: 0008336

SR 155 FROM SR 42/US 23 TO CR 376/RACETRACK ROAD

COUNTY: Henry	MPO: Atlanta TMA	PRIORITY CD:	BASELINE LET DAT
LENGTH (MI): 0.56	TIP #:	DOT DIST: 3	SCHED LET DATE:
PROJ NO: CSSTP-0008-00(336)	MODEL YR:	CONG. DIST: 10	LIGHTING TYPE: None
PROJ MGR: Shelby, Albert	TYPE WORK: Widening	BIKE: Y	MGMT LET DATE:
AOHD INITIALS:	CONCEPT:	MEASURE:	MGMT ROW DATE:
OFFICE: Program Delivery	PROG TYPE: Reconstruction/Rehabilitation	SUFF:	WHO LETS? GDOT Let
CONSULTANT:	BOND PROJ:		LET WITH:
SPONSOR: GDOT	DESIGN FIRM:		

Print Date 10/1/14
Page 1

BASE START	BASE FINISH	TASKS	ACTUAL START	ACTUAL FINISH	%
------------	-------------	-------	--------------	---------------	---

Design:	PREVIOUSLY ASSIGNED TO D-3
EIS:	EA NotApvd NoSchRW Upd2-7-08 Russett
EMG:	FLY 6580/07 FOR CONCEPT
LGPA:	NOTIFICATION NEEDED
Planning:	Bike Facilities Required - ARC 2002 Reg'l Bicycle Transp. & Ped Walkways Plan
Programming:	CONFIRMED EXEMPT PER FHWA 6-1-2014

Phase	Approved	Proposed	Cost	Fund	Status	Date Auth
PE	LR1	LR1	\$581,010.96	M001	PRECST	
ROW	LR1	LR1	\$543,059.58	M001	PRECST	
CST	LR1	LR1	\$7,262,637.10	M001	PRECST	
UTL	LR1	LR1	\$932,055.32	M001	PRECST	

<u>COST EST AMTS</u>			<u>STIP AMOUNTS</u>		
	Cost	Date	Activity	Cost	Fund
PE	\$476,631.36	5/6/09	PE	\$0.00	M001
ROW	\$445,498.00	11/20/08	ROW	\$0.00	M001
CST	\$5,957,892.00	5/6/09	CST	\$0.00	M001
UTL	\$764,610.00	9/30/08	UTL	\$0.00	M001

District Comments

[4-14-10] LR NO ACT.

Pre Parcel CT	Total Parcel in ROW System:	Cond Filed:	Acquired by: DOT
Under Review	Options Pending:	Relocations:	Acquisition MGR:
Released:	Condemnations - Pend:	Acquired:	R/W Cert Date:
			DEEDS CT: