

Fri Feb 25 17:10:53 2011		Fri Feb 25 17:10:53 2011		m:\0001365 Tombs Co\2.02 Roadway\01 DGN\001365EGN1.dgn		STATE		PROJECT NUMBER		SHEET NO.		TOTAL SHEETS	
ayokaris		\gdof-dsn\gocfg\resources\gdof2007_Klp.tbl				GA		BR000-0001-00(365)		129		152	
<div>Initial Stage</div> <div>This work includes Clearing and grubbing of project area and installation of initial BMP's.</div> <div>Initial BMPs:</div> <div>1.Install Orange Barrier along proposed right of way (Sta.51+00 to 58+06 and Sta.59+48 to Sta.66+81) and along existing right of way (Sta.51+20 to 58+90 and Sta.59+70 to Sta.66+60)</div> <div>2.Install a single row of Type C silt fence along where orange barrier fences are placed.</div> <div>3.Install a double row of Type C silt fence along banks of Swift Creek from proposed right of way line to existing right of way line.</div> <div>4.Place temporary grassing with mulch from right of way to right of way except where ESA are present.</div> <div>Intermediate BMPs: No Intermediate BMPs for Initial Stage.</div> <div>Final BMPs: No Final BMPs for Initial Stage.</div> <div>Stage I</div> <div>This work includes the construction of SR 4/US I Detour and Detour Bridge.</div> <div>Initial BMPs:</div> <div>1.Install ditch checks 25-ft apart along left shoulder of SR 4/US I Detour from Sta. 18+25 to Sta.18+89 and Sta.20+61 to Sta.23+00.</div> <div>2.On the right side of the SR 4/US I Detour install 30-ft by 20-ft construction exists centered at Sta.11+55 and Sta.26+65.</div> <div>3.Install a double row of Type C Silt Fence along orange barrier fence in the following areas:</div> <div>*Sta.11+20 to Sta.18+25 right side of SR 4/US I Detour,along already placed orange barrier fence</div> <div>*Sta.19+43 to Sta.27+10 right side of SR 4/US I Detour,along already placed orange barrier fence</div> <div>*Sta.51+20 to Sta.59+00 left side of SR 4/US I Mainline,along already placed orange barrier fence</div> <div>*Sta.60+00 to Sta.61+88 left side of SR 4/US I Mainline,along already placed orange barrier fence</div> <div>*Sta.61+88 to Sta.66+58 left side of SR 4/US I Mainline,along already placed orange barrier fence</div> <div>*Along banks of Swift Creek from proposed right of way line to existing right of way line.</div> <div>Intermediate BMPs:</div> <div>1.Install a single row of Type C Silt Fence on each side of ditches running parallel at Sta.18+25 to Sta.18+89 and Sta.20+61 to Sta.23+00</div> <div>2.At the left shoulder of SR 4/US I Detour where the Detour Bridge begins install two sets of double row of Type C Silt Fence 12-ft apart. (Double row of silt fence should begin where parallel single row ends,double row of silt fence will end at south bank of Swift Creek)</div> <div>3.Slope matting needs to be installed at Sta.13+65 to Sta.18+25 and Sta.21+05 to Sta.26+00 on the right side of SR 4/US I Detour with a width of 19-ft with temporary slope drains placed 100-ft apart along matting .</div> <div>4.Additional slope matting to be installed at Sta.17+00 to Sta.18+25 and Sta.21+05 to Sta.23+00 on the left side of SR 4/US I Detour with a width of 12.5-ft with temporary slope drains placed 100-ft apart along matting.</div> <div>5.Earth Berms need to be installed at the following locations</div> <div>*Sta.13+65 to Sta.18+25 on the right side of SR 4/US I Detour</div> <div>*Sta.21+05 to Sta.26+00 on the right side of SR 4/US I Detour</div> <div>*Sta.17+00 to Sta.18+25 on the left side of SR 4/US I Detour</div> <div>* Sta.21+05 to Sta.23+00 on the left side of SR 4/US I Detour</div> <div>*Mulch and plant temporary grass as required by the special provisions.</div> <div>Final BMPs: No Final BMPs for Stage I.</div>													
<div>GPLN</div> <div>001365EGN1.dgn 01/25/2011 17:10:53</div>		<div>GEORGIA</div> <div>DEPARTMENT</div> <div>OF</div> <div>TRANSPORTATION</div>		REVISION DATES			STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION						
							OFFICE: ROADWAY DESIGN						
							ESPC GENERAL NOTES						
							POST-CONSTRUCTION BMPs						
							PROJECT: BR000-0001-00(365)						
							COUNTY: TOOMBS						
						DRAWING No.							
						51-005							