PROJECT NUMBER \0001365 Tombs Co\2.02 Roadway\01 DGN\001365EGNI.dgn GA BR000-0001-00(365) \qdot-dsnl\qocfq\resources\qdot2007_Kip.tbl Stage 2 This work includes the reconstruction of SR 4/US I Bridge from Sta.55+00 to Sta.64+00 and the replacement of SR 4/US I Bridge. Initial BMPs: I.Install a double row of Type C Silt Fence along orange barrier fence in the following areas:

*Sta.II+20 to Sta.I8+25 right side of SR 4/US | Detour, along already placed orange barrier fence

*Sta.I9+43 to Sta.27+10 right side of SR 4/US | Detour, along already placed orange barrier fence

*Sta.5I+20 to Sta.59+00 | left side of SR 4/US | Mainline, along already placed orange barrier fence

*Sta.60+00 to Sta.6I+88 | left side of SR 4/US | Mainline, along already placed orange barrier fence

*Sta.6I+87 to Sta.66+58 | left side of SR 4/US | Mainline, along already placed orange barrier fence *Along banks of Swift Creek from proposed right of way line to existing right of way line. 2.Install a single row of Type C Silt Fence on each side of ditches running parallel at Sta.18+25 to Sta.18+89 and Sta.20+61 to Sta.23+00 3. At the left shoulder of SR 4/US I Detour where the Detour Bridge begins install two sets of double row of Type C Silt Fence 12-ft apart. (Double row of silt fence should begin where parallel single row ends, double row of silt fence will end at south bank of Swift Creek) Intermediate BMPs: I.Mulch and plant temporary grass as required by the special provisions. Final BMPs: I.Install Slope matting at Sta.55+00 to Sta.57+26 and at Sta.61+57 to Sta.64+00 on the left side of SR 4/US I mainline with a width of I4.5, with temporary slope drains placed IOO-ft apart 2.Earth Berms need to be installed at the following locations *Sta.55+00 to Sta.57+26 on the left side of SR 4/US I mainline *Sta.61+57 to Sta.64+00 on the left side of SR 4/US I mainline Stage 3 This work includes the removal of SR 4/US I Detour and Detour Bridge. Initial BMPs: I.Install a double row of Type C Silt Fence along orange barrier fence in the following areas: *Sta.5I+2O to Sta.58+25 right side of SR 4/US | Mainline, along already placed orange barrier fence

*Sta.59+43 to Sta.67+10 right side of SR 4/US | Mainline, along already placed orange barrier fence

*Sta.5I+2O to Sta.59+00 | left side of SR 4/US | Mainline, along already placed orange barrier fence

*Sta.60+00 to Sta.6I+88 | left side of SR 4/US | Mainline, along already placed orange barrier fence

*Sta.6I+87 to Sta.66+58 | left side of SR 4/US | Mainline, along already placed orange barrier fence

*Along banks of Swift Creek from proposed right of way line to existing right of way line.

2. At the left shoulder of SR 4/US | Detour where the Detour Bridge begins install two sets of double row of Type C Silt Fence | 2-ft apart. (Double row of silt fence should begin where parallel single row ends, double row of silt fence will end at south bank of Swift Creek) STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION REVISION DATES **GEORGIA** OFFICE: ROADWAY DESIGN **DEPARTMENT** ESPC GENERAL NOTES POST-CONSTRUCTION BMPs **TRANSPORTATION** PROJECT: BROOO-0001-00(365) 51-006 COUNTY: TOOMBS