## EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN CHECKLIST INFRASTRUCTURE CONSTRUCTION PROJECTS

VCD.	Fast	Central	District	Offi

Project Name:CSSTP-0007-00(415)Address:State Route242City/County:WashingtonDate on Plans:

Plan Page #	Included Y/N	
51-003	Y	I. The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January I of the year in which the land-disturbing activity was permitted. (The completed Checklist must be submitted with the ES&PC Plan or the Plan will not be reviewed.)
50-00/	Υ	(The completed Checklist must be submitted with the ES&PC Plan or the Plan will not be reviewed.)  2. Level II certification number issued by the Commission, signature and seal of the certified design professional.  (Signature, seal and Level II number must be on each sheet pertaining to ES&PC plan or the Plan will not be reviewed.)  FOR GDOT LET PROJECTS, SIGNATURE, SEAL AND LEVEL II NUMBER IS ONLY REQUIRED ON THE ES&PC COVE.
 50-00/	Y	3. The name and phone number of 24-hour local contact responsible for erosion, sedimentation and pollution controls.
N/A	N	4. Provide name, adress and phone number of primary permittee.
 53-001	Υ	5. Note total and disturbed acreage of the project or phase under construction.
50-001	γ	6. Provide land lot and district numbers for site location. Describe critical areas and any additional measurements that will be utilized for these areas.
50-00/	Υ	7. Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary.
50-001 54-001 thru  54-015	Υ	8. Graphic scale and north arrow.
54-001 thru 54-015 53-001, 55-001	Y	9. Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following: - Existing Contours: USGS I": 2000' Topographical Sheets - Proposed Contours: I": 400' Centerline Profile
53-001	Υ	10. Delineation and acreage of contributing drainage basins on the project site.
54-001 thru  54-015	Y	II. Delineation of on-site wetlands and all state waters located on and within 200 feet of the project site.
54-001 thru 54-015	Υ	I2. Delineation of the applicable 25-foot or 50-foot undisturbed buffers adjacent to state waters and any additional buffers required by the Localissuing Authority. Clearly note and delineate all areas of impact.
55-001	Υ	13. Delineate sampling locations, perennial and intermediate streams and other water bodies into which storm water is discharged.*
54-001 thru 54-015	Υ	I4. Storm-drain pipe and weir velocities with appropriate outlet protection to accomodate discharges without erosion. Identify/Delineate all storm water discharge points.
55-001	Υ	15. Soil series for the project site and their delineation.
55-001	Υ	I6. Identify the project recieving waters and describe all adjacent areas including streams, lakes, residential areas, wetlands, etc. which may be affected.
N/A	N	17. Any construction activity which discharges storm water into an Impaired Stream Segment,or within Hinear mile upstream of and within the same watershed as,any portion of an Biota Impaired Stream Segment must comply with Part III.C.of the Permit.Include the completed Appendix Histed all the BMPs that will be used for those areas of the site which discharge to the Impaired Stream Segment.
N/A	N	18. If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 18 above) at least six months prior to submittal of NOI,the ES&PC Plan must address any site-specific conditions or requirements included included in the TMDL Implementation Plan.*
55-001	Υ	19. Delinéate on-site drainage and off-site watersheds using USGS 1": 2000' topographical sheets.
50-00/	Υ	20.Initial date of the Plan and the dates of any revisions made to the Plan including the entity who requested the revisions.
54-001 - 54-015	γ	21. Limits of disturbance for each phase of construction.
51-002	γ	22. Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written rationale explaining the decision to use equivalent controls when a sediment basin in not attainable must be included in the plan for each common drainage location in which a sediment basin is not provided. Worksheets from the Manual must be included for structural BMP's and all calculations used by the design professional to obtain the required sediment storage when using equivalent controls.
N/A	N	23. Use of alternative BMPs whose performance has been documented to be equivalent to or superior to conventional BMPs as certified by a Design Professional (unless disapproved by EPD or the Georgia Soil and Water Conservation Commission.) Please refer to the Alternative BMP Guidance Document found at www.gaswcc.org
 54-001 - 54-015	Y	24. Best Management Practices to minimize off-site vehicle tracking of sediments and the generation of dust.
51-002	Υ	25. BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles.  Washout of the drum at the construction site is prohibited.
51-001	Υ	26. Provide BMP's for the remedation of all petroleum spills and leaks.*
51-001	γ	27. Location of Best Management Practices that are consistent with and no less stringent than the Manual for Erosion and Sediment Control in Georgia.Use uniform coding symbols from the Manual,Chapter 6,with legend.
51-001	Υ	28. Description of the nature of construction activity.
51-001	Y	29. A description of appropriate controls and measures that will be implemented at the construction site including:(I) initial sediment storage requirements and perimeter control BMPs,(2) intermediate grading and drainage BMPs,and (3) final BMPs

STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA	CSSTP-0007-00(415)	115	l 45

Plan	Included	
Page #	Y/N	
51-001	Y	30. Description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site(i.e.intial perimeter and sediment storage BMP's, clearing and grubbing activities, excavation actvities, utility activities, temporary and final stabilization).
54-001 - 54-015	Υ	31. Description of the practices that will be used to reduce the pollutants in storm water discharges.
54-001 - 54-015	Υ	32. Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed.*
50-00/	Y	33. Design professional's certification statement and signature that the site was visited prior to development of the ES&PC Plan as stated on page 15 of the permit.
50-00/	Υ	34. Design professional's certification statement and signature that the permitee's ES&PC Plan provides for an appropriate and comprehensive system of BMP's and sampling to meet permit requirements as stated on page 14 of permit.*
50-00/	Υ	35. Certification statement and signature of the permittee or the duly authorized representative as stated in section V.G.2.d of the state general permit.
53-00/	Y	36. An estimate of the runoff coeffcient or peak discharge flow of the site prior to and after construction activities are completed.
N/A	N	37. Indication that non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wrested vegetation without first acquiring the necessary variances and permits.
51-001	Y	38. Indication that the design professional who prepared the ES&PC Plan is to inspect the installation of the initial sediment storage requirements and perimeter control BMP's within 7 days after installation.*
51-001	Y	39. Indication that amendments/revisions to the ES&PC Plan which have a significant effect on BMP's with a hydraulic component must be certified by the design professional.*
51-001	Υ	40. Indication that waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit.*
51-001	Y	41. Documentation that the ES&PC Plan is in compliance with waste disposal, sanitary sewer, or septic tank regulations during and after construction activities have been completed.*
51-001	Υ	42. Provide complete requirements of inspections and record keeping by the primary permittee.*
51-002	У	43. Provide complete requirements of sampling frequency and reporting of sampling results.*
51-001	Υ	44. Provide complete details for retention of records as per Part IV.F.of the permit.*
51-002	Y	45. Description of analytical methods to be used to collect and analyze the samples from each location.*
N/A	N	46. Appendix B rationale for outfall sampling points where applicable.*
51-001	Y	47. Clearly note statement in bold letters - "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurret with, land disturbing activities."
51-001	Y	48. Clearly note maintenance statement in bold letters - "Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source."
51-001	Υ	49. Clearly note the statement in bold letters – "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding."
54-001 - 54-015	Υ	50. Provide detailed drawings for all structural practices. Specification must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia.
51-001	Υ	51. Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia.

\*If using this checklist for a project that is less than Lacre and not part of a common development but within 200 ft of a perennial stream the \* checklist items would be N/A.

Effective Date January 1,2012

GEORGIA DEPARTMENT OF TRANSPORTATION	REVISION DATES	STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION  OFFICE: D2 DESIGN  ESPC GENERAL NOTES  DRAWING No. 51-003
--------------------------------------	----------------	----------------------------------------------------------------------------------------------------------