

DATE***
\$USER\$

TIME***
\$PRF\$
PENTABLE: emcblack.tbl

\$DGN\$

STATE
GA

PROJECT NUMBER
STP00-7073-00(001)

SHEET NO.
184

TOTAL SHEETS
232

SEDIMENT STORAGE

The site has a total disturbed area of X.XX acres.The following table summarizes the required and available sediment storage for every outfall on this project.The Contractor shall provide and maintain the storage volumes for the BMP's specified in this table.

| Outfall Area ID | Location | Location | Food | Total Drainage Area (Acres) | Disturbed Area (Acres) | Required Sediment Storage Volume (cu yd) | Total Storage Volume Provided (cu yd) | Sediment Basins Pond * | Sediment Basin Total Vol. (cu yd) | Check Dam * of Devices | Check Dams Total Volume (cu yd) | Inlet Sediment Traps * of Devices | Inlet Sediment Traps Total Volume (cu yd) | Sediment Barrier (LF) |
|-----------------|----------|-------------|----------|-----------------------------|------------------------|--|---------------------------------------|------------------------|-----------------------------------|------------------------|---------------------------------|-----------------------------------|---|-----------------------|
| 0-1 | 1100 | 1847, RT | W FP | 1.06 | 0.39 | 71 | 39 | 0 | 0 | 8 | 38 | 0 | 0 | 0 |
| 0-2 | 1118 | 1958, LT | W FP | 1.60 | 0.31 | 107 | 52 | 0 | 0 | 9 | 43 | 0 | 0 | 0 |
| 0-3 | 1847 | 2452, RT | W FP | 0.96 | 0.74 | 64 | 190 | 0 | 0 | 0 | 0 | 3 | 11 | 595 |
| 0-4 | 1958 | 2200, LT | W FP | 0.08 | 0.08 | 5 | 79 | 0 | 0 | 0 | 0 | 0 | 0 | 262 |
| 0-5 | 2200 | 2460, LT | W FP | 0.47 | 0.14 | 32 | 404 | 0 | 0 | 0 | 0 | 3 | 333 | 234 |
| 0-6 | 2452 | 3106, RT | W FP | 1.35 | 1.25 | 91 | 197 | 0 | 0 | 0 | 0 | 0 | 0 | 654 |
| 0-7 | 2524 | 3195, LT | W FP | 7.04 | 0.65 | 472 | 43 | 0 | 0 | 7 | 38 | 0 | 0 | 0 |
| 0-8 | 3195 | 3425, LT | W FP | 0.40 | 0.37 | 27 | 16 | 0 | 0 | 6 | 16 | 0 | 0 | 0 |
| 0-9 | 3425 | 4300, LT | W FP | 52.10 | 0.63 | 3491 | 271 | 0 | 0 | 0 | 0 | 2 | 8 | 875 |
| 0-10 | 3106 | 4300, RT | W FP | 21.3 | 21.3 | 143 | 432 | 0 | 0 | 0 | 0 | 2 | 8 | 1412 |
| 0-11 | 4300 | 4900, LT/RT | W FP | 1.74 | 1.74 | 117 | 404 | 0 | 0 | 0 | 0 | 2 | 8 | 1320 |
| 0-12 | 4900 | 5430, LT | W FP | 0.56 | 0.56 | 38 | 169 | 0 | 0 | 0 | 0 | 1 | 4 | 550 |
| 0-13 | 5100 | 5950, RT | W FP | 2.42 | 1.90 | 162 | 212 | 1 | 162 | 34 | 49 | 0 | 0 | 0 |
| 0-14 | 5460 | 5825, LT | W FP | 0.42 | 0.42 | 28 | 19 | 0 | 0 | 15 | 19 | 0 | 0 | 0 |
| 0-15 | 5950 | 6550, RT | W FP | 1.57 | 0.84 | 105 | 135 | 1 | 105 | 24 | 29 | 0 | 0 | 0 |
| 0-16 | 6550 | 7315, RT | W FP | 1.85 | 1.25 | 124 | 162 | 1 | 124 | 33 | 38 | 0 | 0 | 0 |
| 0-17 | 5825 | 6200, LT | W FP | 0.42 | 0.42 | 28 | 113 | 0 | 0 | 0 | 0 | 0 | 0 | 375 |
| 0-18 | 6200 | 8600, LT | W FP | 8.90 | 3.79 | 596 | 688 | 1 | 596 | 62 | 91 | 0 | 0 | 0 |
| 0-19 | 8600 | 9600, LT | W FP | 3.30 | 1.12 | 221 | 55 | 0 | 0 | 41 | 55 | 0 | 0 | 0 |
| 0-20 | 7700 | 1400, RT | W FP/HMM | 0.79 | 0.79 | 53 | 228 | 0 | 0 | 0 | 0 | 0 | 0 | 760 |
| 0-21 | 8675 | 9600, RT | W FP | 2.96 | 0.73 | 198 | 61 | 0 | 0 | 37 | 53 | 1 | 7 | 0 |
| 0-22 | 8675 | 1400, RT | W FP/HMM | 2.02 | 1.14 | 136 | 43 | 0 | 0 | 35 | 43 | 0 | 0 | 0 |
| 0-23 | 1400 | 1635, LT | HMM | 3.59 | 0.48 | 241 | 27 | 0 | 0 | 10 | 12 | 2 | 15 | 0 |
| 0-24 | 1425 | 1900, RT | HMM | 0.87 | 0.87 | 58 | 39 | 0 | 0 | 19 | 24 | 2 | 15 | 0 |
| 0 | 0 | . | 0 | 0.00 | 0.00 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 0 | 0 | . | 0 | 0.00 | 0.00 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | | | 98.62 | 22.74 | 6607.82 | 4077.00 | 4.00 | 987.67 | 340.00 | 548.00 | 18.00 | 408 | 7037 |

In order to prevent runoff from bypassing Inlet sediment traps,a temporary berm shall be installed on the downstream side of all Inlet sediment traps that are not located in a low point or an excavated sump.Temporary berms,when necessary,shall be a minimum of 18" high and constructed in a manner that ensures stormwater does not bypass the Inlet.The Contractor may submit alternate temporary containment berm designs to the Project Engineer for approval.

If the Contractor decides to use Stone Rip Rap Ditch Checks Instead of Type C Silt Fence Ditch Checks,sediment storage volumes will need to be recalculated for the outfalls downstream of these ditches.The Contractor shall be responsible for providing a revised sediment storage table for this ESPCP General Notes revision.

The use of sediment basins from stations 10+00 to 50+70 and 85+00 to the projects end along William Few Parkway and stations 14+00 to the project limits along Hardy McManus Road to obtain the required amount of sediment storage was unattainable due to the projects proximity to environmentally sensitive areas as well as commercial and residential properties.The BMP's shown in these areas include; sediment barriers,check dams and rock filter dams at ditch outfalls.These BMPs may require more frequent maintenance and sediment removal to enhance efficiency.In the event that it is determined that the BMPs are not performing adequately the Contractor/GDOT Project Engineer shall specify for these areas to include,but are not limited to the use of anionic polyacrylamide (PAM) Mulch, temporary Grassing,Erosion Control Mats or bonded fiber matrix.These additional measures should be installed prior to all storm events after clearing & grubbing has occurred and before final stabilization has been achieved in these specified areas .

DISCHARGES INTO,OR WITHIN ONE LINEAR MILE UPSTREAM OF AND WITHIN THE SAME WATERSHED AS,ANY PORTION OF A BIOTA IMPAIRED STREAM SEGMENT

All outfalls are either located further than 1 linear mile upstream or outside of the watershed of an Impaired Stream Segment that has been listed for criteria violated,"Bio F" (Impaired Fish Community) and/or "Bio M" (Impaired Macro Invertebrate Community),within Category 4a,4b or 5,and the potential cause is either "NP" (nonpoint source) or "UR" (urban runoff).

Waste materials shall not be discharged to waters of the State,except as authorized by a Section 404 permit.

All activities will be performed in a manner to minimize turbidity in the stream.

There will be no oils or other pollutants released from the proposed activities which will reach the stream.

All work performed during construction will be done in a manner to prevent interference with any legitimate water uses.

VOID

STREAM BUFFER ENCROACHMENT

Stream Buffers are impacted by this project.

Non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wrested vegetation without first acquiring the necessary variances and permits.The contractor is not authorized to enter into the stream buffer,except as described in the table below:

| Name (name or number of feature) | Location of Buffered Streams and State Waters ** | | | Stream Type (Warm/Cold Water) * | Buffer Impacted (Yes/No) | Buffer Variance Required? |
|---|--|----------------------|--------------------|---------------------------------|--------------------------|---------------------------|
| | Alignment | Begin Sta (Lt or RT) | End Sta (Lt or Rt) | | | |
| STREAM 2 | WILLIAM FEW PKWY | 20+65,RT | 21+28,RT | WARM | NO | NO |
| Describe the Allowable activities and/or restrictions within the buffer and approximate location of impacts. AN EXISTING QUADRUPLE 4'X4' BOX CULVERT IS AT THIS LOCATION.A DOUBLE ROW OF TYPE C SILT FENCE WITH A ROW OF HAYBALES IN BETWEEN AND SLOPE MATTING WILL PREVENT SEDIMENT FROM ENTERING THE BUFFER.ORANGE BARRIER FENCE SHALL BE INSTALLED PER THE BMP LOCATION DETAILS. | | | | | | |
| STREAM 4 | WILLIAM FEW PKWY | 33+75,LT | 35+01,RT | WARM | YES | NO |
| Describe the Allowable activities and/or restrictions within the buffer and approximate location of impacts. A TRIPLE 6'X4' BOX CULVERT WITH HEADWALLS WILL BE CONSTRUCTED AT THIS LOCATION.A RIP-RAP APRON WILL BE PLACED AT THE DOWNSTREAM END OF THE CULVERT.ON THE NORTH SIDE OF THE ALIGNMENT A 4'FLAT BOTTOM DITCH WILL END PRIOR TO THE BUFFER.DITCH CHECKS,A DOUBLE ROW OF TYPE C SILT FENCE WITH A ROW OF HAYBALES IN BETWEEN AND SLOPE MATTING WILL BE UTILIZED TO PREVENT SEDIMENT FROM ENTERING THE BUFFER.ORANGE BARRIER FENCE SHALL BE INSTALLED PER THE BMP LOCATION DETAILS TO PREVENT ANY ADDITIONAL ENCROACHMENTS INTO THE BUFFER. | | | | | | |
| OPEN WATER 5 | WILLIAM FEW PKWY | 39+37,RT | 43+11,RT | WARM | YES | YES |
| Describe the Allowable activities and/or restrictions within the buffer and approximate location of impacts. A DOUBLE 48" RCP WITH HEADWALLS WILL BE CONSTRUCTED AT THIS LOCATION.A RIP-RAP APRON WILL BE PLACED AT THE DOWNSTREAM END OF THE CULVERT.A DOUBLE ROW OF TYPE C SILT FENCE WITH A ROW OF HAYBALES IN BETWEEN,EARTH BERM AND SLOPE MATTING WILL BE UTILIZED TO PREVENT SEDIMENT FROM ENTERING THE BUFFER. ORANGE BARRIER FENCE SHALL BE INSTALLED PER THE BMP LOCATION DETAILS TO PREVENT ANY ADDITIONAL ENCROACHMENTS INTO THE BUFFER. | | | | | | |
| STREAM 7 | WILLIAM FEW PKWY | 47+83,RT | 50+53,LT | WARM | NO | NO |
| Describe the Allowable activities and/or restrictions within the buffer and approximate location of impacts. A 54'-8" BRIDGE WILL BE CONSTRUCTED AT THIS LOCATION.DITCH CHECKS,A DOUBLE ROW OF TYPE C SILT FENCE WITH A ROW OF HAYBALES IN BETWEEN AND SLOPE MATTING WILL BE UTILIZED TO PREVENT SEDIMENT FROM ENTERING THE BUFFER.ORANGE BARRIER FENCE SHALL BE INSTALLED PER THE BMP LOCATION DETAILS TO PREVENT ENCROACHMENTS INTO THE BUFFER. | | | | | | |
| STREAM 8 | WILLIAM FEW PKWY | 51+40,LT | 55+11,LT | WARM | NO | NO |
| Describe the Allowable activities and/or restrictions within the buffer and approximate location of impacts. A FILL SLOPE WILL BE CONSTRUCTED ADJACENT TO THIS LOCATION.DITCH CHECKS,A DOUBLE ROW OF TYPE C SILT FENCE WITH A ROW OF HAYBALES IN BETWEEN,EARTH BERM AND SLOPE MATTING WILL BE UTILIZED TO PREVENT SEDIMENT FROM ENTERING THE BUFFER.ORANGE BARRIER FENCE SHALL BE INSTALLED PER THE BMP LOCATION DETAILS TO PREVENT ENCROACHMENTS INTO THE BUFFER. | | | | | | |
| STREAM 11 | HARDY MCMANUS RD | 13+81,LT | 14+28,LT | WARM | YES | YES |
| Describe the Allowable activities and/or restrictions within the buffer and approximate location of impacts. A FILL SLOPE WILL BE CONSTRUCTED ADJACENT TO THIS LOCATION.DITCH CHECKS,A DOUBLE ROW OF TYPE C SILT FENCE WITH A ROW OF HAYBALES IN BETWEEN,EARTH BERM AND SLOPE MATTING WILL BE UTILIZED TO PREVENT SEDIMENT FROM ENTERING THE BUFFER.ORANGE BARRIER FENCE SHALL BE INSTALLED PER THE BMP LOCATION DETAILS TO PREVENT ENCROACHMENTS INTO THE BUFFER. | | | | | | |

* Warm water streams have a 25-foot minimum buffer as measured from the wrested vegetation.Cold Water streams have a 50-foot buffer as measured from the wrested vegetation.

** Locations are approximate,a detailed location of stream buffers and authorized work areas are shown on the individual BMP sheets.

MONITORING GENERAL NOTES:

The total site size is 38.8 acres.Representative sampling may be utilized on this project.The individual outfall drainage basins along the project corridor have been carefully evaluated and compared on the basis of four characteristics:the type of construction activity,the disturbed acreage,the average slope about the outfall,and the soil erosion Index 0-10,10 being the most erodible soil.The construction activity types are new road on fill,new road in cut,road widening, and maintenance/safety.The disturbed area are less than or equal to 1 acre,greater than 1 acre to less than 2 acres,and equal to or greater than 2 acres. The average outfall slope is mild if it is equal if it is less than or equal to 0.03 and steep if it is greater than 0.03.The soil erosion Index is low if it is less than or equal to 5 and high if it is greater than 5.After evaluation of these characteristics as presented in the project's drainage area map,hydrology and hydraulic studies,construction plans,geotechnical soil survey, and ESPCP,the Department has determined that representative sampling is valid for the duration of the project.The table below shows the groups of similar outfall drainage basins.The Increase in turbidity at the specified locations will be representative of the alternate outfall drainage basins when similar outfall drainage basins exist.Approved primary and alternate representative monitored features are identified in the table below.

| Primary Monitored Feature | Location (Station and Offset) | Name of Receiving water | Applicable construction stage for monitoring | Sampling Type (Outfall or Receiving Water) | Drainage Area For the receiving water (sq. mi) | Upstream Disturbed Area (acres) | Warm or Cold water Stream | Appendix B NTU value (Outfall Monitoring Only) | Allowable NTU Increase (For Receiving Water) | Location Description | Construction Activity | Disturbed Area (acres) | Average Outfall Slope (Rise/Run) | Soil Erosion Index | Alternate Outfall Drainage Basins |
|---------------------------|-------------------------------|-------------------------|--|--|--|---------------------------------|---------------------------|--|--|----------------------|-----------------------|------------------------|----------------------------------|--------------------|-----------------------------------|
| * | 46+50,300' RT | EUCHEE CREEK | ALL | Receiving Water | 1.5 | 17.61 | Warm | N/A | 75 | UP Euchee Creek | New Road | N/A | N/A | N/A | N/A |
| * | 51+10,175' LT | EUCHEE CREEK | ALL | Receiving Water | 1.5 | 0.0 | Warm | N/A | 75 | DN Euchee Creek | New Road | N/A | N/A | N/A | N/A |
| M-1 | 14+38,65' RT | EUCHEE CREEK | ALL | Receiving Water | 0.04 | 1.62 | Warm | 75 | N/A | Outfall | Road | 1.85 | 0.03 | 8 | N/A |
| K-1 | 96+36,44' LT | EUCHEE CREEK | ALL | Receiving Water | 0.03 | 0.73 | Warm | 75 | N/A | Outfall | Road | 2.14 | 0.008 | 8 | N/A |

* Outfalls from begin project to Hardy McManus Road,Upstream at confluence of Long Branch & Euchee Creek & downstream at confluence of Euchee Creek & WOS.

The primary monitored features specified should be used as the initial sampling locations.An alternate monitored feature may be used if additional sampling is required or to replace a primary monitored feature that is no longer located within an active phase of construction.

MONITORING SAMPLING METHODS & PROCEDURES

See Special Provision 167 and other contract documents for Monitoring Sampling Methods and Procedures.

3/11/2007

GPLN

3/11/2007
3/11/2007
3/11/2007
3/11/2007
3/11/2007

emc

CIVIL
MARINE
ENVIRONMENTAL

EMC ENGINEERING SERVICES, INC.

4106 COLBEN BLVD.
SUITE 105
AUGUSTA, GA 30809
PH: 706-650-3057

REVISION DATES

| | | |
|--|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: PROGRAM DELIVERY

ESP CP GENERAL NOTES

WILLIAM FEW PKWY EXT. PH. 2

DRAWING No.
51-02