

5/8/2009 sdecker		Fri May 08 09:57:08 2009 \\gdot-dsn\gocfg\resources\Gdot2007_Klp.tbl		T:\ATMS\714095\CADfiles\714095EGN01.dgn		STATE GA		PROJECT NUMBER GM000-0675-01(001)		SHEET NO. 99		TOTAL SHEETS 112	
<div>REVISED AUGUST 26, 2008</div> <div>ESPCP GENERAL NOTES:</div> <div>The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurrent with, land disturbing activities.</div> <div>Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source.</div> <div>PLAN ALTERATIONS</div> <div>The Erosion Sedimentation and Pollution Control Plan (ESPCP) is provided by the Department. It addresses the staged construction of the project based on common construction methods and techniques. If the Contractor elects to alter the stage construction from that shown in the plans, or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance to Special Provision 161 of the contract.</div> <div>The Contractor, the Certified Design Professional and the WECS shall carefully evaluate this plan prior to commencing land disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC level-II-certified design professional. Additional BMP's may be added per Special Provision 161-Control of Soil Erosion and Sedimentation.</div> <div>TEMPORARY MULCHING</div> <div>EPD General Permit GAR 100002 requires "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding." - However, the Department typically requires disturbed areas to be stabilized every 7 days. The construction documents, special provisions, or specification may require mulching more often than 7 days.</div> <div>VEGETATION AND PLANTING SCHEDULE</div> <div>All temporary and permanent vegetative practices including plant species, planting dates, seeding fertilizer, lime and mulching rates for this project can be found in section 700 of the current edition of the Department's specifications and other applicable contract documents, special provisions, or landscaping plans.</div> <div>SEQUENCE OF MAJOR ACTIVITIES</div> <div>The Contractor is responsible for developing the construction schedule for the project. The construction schedule for this project shall be submitted with the NOI. A copy of the construction schedule shall be maintained at the project site.</div> <div>The contractor shall install pull boxes and fiber as shown the plans. All disturbed areas shall be stabilized the same day the disturbance occurs in accordance with GDOT standards, details, and specifications.</div> <div>The maximum area the Contractor is allowed to disturb is as follows: Trenching Conduit Duct Bank Type 1: Length of trench by 2 feet wide Trenching Conduit Duct Bank Type 3: Length of trench by 1 foot wide Trenching TP 2 or TP 3 Conduit: Length of trench by 1 foot wide Boring: 200 square feet per boring location, includes entrance and exit point - Includes the pull boxes at the entrance and exit points Type 2 Pull Boxes: 6 square feet Type 4S Pull Boxes: 13.5 square feet Type 7 Pull Boxes: 19 square feet Type 5 Electrical Communications Box: 36 square feet</div> <div>PETROLEUM STORAGE, SPILLS AND LEAKS</div> <div>The plans provided herein do not anticipate the storage of petroleum products onsite. The contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture and disposal of any petroleum product leaks or spills associated with the servicing, refueling or operation of any equipment utilized in the work. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operating or servicing equipment shall be familiar with this plan. The contractor shall not park, refuel, or maintain equipment within stream buffers.</div> <div>If the Contractor elects to store petroleum products on site, the Contractor shall prepare an ESPCP addendum that addresses the additional BMPs needed for onsite storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GARI00002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107-Legal Regulations and Responsibility to the public for additional requirements</div> <div>POST-CONSTRUCTION BMP'S</div> <div>All permanent, post-construction BMP's are shown in the construction plans and in the ESPCP plan. The post-construction BMP's for this project may consist of permanent vegetation, permanent slope drains and/or flumes, rip-rap at pipe outlets for velocity dissipation and outlet stabilization, vegetated swales/ditches where practical, channels/ditch stabilization with Turf Reinforcing Mats, rip-rap, and concrete ditch lining where necessary. The post-construction BMP's will provide permanent stabilization of the site and prevent accelerated transportation of sediment and pollutants into receiving waters.</div> <div>SILT FENCE INSTALLATIONS WITH J-HOOKS AND SPURS</div> <div>Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique, or configuration, is commonly referred to as J-Hooks or spurs. The J-Hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J-Hooks shall be spaced in accordance with the Typical Location Details for silt fences/baled straw. Spacing for J-Hooks shall not be less than 50 feet except as noted. Silt fences that are near the outlet of culverts, cross drains, and storm drains shall have a minimum of three (3) J-Hooks on both sides of the structure at spacing not to exceed 30 feet. J-Hooks shall be paid for as silt fence items per foot. All costs and other incidental items are included in cost of installing and maintaining the silt fence.</div> <div>MAINTENANCE AND STABILIZATION MEASURES</div> <div>See Special Provision 161 and 700 and other contract documents for maintenance and stabilization measures.</div> <div>WASTE DISPOSAL</div> <div>Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be discharged to Waters of the State, unless authorized by a Section 404 Permit.</div> <div>INSPECTIONS</div> <div>All inspections shall be documented on the appropriate Department Inspection forms. See Special Provision 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.</div> <div>Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.</div> <div>By agreement with Georgia EPD, the Department's Construction Project Engineer will be responsible for the seven day inspections required for new BMP installations.</div>													
3/1/2007 GPLN		GEORGIA DEPARTMENT OF TRANSPORTATION		REVISION DATES			STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION						
							OFFICE: TRAFFIC OPERATIONS						
							ESPC GENERAL NOTES						
							1-675						
							DRAWING No.						
							51-1						