

DATE\$\$\$

\$USER\$

TIME\$\$\$

\$PRF\$

\$DGN\$

\$PENTABLE\$\$

STATE

GA

PROJECT NUMBER

STP00-0001-05(047)

SHEET NO.

382

TOTAL SHEETS

456

Updated: November 9, 2012

ESPCP GENERAL NOTES:

The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurrent with, land-disturbing activities.

Erosion and sedimentation control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective control, additional erosion and sedimentation control measures shall be implemented to control or treat the sediment source.

PLAN ALTERATIONS

This Erosion, Sedimentation, and Pollution Control Plan (ESPCP) is provided by the Department. It addresses the staged construction of the project on the basis of common construction methods and techniques. If the Contractor elects to alter the staged construction from that shown in the plans or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance to Special Provision 161 of the contract.

The Contractor, the Certified Design Professional, and the WECS shall carefully evaluate this plan prior to commencing land-disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC level-II-certified design professional. Additional BMP's may be added per Special Provision 161 - Control of Soil Erosion and Sedimentation.

TEMPORARY MULCHING

EPD General Permit GAR 100002 states that "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding." However, the Department typically requires disturbed areas to be stabilized every 7 days. The construction documents, special provisions, or specifications may require mulching more often than 7 days.

VEGETATION AND PLANTING SCHEDULE

All temporary and permanent vegetative practices including plant species, planting dates, seeding, fertilizing, liming, and mulching for this project can be found in section 700 of the current edition of the Department's Standard Specifications (or special provisions) and other applicable contract documents, or landscaping plans.

SEQUENCE OF MAJOR ACTIVITIES

The Contractor is responsible for developing the construction schedule for the project. The construction schedule for this project shall be submitted after the project is awarded with the NOI. A copy of the construction schedule shall be maintained at the project site.

The project budget includes sufficient funds for the payment of construction exits. The Contractor is responsible for establishing at least one (1) construction exit per the specifications of the construction exit detail included in this ESPCP. To facilitate project logistics, the Contractor is also responsible for selecting the location(s) of the construction exit(s).

Stage descriptions provided in the narrative below represent activities proscribed in the individual erosion control stages. For a complete description of construction staging plans, refer to Series 19 of the drawings.

STAGE A:

Placement of perimeter erosion control barrier prior to the commencement of any clearing & grubbing activities. Land disturbing activities shall only occur after the appropriate BMP's have been installed. No Sediment Basins are being used on this project.

STAGES 1, 2, AND 3:

Construction activities detailed in the construction plans. This includes grading, drainage, paving and installation of major structures. Throughout Stage 2, temporary erosion control measures shall be installed and maintained as depicted by the BMP Installation Details.

STAGE C:

Final grading, grassing, mulching, and other miscellaneous items. Removal and proper clean up of temporary erosion control. Placement of permanent erosion control items as detailed in the Stage 3 BMP Location Details.

PETROLEUM STORAGE, SPILLS AND LEAKS

These plans expressly delegate the responsibility of on-site hazardous material management to the Contractor. The Contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture, clean up, and disposal of any petroleum product, or other hazardous material, leaks or spills associated with the servicing, refueling or operation of any equipment utilized at the site. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operating or servicing equipment shall be familiar with the action plan. The Contractor shall not park, refuel, or maintain equipment within stream buffers.

If the Contractor elects to store petroleum products on site, the Contractor shall prepare an ESPCP addendum that addresses the additional BMPs needed for on-site storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GAR100002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107-Legal Regulations and Responsibility to the public for additional requirements.

SOIL SERIES INFORMATION

A project-specific soil survey and geotechnical investigation was performed for this project and can be made available upon request. Soil characteristics have been given full consideration in the hydrologic analysis, the design of channels and linings, selection of temporary BMP's, design of energy dissipaters, and the in the selection of permanent vegetation and fertilizers.

The following is a summary of the soils that are expected to be found on the project site:

- LNF, MDC3, MGC2, MGD2, MHB3, MIC3, MsD3, MsE2, Toc

Due to the size and scope of this project and the nature of soil series maps, it is not reasonably practical to delineate the precise locations of the above listed soils on the construction plans. The NRCS soil survey and soil series maps for the project site are also available online at <http://websolilsurvey.nrcs.usda.gov/>.

POST-CONSTRUCTION BMP'S FOR STORMWATER MANAGEMENT

All permanent post-construction BMP's are shown in the construction plans and in the ESPCP plan. The post-construction BMP's for this project consist of permanent detention ponds, sand filter basins, vegetation, permanent slope drains and/or flumes, rip-rap at pipe outlets for velocity dissipation and outlet stabilization, vegetated swales/ditches where practical, channel/ditch stabilization with turf reinforcing mats, riprap and concrete ditch lining where necessary. The post-construction BMP's will provide permanent stabilization of the site and prevent abnormal transportation of sediment and pollutants into receiving waters.)

SILT FENCE INSTALLATIONS WITH J HOOKS AND SPURS

Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique is called using J hooks (or spurs). The J hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J hooks shall be spaced in accordance with GDOT Construction Detail D-24C. The maximum J-hook spacing is reached when the top of the J hook is at the same elevation as the bottom of the immediately upgradient J hook. J Hooks shall be paid for as silt fence items per linear foot. All costs and other incidental items are included in cost of installing and maintaining the silt fence.

SITE STABILIZATION AND BMP MAINTENANCE MEASURES

See the Department's Standard Specifications (or Special Provisions) 161, 163, 165, 700, 710, and other contract documents for stabilization and maintenance measures.

WASTE DISPOSAL

Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be discharged to Waters of the State, unless authorized by a Section 404 Permit.

INSPECTIONS

By agreement with Georgia EPD, the design professional who prepared the ESPCP, or a certified designee, is to inspect the installation of the initial sediment storage requirements and perimeter control BMP's within 7 days of installation. Additionally, the Department's Construction Project Engineer will be responsible for seven-day inspections for all new BMP installations.

All other inspections shall be documented on the appropriate Department inspection forms. See Standard Specification (or Special Provision) 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

NONSTORM WATER DISCHARGES

Non-storm water discharges defined in Part III.A.2 of the NPDES Permit will be identified after construction has commenced. These discharges shall be subject to the same requirements as storm water discharges required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual for Erosion and Sediment Control in Georgia, Department Standards, and other contract documents.

DE-WATERING AND PUMPING ACTIVITIES

Any pumped discharge from an excavation or disturbed area shall be routed through an appropriately sized sediment basin, silt filter bag, or shall be treated equivalently with suitable BMP's. The contractor shall ensure the post-BMP treated discharge is sheet flowing. Failure to create sheet flow will obligate the contractor to perform water quality sampling of pumped discharges. The contractor shall prepare sampling plans in accordance with the current GARI00002 NPDES permit by utilizing a Certified Design Professional. No separate payment will be made for water quality sampling of pump discharges.

OTHER CONTROLS

The Contractor shall follow this ESPCP and ensure and demonstrate compliance with applicable State and/or local waste disposal, sanitary sewer or septic system regulations.

The Contractor shall control dust from the site in accordance with Section 161 of the current edition of the Department's Standard Specifications.

RETENTION OF RECORDS

In accordance with Part IV.F of the General Permit GARI00002, the Department will retain all records related to the implementation of this ESPCP for the duration of the project.

SEDIMENT STORAGE

The site has a total disturbed area of 21.64 acres. The following table summarizes the required and available sediment storage for every outfall on this project. The Contractor shall provide and maintain the storage volumes for the BMP's specified in this table.

Outfall Structure	Total Drainage Area (Acres)	Disturbed Area (Acres)	Required Sediment Storage Volume (yd3)	Total Storage volume provided (yd3)	Sediment Basins		Inlet Sediment Traps (yd3 each)		Check Dams (yd3 each)		Silt Fence (CY)	
					Pond No.	Total Volume	No. of Devices	Total Volume	No. of Devices	Total Volume	LF of Devices	Total Volume
L-3B	7.38	1.07	494.46	35.20	0	0	8	3.0	0	0	115.0	32.2
EXISTING 54" CMP	3.96	3.56	265.32	751.3	0	0	23	8.63	0	0	2651.8	742.51
H-1	15.03	9.79	1007.01	923.30	0	0	29	10.88	10	25.33	3168.20	887.10
D-4	0.81	0.25	54.27	701.87	0	0	2	.75	0	0	2504.00	701.2
E-1	8.75	5.25	586.25	672.10	0	0	24	9	0	0	2368.20	663.10
J-1	2.44	1.72	163.48	152.32	0	0	7	2.63	0	0	534.60	149.69

USE OF ALTERNATIVE AND/OR ADDITIONAL BMPs:

In order to prevent runoff from bypassing inlet sediment traps, a temporary sump shall be installed around all inlet sediment traps that are not located in a low point or an excavated sump. Construct temporary sumps in accordance with Construction Detail D-24C. Temporary sumps shall be installed in a manner that ensures stormwater does not bypass the inlet. The Contractor may submit alternate temporary containment berm designs to the Project Engineer for approval.

Basins with storage volumes that are less than the required sediment storage volume are addressed as follows:

- L-3B - Minimal striping, milling and inlaying are the only tasks for this project effecting this basin. No significant erosion is generated.
- H-1 and J-1 outfall into existing closed systems with runoff that is predominantly roadway runoff that is filtered through inlet sediment traps.

EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN GENERAL NOTES

MA

Moreland Altobelli Associates, Inc.

(770) 263-5945

DESIGNED BY:

WEN/VAJ

DRAWN BY:

JMG

CHECKED BY:

M. J. SHEEHAN, P. E.

SUPERVISED BY:

BRAD M. HALE, P. E.

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION

OFFICE: URBAN DESIGN

ESPCP GENERAL NOTES

COBB PKWY.
(S. R. 3/U. S. 41)

DRAWING No.
51-001

3/11/2007 6:11 PM C:\PLN...721152\Plans\721152EGN.dgn 5/13/2013 2:59:45 AM