



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-1068

October 22, 2012

Atlanta Gas Light Company
Attn: Mr. Carl Pearson
Ten Peachtree Place, 11th Floor
Atlanta, GA 30309

RE: CWM Job 1931 – SR 3 US 41 Widening & Bridge Reconstruction
GDOT Project # NH000-0001-04(047)
P.I. 342261
Spalding County
AGL Escalation Step # 1

Dear Mr. Pearson,

The above referenced project was let to contract by the State of Georgia – Department of Transportation on May 18, 2012 and was awarded to C. W. Matthews Contracting Company, Inc. (CWM) as lowest reliable bidder on June 1, 2012. Construction was authorized on July 12, 2012 toward a contract completion date of April 30, 2014.

Please accept this letter as notification that effective October 22, 2012; Atlanta Gas Light Company (AGLC) is 20% or greater behind in relocating gas facilities on the subject project. The pre-existing gas facilities constrain required construction activities including but not limited to grading, storm drain installation and placement of Graded Aggregate Base. As you are aware, AGLC was issued Notice to Proceed with facility relocation in a letter dated June 21, 2012 and authored by Mr. Jeff Baker, State of Georgia – Department of Transportation (GDOT), State Utilities Engineer. In a duly executed Utility Adjustment Schedule (UAS) prepared by Ms. Kelly Keevan, Engineer, dated May 31, 2011, AGLC outlined a total of 93 days to complete gas facility relocation throughout the project limits. The same included Construction, Splicing or Tie in Work, Service Considerations and Temporary Work. Activities listed on the UAS as predecessor to commencement of gas facility relocation are clearing, grubbing and staking.

CWM finalized clearing and grubbing operations on September 25, 2012. Initial construction staking along with placement of survey data was completed prior to September 25, 2012. As of today's date, AGLC has not commenced gas facility relocation thus yielding 18 available days from September 25, 2012. The Utility Adjustment Schedule denotes AGLC finalizing gas facility relocation throughout the project limits within 93 days from finalization of clearing and grading thus yielding AGLC being 20% or greater behind schedule. As outlined in the GDOT Utility Accommodation Policy and Standards Manual Chapter 4.4.C., please accept this letter as notification from CWM of the same. I look forward to receiving your proposal on

rectifying the aforementioned delay. This will allow CWM as well as our Sub-Contractors to plan and schedule required construction activities accordingly.

Should you have questions regarding the preceding contents, please contact and so inquire of me.

Sincerely,

Jeff Jacques,
Utility Coordinator

JSJ

cc: Project File
Charles Matthews e-mail
Jeff Shropshire e-mail
Al Eckford e-mail
Kevin Eubanks e-mail
Kerry Gore e-mail
Carl Pearson e-mail & hard copy
Kelly Keevan e-mail
Rick Ellis e-mail
Thomas Parker e-mail
Isaac Moon e-mail
1931 – Project File