



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-1068

January 28, 2013

Atlanta Gas Light Company
Attn: Mr. Carl Pearson
Ten Peachtree Place, 11th Floor
Atlanta, GA 30309

RE: CWM Job No. 1954 – SR 9 / SR 141 / Bethelview Road Widening &
Reconstruction
GDOT Project No. CSSTP-0007-00(999) - Forsyth County
P. I. No. 0007999
Escalation Step # 1 - AGL

Dear Mr. Pearson,

The above referenced project was let to contract by the State of Georgia – Department of Transportation (GDOT) on July 20, 2012 and was awarded to C. W. Matthews Contracting Company, Inc. (CWM) as lowest reliable bidder on August 3, 2012. Construction was authorized on September 4, 2012 toward a contract completion date of April 30, 2014.

Please accept this letter as notification that effective January 28, 2013; Atlanta Gas Light Company (AGLC) is 20% or greater behind in relocating gas facilities on the subject project. The pre-existing gas facilities constrain required construction activities including but not limited to grading, storm drain installation and placement of Graded Aggregate Base. As you are aware, AGLC was issued Notice to Proceed with facility relocation in a letter dated July 16, 2012 and authored by Mr. Jeff Baker, State of Georgia – Department of Transportation (GDOT), State Utilities Engineer. In a duly executed Utility Adjustment Schedule (UAS) prepared by Mr. Justin Holley, Engineer, dated January 13, 2012, AGLC outlined a total of 152 days to complete gas facility relocation throughout the project limits. The same included Construction Engineering, Material Procurement, Construction and Service Considerations.

Based on the aforementioned UAS, AGLC denoted a total of 71 days in order to finalize Construction Engineering and Material Procurement. Predecessor activities required for commencement of Construction Engineering and Material Procurement were receipt of Notice to Proceed and Final Plans from GDOT. As previously stated, Notice to Proceed was issued to AGLC on July 16, 2012 with final plans being provided prior to the aforementioned date. Adding 71 days to July 16, 2012 yields a completion

date for Construction Engineering and Material Procurement of October 22, 2012. As of January 28, 2013, AGLC has not finalized Construction Engineering or Material Procurement thus yielding a timeframe of greater than 20 % behind schedule.

As outlined in the GDOT Utility Accommodation Policy and Standards Manual Chapter 4.4.C., please accept this letter as notification from CWM to AGLC that gas facility relocation is greater than 20% behind schedule. I look forward to receiving your proposal on rectifying the aforementioned delay. This will allow CWM as well as our Sub-Contractors to plan and schedule required construction activities accordingly.

Should you have questions regarding the preceding contents, please contact and so inquire of me.

Sincerely,

Jeff Jacques,
Utility Coordinator

JSJ

cc: Project File

Charles Matthews e-mail
Al Eckford e-mail
Jason Dykes e-mail
Carl Pearson e-mail & hard copy
Johnathon Todd e-mail
Glenn Blake e-mail
Thomas Parker e-mail
Bryan Corazzini e-mail
Matt Needham e-mail
Jeff Shropshire e-mail
Adam Grist e-mail
Harold Mull e-mail
Kevin Eubanks e-mail

1954 – Project File