

# Preconstruction Status Report

PI Number: 0010013

## NEWNAN CROSSING ELEMENTARY - SRTS

COUNTY:	Coweta	MPO:	Atlanta TMA	PRIORITY CD:	8322
LENGTH (MI):	0.05	TIP #:		DOT DIST:	3
PROJ NO:		MODEL YR:		CONG. DIST:	003
PROJ MGR:	Burney, Cynthia	TYPE WORK:	Sidewalks	BIKE:	N
AOHD INITIALS:	HPP	CONCEPT:	SIDEWALKS	MEASURE:	E
OFFICE:	Program Delivery	PROG TYPE:	Safety	SUFF:	
CONSULTANT:	No Consultant, GDOT In-House Design	BOND PROJ:			
SPONSOR:	GDOT	DESIGN FIRM:	GDOT Roadway Design C Rudd		

BASLINE LET DATE:		MGMT LET DATE:	11/22/13	Print Date	3/25/16
SCHED LET DATE:	11/22/13	MGMT ROW DATE:		Page	1
LIGHTING TYPE:	None	WHO LETS?	GDOT Let		
ENV DOC TYPE	NEPA	LET WITH:			
ENV CONSULTANT					

BASE START	BASE FINISH	TASKS	START DATE	FINISH DATE	ACTUAL START	ACTUAL FINISH	%
		Concept Development Summary	1/19/12		1/19/12	6/12/12	100
		PM Submit Concept Report	2/28/12	2/28/12	2/28/12	2/28/12	100
		Management Concept Approval Complete	6/12/12	6/12/12	6/12/12	6/12/12	100
		Environmental Summary	8/28/12		8/28/12	4/26/13	100
		Preliminary Roadway Plans	3/30/12	2/20/13	3/30/12	2/20/13	100
		PFPR Inspection	3/21/13	3/21/13	3/21/13	3/21/13	100
		Final Construction Plans	4/29/13	5/17/13	4/29/13	5/17/13	100
		Submit Final Plans	9/6/13	9/6/13	9/6/13	9/6/13	100

Bridge:	NO BRIDGE REQUIRED
Conceptual Design:	2012-06-12 Concept Report approved; no baseline schedule
Design:	CL: Plans in CBA: updated 09-10-2013
EIS:	PCE   Re20SEP13   CertifiedforNOV13Let20SEP13   Diehl 20SEP13
EMG:	NOT APPLICABLE
Engr Services:	OK
LGPA:	NOT APPLICABLE
Programming:	CONFIRMED EXEMPT PER FHWA 6-1-2014 PE LS 0008321 LS 0008325 COMP 7-2014 #1 12-2013 #2 3-2014 #3 8-2014 #4 9-2015
Traffic Op:	DC: July 2011 Program Control is Working on the Schedule
Utility:	District Clear 5/10/13

Phase	Approved	Proposed	Cost	Fund	Status	Date Auth
PE	2010	2010	\$44,087.23	LU20	AUTHORIZED	7/6/10
CST	2014	2014	\$95,107.64	LU20	AUTHORIZED	9/23/13

COST EST AMTS			STIP AMOUNTS		
Activity	Cost	Fund			
PE	\$44,087.23	3/22/10			
CST	\$95,107.64	6/12/12			
			PE	\$0.00	LU20
			CST	\$0.00	LU20

### Project Manager

Final Plans are complete and ready to let 6-18-13  
CST estimate \$66,284.60

Pre Parcel CT:	0	Total Parcel in ROW System:	Cond Filed:	Acquired by:	N/R	DEEDS CT:
Under Review:		Options Pending:	Relocations:	Acquisition MGR:		
Released:		Condemnations - Pend:	Acquired:	R/W Cert Date:	5/6/13	