

Wed Aug 10 09:25:17 2011 ayokaris	Wed Aug 10 09:25:17 2011 \\gdot-dsn1\gocfg\resources\gdof2007_klp.tbl	m:\0001365 Toombs Co\2.02 Roadway\01 DGN\001365EGN1.dgn	STATE GA	PROJECT NUMBER BR000-0001-00(365)	SHEET NO. 130	TOTAL SHEETS 152
--------------------------------------	--	---	-------------	--------------------------------------	------------------	---------------------

Stage 2

This work includes the demolition of SR 4/US 1 Bridge from Sta.55+00 to Sta.64+00 and the replacement of SR 4/US 1 Bridge. Also includes construction of complete left side shoulder and embankment to final grade. Part of the right side shoulder is also constructed.

Initial BMPs:

- 1. Maintain and install necessary additional double row of Type C Silt Fence along already placed orange barrier fence as shown on plans. and along banks of Swift Creek from proposed right of way line to existing right of way line.*
- 2. Maintain single row of Type C Silt Fence on each side of detour ditches running parallel as shown on plans.*

Intermediate BMPs:

- 1. Mulch and plant temporary grass as required by the special provisions.*

Final BMPs:

- 1. Reach final grade and install all permanent BMPs (for left side).*
- 2. Install Slope matting at Sta.55+00 to Sta.57+26 and at Sta.61+57 to Sta.64+00 on the left side of SR 4/US 1 mainline with a width of 14.5, with temporary slope drains placed 100-ft apart as shown.*
- 3. Earth Berms need to be installed at the following locations*
 - *Sta.55+00 to Sta.57+26 on the left side of SR 4/US 1 mainline*
 - *Sta.61+57 to Sta.64+00 on the left side of SR 4/US 1 mainline*

Stage 3

This work includes the removal of SR 4/US 1 Detour and Detour Bridge and completion of right shoulder.

Initial BMPs:

- 1. Maintain and install necessary additional double row of Type C Silt Fence along already placed orange barrier fence as shown on plans and along banks of Swift Creek from proposed right of way line to existing right of way line.*
- 2. At the left shoulder of SR 4/US 1 Detour where the Detour Bridge begins install two sets of double row of Type C Silt Fence as shown.. (Double row of silt fence should begin where parallel single row ends, double row of silt fence will end at south bank of Swift Creek)*

8/10/2011 9:25:14 AM
 \\GDOT-DSN1\G0PLOT\QCF\G0_K1p8000.qcf
 ayokaris M:\0001365 Toombs Co\2.02 Roadway\01 DGN\001365EGN_07.prj

GEORGIA
DEPARTMENT
OF
TRANSPORTATION

REVISION DATES

08-01-11		

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: ROADWAY DESIGN

ESPC GENERAL NOTES
POST-CONSTRUCTION BMPs

PROJECT: BR000-0001-00(365)
COUNTY: TOOMBS

DRAWING No.
51-006