

**ESPCP GENERAL NOTES**

The escape of sediment from the site shall be prevented by the installation of erosion and sedimentation control measures and practices prior to, or concurrent with, land-disturbing activities.

Erosion and sedimentation control measures will be maintained at all times during this project. If full implementation of this approved plan does not provide effective erosion and sedimentation control, additional erosion and sedimentation control measures shall be implemented to control or treat the sediment source.

**PLAN ALTERATIONS**

The Erosion, Sedimentation, Pollution Control Plan (ESPCP) is provided by the Department. It addresses the staged construction of the project on the basis of common construction methods and techniques. If the Contractor elects to alter the staged construction from that shown in the plans or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance with Special Provision 161 of the contract.

The Contractor, the Certified Design Professional, and the WECS shall carefully evaluate this plan prior to commencing land-disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC level-II-certified design professional. Additional BMP's may be added per Special Provision 161 - Control of Soil Erosion and Sedimentation.

**TEMPORARY MULCHING**

EPD General Permit GAR 100002 states that 'any disturbed area where construction activities have temporarily or permanently ceased shall be stabilized within 14 days of such cessation as soon as practicable with a suitable material listed in Standard Specification (or Special Provision) Sections 163, 700, or 711. However in special cases, the Project Engineer may require the contractor to perform stabilization more often than 14 days.

**VEGETATION AND PLANTING SCHEDULE**

All temporary and permanent vegetative practices including plant species, planting dates, seeding, fertilizing, liming and mulching for this project can be found in Section 700 of the current edition of the Department's Standard Specifications (or Special Provisions) and other applicable contract documents, or landscaping plans.

**SEQUENCE OF MAJOR ACTIVITIES**

The Contractor is responsible for developing the construction schedule for the project. The construction schedule for the project shall be submitted after the project is awarded along with the NOI. A copy of the construction schedule shall be maintained at the project site.

The project budget includes sufficient funds for the payment of construction exits. The Contractor is responsible for establishing at least one (1) construction exit per the specifications of the construction exit detail included in this ESPCP. To facilitate project logistics, the Contractor is also responsible for selecting the location(s) of the construction exit(s).

**SEQUENCE OF BMP INSTALLATIONS**

**INITIAL MEASURES:**

Establish site monitoring locations and delineate Environmentally Sensitive Areas (ESA) and buffer zones with orange barrier fence as shown on the BMP Location Detail drawings. Install construction exits as shown on the BMP Location Detail drawings or install construction exits at alternate locations approved by the Engineer. Install perimeter silt fence, temporary diversions and other BMPs as shown on the BMP Location Detail drawings prior to clearing/grubbing operations that may be shown or noted on the individual BMP Location Details drawings.

**STAGE 1:**

This work includes the construction of an urban shoulder along Post Rd, installation of permanent drainage features, and the construction of sidewalk along Dickerson Rd, Post Rd, and Majors Rd.

Maintain previously installed BMPs that are shown to remain for Stage 1 on the Stage BMP Location Detail drawings. Previously installed BMPs that are removed during Stage 1 will remain in place until construction is begun in these areas. Remove construction exits installed in previous stage when no longer needed. Install additional construction exits as shown on the BMP Location Detail drawings or at alternate locations approved by the Engineer. Perform temporary and permanent grading, paving and drainage as shown. Adjust perimeter silt fence as drainage structures are being installed. Install BMPs as shown on the BMP Location Detail drawings concurrent with construction activities. Begin final stabilization within all areas where no further activities are completed during later stage by installing permanent grassing, slope matting, etc.

**PETROLEUM STORAGE, SPILLS AND LEAKS**

These plans expressly delegate the responsibility of proper on-site hazardous material management to the Contractor. The Contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture, clean up, and disposal of any petroleum product, or other hazardous material, leaks or spills associated with the servicing, refueling or operation of any equipment utilized at the site. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operating or servicing equipment shall be familiar with the action plan. The Contractor shall not park, refuel, or maintain equipment within stream buffers.

If the Contractor elects to store petroleum products on site, the Contractor shall prepare an ESPCP addendum that addresses the additional BMPs needed for onsite storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GARI00002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107- Legal Regulations and Responsibility to the public for additional requirements.

**SOIL SERIES INFORMATION**

A project-specific soil survey and geotechnical investigation was performed for this project and can be made available upon request. Soil characteristics have been given full consideration in the hydrologic analysis, the design of channels and linings, selection of temporary BMP's, design of energy dissipaters, and in the selection of permanent vegetation and fertilizers.

The following is a summary of the soils that are expected to be found on the project site:

Erosion Hazard (Road, Trail) - Summary by Map Unit - Forsyth County, Georgia (GA117)						
Map unit symbol	Map unit name	Rating	Component name (percent)	Rating reasons (numeric values)	Acres in AOI	Percent of AOI
AdB2	Appling sandy clay loam, eroded very gently sloping phase	Slight	Appling (100%)		0.5	0.50%
AdC2	Appling sandy clay loam, eroded gently sloping phase	Slight	Appling (100%)		9.5	8.20%
AdD3	Appling sandy clay loam, severely eroded sloping phase	Slight	Appling (100%)		2.4	2.10%
AeB	Appling sandy loam, very gently sloping phase	Slight	Appling (100%)		0.4	0.40%
CaB3	Cecil clay loam, severely eroded very gently sloping phase	Slight	Cecil (100%)		0	0.00%
CaD3	Cecil clay loam, severely eroded sloping phase	Slight	Cecil (100%)		0.9	0.80%
CaE3	Cecil clay loam, severely eroded moderately steep phase	Moderate	Cecil (100%)	Slope/erodibility (0.50)	4.2	3.60%
CbE	Cecil fine sandy loam, moderately steep phase	Moderate	Cecil (100%)	Slope/erodibility (0.50)	0	0.00%
CbE2	Cecil fine sandy loam, eroded moderately steep phase	Moderate	Cecil (100%)	Slope/erodibility (0.50)	3.7	3.20%
CcB	Cecil sandy loam, very gently sloping phase	Slight	Cecil (100%)		9.2	7.90%
CcB2	Cecil sandy loam, eroded very gently sloping phase	Slight	Cecil (100%)		41.5	35.70%
CcC2	Cecil sandy loam, eroded gently sloping phase	Slight	Cecil (100%)		25.7	22.10%
CcD	Cecil sandy loam, sloping phase	Slight	Cecil (100%)		0.1	0.10%
CcD2	Cecil sandy loam, eroded sloping phase	Slight	Cecil (100%)		0.3	0.20%
Cd	Chewacla silt loam	Slight	Chewacla (95%) Wehadkee (5%)		4.5	3.90%
LaD3	Lloyd clay loam, severely eroded sloping phase	Slight	Lloyd (100%)		0.3	0.30%
LbB	Lloyd loam, very gently sloping phase	Slight	Lloyd (100%)		7.7	6.60%
LbB2	Lloyd loam, eroded very gently sloping phase	Slight	Lloyd (100%)		4	3.40%
Sa	Seneca fine sandy loam	Slight	Seneca (100%)		1.2	1.00%
Totals for Area of Interest					116.2	100.00%

Due to the size and scope of this project and the nature of soil series maps, it is not reasonably practical to delineate the precise locations of the above listed soils on the construction plans. The NRCS soil survey and soil series maps for the project site are also available online at <http://websoilsurvey.nrcs.usda.gov/>.

**POST-CONSTRUCTION BMP'S FOR STORMWATER MANAGEMENT**

All permanent post-construction BMP's are shown in the construction plans and in the ESPCP plan. The post-construction BMP's for this project consist of riprap at pipe outlets for velocity dissipation and outlet stabilization and vegetated swales/ditches where practical. The post-construction BMP's will provide permanent stabilization of the site and prevent abnormal transportation of sediment and pollutants into receiving waters.

**SILT FENCE INSTALLATION WITH J HOOKS AND SPURS**

Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique is called using J hooks (or spurs). The J hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J hooks shall be spaced in accordance with GDOT Construction Detail D-24C. The maximum J-hook spacing is reached when the top of the J hook is at the same elevation as the bottom of the immediately upgradient J hook. J Hooks shall be paid for as silt fence items per linear foot. All costs and other incidental items are included in cost of installing and maintaining the silt fence.

**SITE STABILIZATION AND BMP MAINTENANCE MEASURES**

See the Department's Standard Specifications (or Special Provisions) 161, 163, 165, 700, 711, and other contract documents for stabilization and maintenance measures.

**WASTE DISPOSAL**

Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be discharged to Waters of the State, unless authorized by a Section 404 Permit.

**INSPECTIONS**

The primary permittee (GDOT) must retain the design professional who prepared the ESPCP, or an alternative design professional approved by EPD in writing, to inspect the installation of the initial sediment storage requirements and perimeter control BMPs within seven (7) days of installation over the entire infrastructure project. Alternatively, for linear infrastructure projects, the permittee must retain either of these personnel to inspect the initial sediment storage requirements and perimeter control BMPs for the initial segment, as defined by Part IV.A.5. of the current GARI00002 Permit, within seven (7) days of installation and all sediment basins within the entire linear infrastructure project seven (7) days of installation. The inspecting design professional shall report the results to the primary permittee within seven (7) days, and the permittee must correct all deficiencies within two (2) business days of receipt of the inspection report, unless on-site weather conditions are such that more time is required. Additionally, the Department's Construction Project Engineer will be responsible for all subsequent seven-day inspections for all new BMP installations.

All other inspections shall be documented on the appropriate Department inspection forms. See Standard Specification (or Special Provision) 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

**NONSTORM WATER DISCHARGES**

Non-storm water discharges defined in Part III.A.2 of the NPDES Permit will be identified after construction has commenced. These discharges shall be subject to the same requirements as storm water discharges required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual for Erosion and Sediment Control in Georgia, Department Standards, and other contract documents. The NPDES does not authorize the discharge of soaps or solvents used in vehicle and equipment washing or the discharge of wastewater from washout and cleanout of containers for stucco, paint, concrete-form release oils, curing compounds and other construction materials.

**DE-WATERING AND PUMPING ACTIVITIES**

Any pumped discharge from an excavation or disturbed area shall be routed through an appropriately sized sediment basin, silt filter bag, or shall be treated equivalently with siltable BMP's. The contractor shall ensure the post BMP treated discharge is sheet flowing. Failure to create sheet flow will obligate the contractor to perform water quality sampling of pumped discharges. The contractor shall prepare sampling plans in accordance with the current GARI00002 NPDES permit by utilizing a Certified Design Professional. No separate payment will be made for water quality sampling of pump discharges.

**OTHER CONTROLS**

The Contractor shall follow this ESPCP and ensure and demonstrate compliance with all applicable State and/or local regulations for waste disposal, sanitary sewer and septic systems, and petroleum storage.

The Contractor shall control dust from the site in accordance with Section 161 of the current edition of the Department's Standard Specifications.

**RETENTION OF RECORDS**

The Department will retain all records related to the implementation of this ESPCP in accordance with Part IV.F of the General Permit GARI00002.

<p><b>GEORGIA</b> DEPARTMENT OF TRANSPORTATION</p>	<p>NTS</p>		<p>REVISION DATES</p> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>11/01/2013</td><td></td><td></td></tr> <tr><td> </td><td> </td><td> </td></tr> </table>	11/01/2013																		<p>STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION</p> <p>OFFICE: ROADWAY DESIGN</p> <p><b>ESPCP GENERAL NOTES</b></p>	<p>PROJECT: 0010019 COUNTY: FORSYTH</p>	<p>DRAWING No. <b>51-01</b></p>
11/01/2013																								