

# GENERAL NOTES - ENVIRONMENTAL RESOURCE TABLE

STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
G.A.	EDS00-0545-00(037)	7	752

Resource Name/Type	Location on SR 17 CL		Side	Construction Activity	Permitted Activity	Controlling Criteria	Special Provision?	Comments including any Permit Expiration Dates
	Beginning STA	Ending STA						
Open Water 43				None	None	Section 404 of the CWA	N/A	No impacts based on construction plans dated 01/2012. Any changes to impacts will need to be permitted under Section 404 of the CWA.
Myrtle Yow Davis Homeplace (NRHP eligible historic resource)	454+00.00	468+75.00	Right	Roadway widening in the vicinity of the property	No activities within boundary	Section 106 of the NHPA and Section 4(f) of the U.S. DOT Act of 1966	N/A	
Moore House (NRHP eligible historic resource)	500+90.00	504+15.00	Right	Roadway widening in the vicinity of the property; right-of-way (ROW) acquisition and driveway construction	Approximately 30 feet of ROW required from within the boundary along SR 17 and 70 feet from the NE corner of the property at the SR 17/CR 4 intersection, along with driveway	Section 106 of the NHPA and Section 4(f) of the U.S. DOT Act of 1966	N/A	
Sayer House (NRHP eligible historic resource)	531+75.00	534+25.00	Right	Roadway widening in the vicinity of the property	Temporary driveway easement for construction of driveway tie down.	Section 106 of the NHPA and Section 4(f) of the U.S. DOT Act of 1966	N/A	
Massey House (NRHP eligible historic resource)	557+20.00	558+90.00	Right	Roadway widening in the vicinity of the property	Construction between the edge of pavement and the existing ROW line is permitted.	Section 106 of the NHPA and Section 4(f) of the U.S. DOT Act of 1966	N/A	Orange fencing will be place around the trees located along the edge of the existing ROW of the Massey House property (at the top of an embankment) to protect them during construction.
High-quality Forested Migratory Bird Habitat	335+00.00	390+00.00	Both	New location roadway construction	Refer to Special Provision 107.23g	Migratory Bird Treaty Act	107.23g	All clearing of woody vegetation from the project crossing of Hayes Willbanks Road to existing SR 17 shall be done outside of the breeding season of federally protected migratory birds, which begins April 1st and extends through August 31st. This period is critical to the survival of the migratory birds which nest within the project area. Contractor shall direct questions to the Engineer, and the Engineer shall contact OES if necessary for resolution.
UST/Hazardous Waste Site No.4	409+70.00	410+60.00	Left	Roadway construction and ditch paving.	None	RCRA	N/A	Any contaminated soil excavated during construction activities at this site must be disposed of at a permitted lined municipal solid waste landfill.
UST/Hazardous Waste Site No.5	434+80.00	436+90.00	Right	Roadway construction and ditch paving.	None	RCRA	N/A	Any contaminated soil excavated during construction activities at this site must be disposed of at a permitted lined municipal solid waste landfill.
UST/Hazardous Waste Site No.6	436+70.00	437+90.00	Left	Roadway construction	None	RCRA	N/A	Any contaminated soil excavated during construction activities at this site must be disposed of at a permitted lined municipal solid waste landfill.
UST/Hazardous Waste Site No.7	434+50.00	434+50.00	Left	Roadway construction	None	CERCLA	N/A	If USTs are encountered by the Department's construction personnel during project implementation at this site, they shall be handled in accordance with GDOT Standard Specifications for Construction Section 217, Removal of Underground Storage Tanks.
UST/Hazardous Waste Site No.8	420+72.00	422+30.00	Left	Roadway construction	None	CERCLA and RCRA	N/A	If USTs are encountered by the Department's construction personnel during project implementation at this site, they shall be handled in accordance with GDOT Standard Specifications for Construction Section 217, Removal of Underground Storage Tanks. Any contaminated soil excavated during construction activities at this site must be disposed of at a permitted lined municipal solid waste landfill.
UST/Hazardous Waste Site No.9	519+80.00	520+60.00	Right	Roadway construction	None	CERCLA	N/A	If USTs are encountered by the Department's construction personnel during project implementation at this site, they shall be handled in accordance with GDOT Standard Specifications for Construction Section 217, Removal of Underground Storage Tanks.

\*All buffers are 25-foot buffers

File name: g:\1\ra\63285\rdy\22260gn03.dgn  
 Time: 8:48 PM  
 User Name: jlangley  
 Job Name: 63285  
 Date: 1/10/2013  
 PLOT DRIVER: ogmeng



**REVISION DATES**


GEORGIA  
 DEPARTMENT OF TRANSPORTATION  
**GENERAL/PROJECT NOTES**  
 PROJECT EDS00-0545-00(037)  
 COUNTY STEPHENS

DRAWING NO.  
4-003