

UPDATED 1/16/14

ESPCP GENERAL NOTES

The escape of sediment from the site shall be prevented by the installation of erosion and sedimentation control measures and practices prior to land-disturbing activities.

Erosion and sedimentation control measures will be maintained at all times during this project. If full implementation of this approved plan does not provide effective erosion and sedimentation control, additional erosion and sedimentation control measures shall be implemented to control or treat the sediment source.

PLAN ALTERATIONS

The Erosion, Sedimentation, Pollution Control Plan (ESPCP) is provided by the Designer. It addresses the staged construction of the project on the basis of common construction methods and techniques. If the Contractor elects to alter the staged construction from that shown in the plans or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance with Special Provision 161 of the contract.

The Contractor, the Certified Design Professional, and the WECS shall carefully evaluate this plan prior to commencing land-disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC level-II-certified design professional. Additional BMP's may be added per Special Provision 161 - Control of Soil Erosion and Sedimentation.

TEMPORARY MULCHING

EPD General Permit GARI00002 states that any disturbed area where construction activities have temporarily or permanently ceased shall be stabilized within 14 days of such cessation as soon as practicable with a suitable material listed in Standard Specification (or Special Provision) Sections 163, 700, or 711. However in special cases, the Project Engineer may require the contractor to perform stabilization more often than 14 days.

VEGETATION AND PLANTING SCHEDULE

All temporary and permanent vegetative practices including plant species, planting dates, seeding, fertilizing, liming and mulching for this project can be found in section 700 of the current edition of the Department's Standard Specifications (or Special Provisions) and other applicable contract documents, or landscaping plans.

SEQUENCE OF MAJOR ACTIVITIES

The Contractor is responsible for developing the construction schedule for the project. The construction schedule for the project shall be submitted after the project is awarded with the NOI. A copy of the construction schedule shall be maintained at the project site.

The project budget includes sufficient funds for the payment of construction exits. The Contractor is responsible for establishing at least one (1) construction exit per the specifications of the construction exit detail included in this ESPCP. To facilitate project logistics, the Contractor is also responsible for selecting the location(s) of the construction exit(s).

The Initial BMP Installation is shown in the Initial Phase and this includes all perimeter silt fence controls. This silt fence shall be installed prior to clearing and grubbing operations. Intermediate and Final BMP's are shown throughout all phases of Stage 1 and 2. The BMP's to be installed during these stages are additional silt fence due to sediment inlet traps, ditch checks, slope mats, rip rap, construction exits, temporary grassing, mulching, permanent grassing and temporary pipe slope drains. These BMP's shall be installed concurrently with mass grading operations with the exception of ditch checks, inlet traps and filter rings which should be installed prior to mass grading operations. During mass grading operations, runoff from disturbed area must be directed to sediment control BMP's. Sediment basins are not utilized due to adverse impacts of constructing and removing the basin. Final BMP's included in this project are rip rap, grassing, slope mats and enhanced swales. These items are installed during mass grading operations, but are noted on the plans as permanent BMP's for final stabilization of that stage.

During construction of the bridge foundations, in areas where water is encountered, floating silt retention barrier shall be used to supplement adequately placed BMP's.

PETROLEUM STORAGE, SPILLS AND LEAKS

These plans expressly delegate the responsibility of on-site hazardous material management to the Contractor. The Contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture, clean up and disposal of any petroleum product, or other hazardous materials leak or spills associated with the servicing, refueling or operation of any equipment utilized at the site. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operating or servicing equipment shall be familiar with the action plan. The Contractor shall not park, refuel or maintain equipment within stream buffers.

If the Contractor elects to store petroleum products on site the Contractor shall prepare an ESPCP addendum that addresses the additional BMP's needed for on-site storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GARI00002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107-Legal Regulations and Responsibility to the public for additional requirements.

SOIL SERIES INFORMATION

A project-specific soil survey and geotechnical investigation was performed for this project and can be made available upon request.

POST-CONSTRUCTION BMP'S FOR STORMWATER MANAGEMENT

All permanent, post-construction BMPs are shown in the construction plans and in the ESPCP plan. The post-construction BMPs for this project consist of vegetation, permanent slope drains, rip rap at pipe outlets for dissipation and outlet stabilization, vegetated swales/ditches where practical, and ditch stabilization with turf-reinforcing mats, rip rap, and concrete lining where necessary. The post-construction BMPs will provide permanent stabilization of the site and prevent accelerated transportation of sediment and pollutants into receiving waters.

SILT FENCE INSTALLATION WITH J HOOKS AND SPURS

Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique is called using J hooks (or spurs). The J hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J hooks shall be placed in accordance with GDOT Construction Detail D-24C. The maximum J hook spacing is reached when the top of the J hook is at the same elevation as the bottom of the J hook immediately upgradient. J hooks shall be paid for as silt fence items per linear foot. All cost and other incidental items are included in the cost of installing and maintaining the silt fence.

SITE STABILIZATION AND BMP MAINTENANCE MEASURES

See the Department's Standard Specifications (or Special Provisions) 161, 163, 165, 700, 710 and other contract documents for stabilization and maintenance measures.

WASTE DISPOSAL

Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with all applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be deposited into Waters of the State, unless authorized by a Section 404 Permit.

INSPECTIONS

The primary permittee (GDOT) must retain the design professional who prepared the ESPCP, or an alternative design professional approved by EPD in writing, to inspect the installation of the initial sediment storage requirements and perimeter control BMPs within seven (7) days of installation over the entire infrastructure project. Alternatively, for linear infrastructure projects, the permittee must retain either of these personnel to inspect the initial sediment storage requirements and perimeter control BMPs for the initial segment, as defined by Part IV.A.5 of the current GARI00002 Permit, within seven (7) days of installation and all sediment basins within the entire linear infrastructure project seven (7) days of installation. The inspecting design professional shall report the results to the primary permittee within seven (7) days, and the permittee must correct all deficiencies within two (2) business days of receipt of the inspection report, unless on-site weather conditions are such that more time is required. Additionally, the Department's Construction Project Engineer will be responsible for all subsequent seven-day inspections for all new BMP installations.

All other inspections shall be documented on the appropriate Department inspection forms. See Standard Specifications (or Special Provision) 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of traffic control and erosion control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

NON STORM WATER DISCHARGES

Non storm water discharges defined in Part III.A.2 of the NPDES Permit will be identified after construction has commenced. These discharges shall be subject to the same requirements as storm water discharges required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual for Erosion and Sediment Control in Georgia, Department Standards, and other contract documents. The NPDES does not authorize the discharge of soaps or solvents used in vehicle and equipment washing or the discharge of wastewater from washout and cleanout of containers for stucco, paint, concrete-form release oils, curing compounds and other construction materials.

DE-WATERING AND PUMPING ACTIVITIES

Any pumped discharge from an excavation or disturbed area shall be routed through an appropriately sized sediment basin, silt filter bag or shall be treated equivalently with suitable BMP's. The contractor shall ensure the post BMP treated discharge is sheet flowing. Failure to create sheet flow will obligate the contractor to perform water quality sampling of pumped discharges. The contractor shall prepare sampling plans in accordance with the current GARI00002 NPDES permit by utilizing by a Certified Design Professional. No separate payment will be made for water quality sampling of pump discharges.

OTHER CONTROLS

The Contractor shall follow this ESPCP and ensure and demonstrate compliance with applicable State and/or local waste disposal, sanitary sewer and septic systems, and petroleum storage.

The Contractor shall control dust from the site in accordance with Section 161 of the current edition of the Department's Standard Specifications.

RETENTION OF RECORDS

The Department will retain all records related to the implementation of this ESPCP in accordance with Part IV.F of the General Permit GARI00002.


SEDIMENT STORAGE

The site has a total disturbed area of 7.33 acres. The following table summarizes the required and available sediment storage for every outfall on this project. The Contractor shall provide and maintain the storage volumes for the BMP's specified in this table.

Location	Total Drainage Area (acres)	Disturbed Area (acres)	Required Sediment Storage Volume (yd ³)	Total Storage Volume Provided (yd ³)	Rock Filter Dam/ Filter Ring (17yd ³)		Check Dam (5-17 yd ³ /each)		Inlet sediment (10 yd ³ /each)		Silt Fence (0.3 yd ³ /ft)	
					# of Devices	Total Volume (yd ³)	# of Devices	Total Volume (yd ³)	# of Devices	Total Volume (yd ³)	Length of Fence (ft)	Total Volume (yd ³)
Outfall 1 (Stage 1)	1.15	0.05	77	20					2	20	0	0
Outfall 1 (Stage 2)	1.15	0.05	77	20					2	20	0	0
Outfall 2 (Stage 1)	0.77	0.04	52	20					2	20	0	0
Outfall 2 (Stage 2)	0.77	0.04	52	20					2	20	0	0
Outfall 3 (Stage 1)	2.81	0.62	188	163	1	9	16	154			0	0
Outfall 3 (Stage 2)	2.81	0.62	188	163	1	9	16	154			0	0
Outfall 4 (Stage 1)	0.74	0.00	0	141							470	141
Outfall 4 (Stage 2)	0.74	0.36	49	175	1	17	1	17			470	141
Outfall 5 (Stage 1)	0.97	0.00	0	165							550	165
Outfall 5 (Stage 2)	0.97	0.41	65	263			6	98			550	165
Total Sheet Flow (Stage 1)	6.56	5.85	440	1320							4400	1320
Total Sheet Flow (Stage 2)	6.56	5.85	440	1320							4400	1320

** Required storage not met for Outfalls 1, 2 & 3. The areas will be stabilized with mats, silt fence, temporary and permanent grassing to minimize erosion.

In order to prevent runoff from bypassing inlet sediment traps, a temporary sump shall be installed around all inlet sediment traps that are not located in a low point or an excavated sump. Construct temporary sumps in accordance with Construction Detail D-24C Temporary sumps shall be installed in a manner that ensures stormwater does not bypass the inlet. The Contractor may submit alternate temporary containment berm designs to the Project Engineer for approval.

 <p>Baker 3595 ENGINEERING DRIVE NORCROSS, GEORGIA 30092 (770) 263-9118</p>	REVISION DATES		STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION	
			OFFICE: INNOVATIVE PROGRAM DELIVERY	
			ESPCP GENERAL NOTES	
			SR 47 OVER LITTLE RIVER	DRAWING No. 51-001