

DATE/TIME***	TIME***	*PRF*	*DGN*	STATE	PROJECT NUMBER	TOTAL SHEETS
USER	**PENTABLE**			GA	STP00-0032-02(028)	1133

ESPCP GENERAL NOTES:

The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land-disturbing activities.
Erosion and sedimentation control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective control, additional erosion and sedimentation control measures shall be implemented to control or treat the sediment source.

PLAN ALTERATIONS

This Erosion, Sedimentation, and Pollution Control Plan (ESPCP) is provided by the Department. It addresses the staged construction of the project on the basis of common construction methods and techniques. If the Contractor elects to alter the stage construction from that shown in the plans or utilize construction techniques that render this plan ineffective, the Contractor shall revise the plans in accordance to Special Provision 161 of the contract.

The Contractor, the Certified Design Professional, and the WECS shall carefully evaluate this plan prior to commencing land-disturbing activities. A major modification or deletion of structural BMP's with a hydraulic component requires a formal revision of the ESPCP and the signature of a GSWCC level-II-certified design professional. Additional BMP's may be added per Special Provision 161 - Control of Soil Erosion and Sedimentation.

TEMPORARY MULCHING

EPD General Permit GAR 100002 states that any disturbed area where construction activities have temporarily or permanently ceased shall be stabilized within 14 days of such cessation as soon as practicable with a suitable material listed in Standard Specification (or Special Provision) Sections 163, 700, or 711. However in special cases, the Project Engineer may require the contractor to perform stabilization more often than 14 days.

VEGETATION AND PLANTING SCHEDULE

All temporary and permanent vegetative practices including plant species, planting dates, seeding, fertilizing, liming, and mulching for this project can be found in section 700 of the current edition of the Department's Standard Specifications (or special provisions) and other applicable contract documents, or landscaping plans.

SEQUENCE OF MAJOR ACTIVITIES

The Contractor is responsible for developing the construction schedule for the project. The construction schedule for this project shall be submitted after the project is awarded along with the NOI. A copy of the construction schedule shall be maintained at the project site.

The project budget includes sufficient funds for the payment of construction exits. The Contractor is responsible for establishing at least one (1) construction exit per the specifications of the construction exit detail included in this ESPCP. To facilitate project logistics, the Contractor is also responsible for selecting the location(s) of the construction exit(s).

PHASE I

1. INSTALL ORANGE BARRIER FENCE TO PROTECT ALL ESA'S.
2. INSTALL STABILIZED CONSTRUCTION EXIT, IF REQUIRED.
3. INSTALL SILT FENCES ON THE SITE. (CLEAR ONLY THOSE AREAS NECESSARY TO INSTALL SILT FENCE).
4. PREPARE TEMPORARY PARKING AND STORAGE AREA AND INSTALL TEMPORARY SECURITY FENCE, IF REQUIRED.
5. INSTALL INLET PROTECTION MEASURES ON THE EXISTING DRAINAGE STRUCTURES AS INDICATED.
6. BEGIN DEMOLITION OF EXISTING FEATURES AS NOTED IN PLANS.

PHASE II

1. BEGIN CLEARING AND GRUBBING.
2. TEMPORARY SEED, THROUGHOUT CONSTRUCTION, DENUDED AREAS THAT WILL BE INACTIVE FOR 14 DAYS OR MORE.
3. DURING STAGE 1, PAVEMENT WIDENING WILL OCCUR ON THE SOUTHSIDE OF THE ROADWAY EXCEPT WHERE NOTED IN PLANS. TEMPORARY WIDENING ON THE SHOULDER MAY BE USED, IF NECESSARY, TO MAINTAIN A MINIMUM OF THREE 11' LANES ON EXISTING S.R. 133 AT ALL TIMES, EXCEPT DURING PIPE CONSTRUCTION OR WHERE NOTED IN PLANS.
4. DURING STAGE 2, PAVEMENT WIDENING WILL OCCUR ON THE NORTHSIDE OF THE ROADWAY EXCEPT WHERE NOTED IN PLANS. CONTRACTOR TO MAINTAIN A MINIMUM OF THREE 11' LANES ON NEWLY BUILT S.R. 133 AT ALL TIMES, EXCEPT DURING PIPE CONSTRUCTION OR WHERE NOTED IN PLANS.

5. INSTALL ALL PROPOSED STORM SEWER STRUCTURES. REMOVE EXISTING STORM SEWER SYSTEM AS INDICATED WHEN NEW STORM SEWER CONSTRUCTION IS COMPLETED.
6. INSTALL INLET PROTECTION AT ALL STORM SEWER STRUCTURES AS EACH INLET STRUCTURE IS INSTALLED.
7. INSTALL OUTLET PROTECTION AROUND OUTLET STRUCTURES AS EACH OUTLET STRUCTURE IS INSTALLED.
8. MAINTAIN STRUCTURAL BMP'S AND KEEP IN GOOD WORKING ORDER.
9. CLEAN ACCUMULATED SEDIMENT OUT OF CHECK DAMS AND INLET SEDIMENT TRAPS.

PHASE III

1. PERMANENTLY STABILIZE ALL DISTURBED AREAS.
2. REMOVE TEMPORARY BMP'S.
3. INSPECTION AND MAINTENANCE REPORT FORMS ARE TO BE MAINTAINED BY THE CONTRACTOR FOR THREE YEARS FOLLOWING FINAL STABILIZATION OF THE SITE.

NOTE: THE GENERAL CONTRACTOR MAY COMPLETE CONSTRUCTION-RELATED ACTIVITIES CONCURRENTLY ONLY IF PRECEDING BMP'S HAVE BEEN COMPLETELY INSTALLED.

PETROLEUM STORAGE, SPILLS, AND LEAKS

These plans expressly delegate the responsibility of proper on-site hazardous material management to the Contractor. The Contractor shall at a minimum provide an action plan and keep the necessary materials on site for the capture, clean up, and disposal of any petroleum product, or other hazardous material, leaks or spills associated with the servicing, refueling or operation of any equipment utilized at the site. A copy of the action plan shall be submitted to the Project Engineer and maintained on the project site. All personnel operating or servicing equipment shall be familiar with the action plan. The Contractor shall not park, refuel, or maintain equipment within stream buffers.

If the Contractor elects to store petroleum products on site, the Contractor shall prepare an ESPCP addendum that addresses the additional BMP's needed for onsite storage and spill prevention for petroleum products. This plan shall be prepared by a Certified Design Professional as required by GARIO0002 for inclusion with these plans. The Contractor's attention is specifically directed to Standard Specification 107-Legal Regulations and Responsibility to the public for additional requirements.

SOIL SERIES INFORMATION

A project specific soil survey and geotechnical investigation was performed for this project and can be made available upon request. Soil characteristics have been given full consideration in the hydrologic analysis, the design of channels and linings, selection of temporary BMP's, design of energy dissipaters, and in the selection of permanent vegetation and fertilizers.

The following is a summary of the soils that are expected to be found on the project site:

- Al - Alapaha Soils
- CqB - Cowarts Loams Sand, 2% - 5% Slopes
- DaA - Dathan Loamy Sand, 0% - 2% Slopes
- DaB - Dathan Loamy Sand, 2% - 5% Slopes
- FsB - Fuquay Loamy Sand, 1% - 4% Slopes
- Grd - Grady Soils
- IJ - Irvington Loamy Sand
- Ls - Leefteld Loamy Sand
- On - Oclilla Loamy Fine Sand, Frequently Flooded
- OP - Oyster and Pelham Soils
- Ros - Rains Fine Sandy Loam
- Se - Stillson Loamy Sand
- Suc - Stillson-Urban Land Complex
- TnC - Tifton-Urban Land Complex, 2% - 8% Slopes
- TqB - Tifton Loamy Sand, 2% - 5% Slopes
- TuC2 - Tifton Sandy Loam, 5% - 8% Slopes Eroded

POSTCONSTRUCTION BMP'S FOR STORMWATER MANAGEMENT

All permanent, postconstruction BMP's are shown in the construction plans and in the ESPCP plan. The postconstruction BMP's for this project consist of permanent detention ponds, sand filter basins, vegetation, permanent slope drains and/or flumes, riprap at pipe outlets for velocity dissipation and outlet stabilization, vegetated swales/ditches where practical, channel/ditch stabilization with turf reinforcing mats, riprap, and concrete ditch lining where necessary. The postconstruction BMP's will provide permanent stabilization of the site and prevent abnormal transportation of sediment and pollutants into receiving waters.

SILT FENCE INSTALLATIONS WITH J-HOOKS AND SPURS

Silt fence should never be run continuously. The silt fence should turn back into the fill or slope to create small pockets that trap silt and force stormwater to flow through the silt fence. This technique is called using J-Hooks (or spurs). The J-Hooks shall be utilized on all silt fences that are located around the perimeter of the project and along the toe of embankments or slopes. The J hooks shall be spaced in accordance with GDOT Construction Detail D-24C. The maximum J hook spacing is reached when the top of the J hook is at the same elevation as the bottom of the immediately upgradient J hook. J Hooks shall be paid for as silt fence items per linear foot. All costs and other incidental items are included in cost of installing and maintaining the silt fence.

SITE STABILIZATION AND BMP MAINTENANCE MEASURES

See the Department's Standard Specifications (or Special Provisions) 161, 163, 165, 700, 711, and other contract documents for stabilization and maintenance measures.

WASTE DISPOSAL

Where attainable, locate waste collection areas, dumpsters, trash cans and portable toilets at least 50 feet away from streets, gutters, watercourses and storm drains. Secondary containment shall be provided around liquid waste collection areas to minimize the likelihood of contaminated discharges. The Contractor shall comply with applicable state and local waste storage and disposal regulations and obtain all necessary permits. Solid materials, including building materials, shall not be discharged to Waters of the State, unless authorized by a Section 404 Permit.

INSPECTIONS

The primary permittee (GDOT) must retain the design professional who prepared the ESPCP, or an alternative design professional approved by EPD in writing, to inspect the installation of the initial sediment storage requirements and perimeter control BMP's within seven (7) days of installation of the entire infrastructure project. Alternatively, for linear infrastructure projects, the permittee must retain either of these personnel to inspect the initial sediment storage requirements and perimeter control BMP's for the initial segment, as defined by Part IV.A.5. of the current GARIO0002 Permit, within seven (7) days of installation and all sediment basins within the entire linear infrastructure project within seven (7) days of installation. The inspecting design professional shall report the results to the primary permittee within seven (7) days, and the permittee must correct all deficiencies within two (2) business days of receipt of the inspection report, unless on-site weather conditions are such that more time is required. Additionally, the Department's Construction Project Engineer will be responsible for all subsequent seven-day inspections for all new BMP installations.

All other inspections shall be documented on the appropriate Department Inspection forms. See Standard Specification (or Special Provision) 167 and other contract documents for inspection requirements. These inspections shall continue until the Notice of Termination (NOT) is submitted.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

NONSTORMWATER DISCHARGES

Nonstormwater discharges defined in Part III.A.2 of the NPDES Permit will be identified after construction has commenced. These discharges shall be subject to the same requirements as storm water discharges required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual for Erosion and Sediment Control in Georgia, Department Standards, and other contract documents. The NPDES does not authorize the discharge of soaps or solvents used in vehicle and equipment washing or the discharge of wastewater containing stucco, paint, oils, curing compounds, and other construction materials.

DEWATERING AND PUMPING ACTIVITIES

Any pumped discharge from an excavation or disturbed area shall be routed through an appropriately sized sediment basin, silt filter bag or shall be treated equivalently with suitable BMP's. The contractor shall ensure the post BMP treated discharge is sheet flowing. Failure to create sheet flow will obligate the contractor to perform water quality sampling of pumped discharges. The contractor shall prepare sampling plans in accordance with the current GARIO0002 NPDES permit by utilizing a Certified Design Professional. No separate payment will be made for water quality sampling of pump discharges.

OTHER CONTROLS

The Contractor shall follow this ESPCP and ensure and demonstrate compliance with all applicable State and/or local regulations for waste disposal, sanitary sewer and septic system, and petroleum storage.

The Contractor shall control dust from the site in accordance with Section 161 of the current edition of the Department's Standard Specifications.

RETENTION OF RECORDS

The Department will retain all records related to the implementation of this ESPCP in accordance with Part IV.F of the General Permit GARIO0002.

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION

OFFICE: PROGRAM DELIVERY
BMP GENERAL NOTES

SRI33 FM SPENCE FLD TO SR35
COLQUITT COUNTY

DRAWING NO.
51-001



Columbia Engineering
LAND PLANNERS - CIVIL ENGINEERS - LANDSCAPE ARCHITECTS - SURVEYORS

2763 Meadow Church Road, Suite 100
Duluth, GA 30097-4989
Phone: (770) 925-0357
Fax: (770) 925-0565