


- STAGE 2 NOTES:**
1. REMOVE TEMPORARY BARRIER FROM SOUTHBOUND LANES AND OPEN TO TRAFFIC.
 2. SHIFT NORTHBOUND TRAFFIC TO INSIDE MEDIAN AND EXISTING INSIDE LANE.
 3. PLACE TEMPORARY BARRIER BETWEEN NORTHBOUND TRAVEL LANES AND WORK ZONE.
 4. CONSTRUCT NORTHBOUND OUSTIDE LANE AND OUTSIDE SHOULDER.

Stage 2

	STAGE 1		STAGE 3A		TRAFFIC THIS STAGE
	STAGE 2		STAGE 4		TEMP CONC BARRIER
	STAGE 3		STAGE 4A		ORANGE BARRIER FENCE

GEORGIA
DEPARTMENT
OF
TRANSPORTATION



REVISION DATES	

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: ROADWAY DESIGN
**CONSTRUCTION STAGING
PLAN**

DRAWING No.
19-16