



Warren Geitgey  
Mgr OSP Png & Engr  
Design

Bellsouth telecommunications T: 706-210-8283  
d.b.a ATT Georgia warren.geitgey@att.com  
3841 Wrightsboro Rd www.att.com  
Augusta, GA 30909

May 3, 2013

Mr. Jim Rivers  
P.O. Box 155  
Conyers, Georgia 30012

Re: CSSTP-0007-00(415) PI#0007415 Sandersville, GA

Dear Mr. Rivers,

I am writing in response to your letter dated April 21, 2013 received by fax on April 23, 2013. The letter stated that AT&T has exhausted their allotted construction time permitted by the approved Utility Adjustment Schedule. I have met with our construction foreman and confirmed that AT&T has received all of our fiber optic and copper cable as needed and will begin placement on May 6, 2013. We anticipate placing sufficient cable to begin splicing of the copper sections by May 13, 2013. All of our cables will be placed by June 1, 2013 and the remaining splicing, cut over and removal work will be completed by July 12, 2013.

The construction foreman or local engineer will notify you when individual sections of cable are complete and clear for your company to begin or continue work in that area.

Occasionally more time is needed to complete the cut over of special circuits due to permissions from customers. Our foreman will be attending the bi-weekly utility meetings to answer any questions you may have regarding the AT&T construction efforts and timing.

Should you have questions or concerns, please contact me directly at your convenience by email or phone as listed above.

Sincerely,

Warren Geitgey

Cc: Wayne Crosby, AT&T Area Manager  
Thomas Parker, GDOT State Utilities Office  
Lynn Bean, GDOT District 2 Utility Engineer  
Christopher Holmes, GDOT Area Engineer (email)  
Michael D. Thomas, Assistant District Utility Engineer (email)