



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-1068

February 3, 2012

Ms. Melgenia Redd
BellSouth Telecommunications, Inc. (d/b/a AT&T Georgia)
1630 Eisenhower Parkway
Room 260
Macon, GA 31206

RE: CWM Job No. 1793 – US 41/SR 11 Intersection Improvements
GDOT Project No. CSSSTP-007-00(125) – Houston and Peach Counties
P. I. No. 0007125
AT&T – Step 1 Escalation

Dear Ms. Redd:

C. W. Matthews Contracting Company, Inc. (CWM) is in receipt of an e-mail authored by yourself and dated February 3, 2012. For record purposes, a copy of this e-mail is hereto attached. According to the aforementioned e-mail, the outstanding work to be performed by AT&T amounts to the placement of 2,660 L.F. of 25 pair cable and the dismantling of conflicting cables. The estimated completion date is February 28, 2012.

This is to advise you that the estimated completion date of February 28, 2012 is unacceptable. According to the minutes of the February 23, 2011 Utility Coordination Meeting, AT&T accepted *Progress Schedule Chart – Utilities*. *Progress Schedule Chart – Utilities* indicated that AT&T would complete adjustments of its pre-existing infrastructures by January 31, 2012 which has recently passed. CWM is aware that according to the Official Code of Georgia Annotated, the standard for the measurement of utility relocation progress is the Work Plan. According to the Work Plan filed by AT&T regarding the subject project, final adjustment of conflicting facilities is scheduled to occur on February 10, 2012. Such being the case, CWM herewith demands that AT&T honor its commitments to CWM and the State of Georgia and to complete the subject utility adjustments no later than February 10, 2012.

Again, please be reminded that AT&T has placed new guy anchors in conflict with the proposed construction and that the same will be displaced during the course of this construction. Please have your construction crews coordinate remedy of these downguy conflicts with the project superintendent, Mr. Alex Dyer, before demobilizing from the project.

Should you have questions regarding the preceding contents, please contact and so inquire of me.

Sincerely,



C. Allen Scott

Worksite Utility Coordination Supervisor

cc: Project File
Jeff Shropshire
Al Eckford
Aaron Graven
Alex Dyer
Sheldon Fram
Kerry Gore
Keenan Ford
Harland Smith

Attachment: E-mail Dated February 3, 2012 and authored by Melgenia Redd

Allen Scott

From: REDD, MELGENIA M [mr8876@att.com]
Sent: Friday, February 03, 2012 7:42 AM
To: Allen Scott
Cc: PURDEE, SHAWN; RYLE, GARY A; SHEARER, BRUCE P
Subject: RE: 1793 - Step 1 Escalation

Allen,

Per Shawn Purdee, the following work remains:

1. Placement of a 25 pair copper cable along Industrial Hwy starting at the intersection of Houston Rd and SR11/SR49 to end of project (station 48+40 to 75+00).
2. Dismantling of all cables

The estimated completion is February 28, 2012.

Mel Redd

AT&T
Manager, OSP-Planning & Design Engineering
1630 Eisenhower Parkway-Room 260
Macon, GA 31206
478-788-1040

From: Allen Scott [<mailto:Allens@cwmatthews.com>]
Sent: Monday, January 23, 2012 3:01 PM
To: melgenia.redd@att.com
Cc: Jeff Shropshire; Al Eckford; Aaron Graven; Alex Dyer; Keenan.Ford@dot.state.ga.us; kerry.gore@dot.state.ga.us; hasmith@dot.ga.gov
Subject: 1793 - Step 1 Escalation

RE: CWM Job No. 1793 – US 41/SR 11 Intersection Improvements
GDOT Project No. CSSTP-007-00(125) – Houston and Peach Counties
P. I. No. 0007125
AT&T

Mel,

The original of the attached letter will be placed in tomorrow's U.S. Mail.

Thanks,
C. Allen Scott, Engineer
C. W. Matthews Contracting Company, Inc.
P. O. Drawer 970
Marietta, GA 30061

Office Phone: 770-422-7555 (Ext. 1906)
Cell Phone: 770-377-7585
E-mail Address: allens@cwmatthews.com

Disclaimer For C.W. Matthews Contracting Co. Inc.

"The information transmitted is intended only for the person or entity to which it is addressed and may contain confidential and/or privileged material. Any review, retransmission, dissemination or other use of, or taking of any action in reliance upon this information by persons or entities other than the intended recipient is prohibited. If you received this message in error, please contact the sender and delete the material from all computers."

This original email was sent to the internet for delivery at 23 Jan 2012 15:05:55 -0500
