



ROBINSON PAVING COMPANY

POST OFFICE BOX 12266
COLUMBUS, GEORGIA 31917-2266
5425 SCHATULGA ROAD
COLUMBUS, GEORGIA 31907
PHONE (706) 563-7959 FAX (706) 568-0314

Bellsouth Telecommunications, Inc.
d/b/a AT&T Georgia
2424 Williams Road
Columbus GA 31909

Attn: Bonnie S. Britton

9 June 2011

RE: CSSTP-0008-00 (635)
Muscogee

Ms. Britton:


After review of the approved work plan submitted to the Georgia Department of Transportation on the above referenced project, it has been determined that Bell South/ATT has failed to meet its schedule obligation for the completion of the relocation of facilities that are in conflict with proposed construction. This failure to perform is now impeding the ability of Robinson to meet its contractual obligations to the Department.

According to the Georgia Department of Transportation Utility Accommodation Standards and Georgia Code 32-6-170 as amended, Bell South/AT&T should consider this letter as "Final Notice" to make all necessary arrangement to complete its relocation. If adequate progress or completion is not achieved with ten days of this notice, Robinson Paving Company will exercise its right to obtain injunctive release as provided in Georgia Code 32-6-175.

Should have any questions regarding this notice, please contact me at 706.563.7959.

Regards,

Robinson Paving Company



Patrick L. Pugh
Vice President

Cc: Kerry Gore – GDOT
Mark Williams – GDOT
Daniel Cole – Burr & Foreman LLP



Bonnie S. Britton
2424 Williams Rd
Columbus, Ga. 31909

T: 706 571-3670
F: 706 576-4012

July 01, 2011

Robinson Paving Company
5425 Schatulga Rd
Columbus, Georgia 31907

Attn: Patrick L. Pugh

RE: CSSTP-0008-00 (635)
Muscogee

Mr. Pugh:

This letter is in response to your correspondence of June 9, 2011. We have reviewed our UAS in relation to the aforementioned project. Enclosed are our findings.

Our Construction portion of the aerial crossings at Lynch Rd & Macon Rd (sheets 24.09, 25.05, & 24.02) were delayed by the clearance issues created due to inadequate pole sizing for the crossing of Georgia Power, Flint EMC, Mediacom and AT&T. This issue was first addressed in late March, 2011. If you will recall both power companies had to rework and Flint EMC had to place a taller pole on the south side of Macon Road. Mediacom and AT&T had to revise their route to clear the intersection. Flint EMC and Georgia Power completed their revised work plan late April, 2011. As of 06/28/2011 Mediacom had made their crossing attachments but they were still in the rollers and not made permanent. Brooks Jordan indicated that they would be completed by the end of this week.

Our submitted and accepted Utility Adjustment Schedule indicates a total of 68 working days to complete this work once Georgia Power and Mediacom complete their pole attachments along this route. By my calculations 68 working days would be October 6, 2011. We should be able to move the date up however our stance is that we are still well in advance of the dates that were submitted in our Utility Adjustment Schedule and approved by the Dept of Transportation.

If you have additional questions please contact me at 706 571-3670.

Sincerely,

Bonnie S. Britton
Area Mgr - OSP Plng & Eng Design

Cc: Kerry Gore - GDOT
Kim Brown - GDOT
Suzanne Taylor - AT&T



ROBINSON PAVING COMPANY

POST OFFICE BOX 12266
COLUMBUS, GEORGIA 31917-2266
5425 SCHATULGA ROAD
COLUMBUS, GEORGIA 31907
PHONE (706) 563-7959 FAX (706) 568-0314

Bellsouth Telecommunications, Inc.
d/b/a AT&T Georgia
2424 Williams Road
Columbus GA 31909

Attn: Bonnie S. Britton

7 October 2011

RE: CSSTP-0008-00 (635)
Muscogee

Ms. Britton:

After review of the approved work plan submitted to the Georgia Department of Transportation on the above referenced project, it has been determined that Bell South/ATT has failed to meet its schedule obligation for the completion of the relocation of facilities that are in conflict with proposed construction. This failure to perform is now impeding the ability of Robinson to meet its contractual obligations to the Department.

According to the Georgia Department of Transportation Utility Accommodation Standards and Georgia Code 32-6-170 as amended, Bell South/AT&T should consider this letter as "Final Notice" to make all necessary arrangement to complete its relocation. If adequate progress or completion is not achieved with ten days of this notice, Robinson Paving Company will exercise its right to obtain injunctive release as provided in Georgia Code 32-6-175.


Should have any questions regarding this notice, please contact me at 706.563.7959.

Regards,

Robinson Paving Company

Patrick L. Pugh
Vice President

Cc: Kerry Gore – GDOT
Mark Williams – GDOT
Daniel Cole – Burr & Foreman LLP



ROBINSON PAVING COMPANY

POST OFFICE BOX 12266
COLUMBUS, GEORGIA 31917-2266
5425 SCHATULGA ROAD
COLUMBUS, GEORGIA 31907
PHONE (706) 563-7959 FAX (706) 568-0314

Georgia Department of Transportation
3600 Schatulga Road
Columbus GA 31907

Attn: Wayne Pittman
Area Engineer

RE: CSSTP-0008-00 (635)
Muscogee
Utility Adjustments

19 October 2011

Mr. Pittman:

Attached please find copies of notices of delay sent to AT&T. Currently AT&T not in compliance with their approved utility relocation schedules. As a result of their failure to meet these schedules the Department should expect delay in the overall completion date of the project.

Pursuant to section 107.21 G of the specifications, this letter should serve as notice to the department that Robinson Paving Company seeks relief from time charges until such time as the above referenced Utilities have full relocated their facilities.

Pursuant to Senate Bill 19, Robinson Paving Company request that the Department assist in the escalation of this matter to mediation.

Please feel free to call me with questions at 334-319-3520.

Regards

Robinson Paving Company

Patrick L. Pugh
Vice President



ROBINSON PAVING COMPANY

POST OFFICE BOX 12266
COLUMBUS, GEORGIA 31917-2266
5425 SCHATULGA ROAD
COLUMBUS, GEORGIA 31907
PHONE (706) 563-7959 FAX (706) 568-0314

Bellsouth Telecommunications, Inc.
d/b/a AT&T Georgia
2424 Williams Road
Columbus GA 31909

Attn: Bonnie S. Britton

19 October 2011

RE: CSSTP-0008-00 (635)
Muscogee

Ms. Britton:


After review of the approved work plan submitted to the Georgia Department of Transportation on the above referenced project, it has been determined that Bell South/ATT has failed to meet its schedule obligation for the completion of the relocation of facilities that are in conflict with proposed construction. This failure to perform is now impeding the ability of Robinson to meet its contractual obligations to the Department.

According to the Georgia Department of Transportation Utility Accommodation Standards and Georgia Code 32-6-170 as amended, Robinson Paving Company will exercise its right to obtain injunctive release as provided in Georgia Code 32-6-175.

Should have any questions regarding this notice, please contact me at 706.563.7959.

Regards,

Robinson Paving Company



Patrick L. Pugh
Vice President

Cc: Kerry Gore – GDOT
Mark Williams – GDOT
Daniel Cole – Burr & Foreman LLP