



Ten Peachtree Place  
Atlanta, GA 30309

404 584 4000 phone  
www.aglresources.com

August 22, 2013

Mr. Jeff Jacques  
Utility Coordinator  
C. W. Matthews Contracting Co., Inc.  
Drawer 970  
Marietta, Georgia 30061

Re: CWM Job No. 1954 – SR 9 / SR 141 / Bethelview Road Widening & Reconstruction  
GDOT Project No. CSSTP-0007-00(999) CT. 1 - Forsyth County  
P. I. No. 0007999  
AGLC – Notification of Delay (Escalation Step 1)

Dear Mr. Jacques:

Please accept this letter as the response from Atlanta Gas Light (AGL) to the Escalation Step 1 letter submitted by C. W. Matthews (CWM) on August 12, 2013. This document is meant to suit the requirements put forth by the Georgia Department of Transportation (GDOT) and to prevent further escalation steps. This reply submitted by AGL intends to address concerns with the project and provide a solution agreeable to all parties.

In your letter you stated that AGLC's duration for completing the relocation of the facilities was 152 days starting November 21, 2012 and ending June 21, 2013. As you are well aware, we have experienced numerous rain days this year that have affected not only the gas facility relocation work but the road construction work as well. These rain days, which exceed 25 days since November 21, 2012, have extended the time required to complete the relocation work. In addition, we have had 7 holidays where relocation work did not occur in the same period of time. These nonproductive days should not be considered in your estimate for the expected completion date.

At the present time, AGL is working to complete the relocation of the gas facilities on this project and, to date, has not created any delays in the field for C.W. Matthews that AGL has been made aware of. Furthermore, the gas pipeline relocation work is to be completed on August 30, 2013, assuming the weather does not create any further delays.

I appreciate the opportunity to address the stated concerns and respond within a timely manner. Please feel free to contact me if you have any questions.

Sincerely,

Carl Pearson, PE  
Manager  
AGLC & CGC – Engineering Design

cc: Neil Kantner email  
Robby Oliver email  
Mike Bolden email  
Jonathan Todd email  
Glenn Blake email  
Scott Grogan email  
Bill McGevna email  
Jeff Jacques email & hard copy