

Joseph, Shajan

From: Bean, Lynn
Sent: Friday, March 14, 2014 9:18 AM
To: Upkins, Lee; Bolden, Mike; Joseph, Shajan
Cc: Sammons, Matthew
Subject: escalation letter CSSTP-0006-00(476)
Attachments: Revised City of Eastman Escalation.pdf


Attached is the escalation letter from Reeves Construction Co. for the above project.
Additional information forthcoming(Matt)

Lynn Bean
District Utilities Engineer
District Two, Tennille, Ga.
478 552-4646 Office
478 232-3338 Cell

The Georgia DOT spent approximately \$15 million in 2013-2014 for 135 fast-tracked projects under the Quick Response program to reduce traffic congestion and improve operations across Georgia. Quick Response projects are typically under \$200,000 on the state route system and funded from state motor fuel tax. Visit us at <http://www.dot.ga.gov/winterweather> ; or follow us on <http://www.facebook.com/GeorgiaDOT> and <http://twitter.com/gadepoftrans>

Send a reply back to
Lynn on 03/14/2014
@ 11:55AM

MID STATE REGION
P.O. BOX 1508
MACON, GA 31202
PH: 478-743-0593
FAX: 478-746-0733



AREA OFFICE
P.O. BOX 1206
DUBLIN, GA 31027
PH: 478-275-1002
FAX: 478-275-8008

March 13, 2014

Randy Knight
City of Eastman

RE: CSSTP-0006-00(476) – Dodge/Laurens County

Mr. Knight,

The purpose of this letter is to inform you of the intent of Reeves Construction Co. to request that Georgia DOT pursue escalation in regards to the re-location of your utility on the project. The Notice to Proceed was issued on this project on September 24, 2013. Your utilities were not identified in the original project and therefore no work or adjustment schedule was originally issued with the project records or plans. Due to this, the date being established for this escalation process is December 13, 2013. This is the day that I met with you on the project to explain what we were going to do and what needed to be done with the water lines. As of today's date there have been 90 available work days. The completion date for Reeves Construction Co. on this project is May 31, 2014 therefor we are requesting that you complete your re-locations as soon as possible so that we may continue with our work. Please send to us your schedule and tentative completion date for you re-locations.

Thank you,

Steve Wright
Steve Wright
Project Manager