

EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN CHECKLIST
INFRASTRUCTURE CONSTRUCTION PROJECTS

SWCD: MIDDLE SOUTH GEORGIA
Project Name: CSSTP-0006-00(435) Address: INTERSECTION OF SR 93 AND CR 85/JOYNER RD
City/County: GRADY COUNTY Date on Plans: OCTOBER 11, 2012

Plan Included			Plan Included		
Page #	Y/N		Page #	Y/N	
51-3	Y	1. The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January 1 of the year in which the land-disturbing activity was permitted.	51-2	Y	28. Description of the nature of construction activity.
50-1	Y	2. Level II certification number issued by the Commission, signature and seal of the certified Design Professional.	51-1	Y	29. A description of appropriate controls and measures that will be implemented at the construction site including: (1) Initial sediment storage requirements and perimeter control BMPs, (2) intermediate grading and drainage BMPs, and (3) final BMPs.
50-1	Y	3. The name and phone number of the 24-hour local contact responsible for erosion, sedimentation and pollution controls.	51-1	Y	30. Description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage BMP's, clearing and grubbing activities, excavation activities, utility activities, temporary and final stabilization).
50-1	Y	4. Provide the name, address and phone number of primary permittee.	51-1	Y	31. Description of the practices that will be used to reduce the pollutants in storm water discharges.
53-1	Y	5. Note total and disturbed acreage of the project or phase under construction.	51-1	Y	32. Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed.
50/53/54	Y	6. Provide land lot and district numbers for site location. Describe critical areas and any additional measures that will be utilized for these areas.	51-1	Y	33. Design professional's certification statement and signature that the site was visited prior to development of the ES&PC Plan as stated on page 15 of the permit.
50-1	Y	7. Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary.	51-1	Y	34. Design professional's certification statement and signature that the permittees ES&PC Plan provides for an appropriate and comprehensive system of BMPs and sampling to meet permit requirements as stated on page 14 of permit.
50/53/54/55	Y	8. Graphic scale and north arrow.	51-1	Y	35. Certification statement and signature of the permittee or duly authorized representative as stated in section V.G.d. of the permit.
53-1	Y	9. Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following: - Existing Contours: USGS 1" : 2000' topographical sheets - Proposed Contours: 1" : 400' centerline profile	53-1	Y	36. An estimate of the runoff coefficient or peak discharge flow of the site prior to and after construction activities are completed.
53-1	Y	10. Delineation and acreage of contributing drainage basins on the project site.	51-1	Y	37. Indication that non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wrested vegetation without first acquiring the necessary variances and permits.
	N/A	11. Delineation of on-site wetlands and all state waters located on and within 200 feet of the project site.	51-1	Y	38. Indication that the design professional who prepared the ES&PC Plan is to inspect the installation of the initial sediment storage requirements and perimeter control BMPs within 7 days after installation.
	N/A	12. Delineation of the 25-foot or 50-foot undisturbed buffers adjacent to state waters and any additional buffers required by the Local Issuing Authority. Clearly note and delineate all areas of impact.	51-1	Y	39. Indication that the design amendments/revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional.
55-1	Y	13. Delineate all sampling locations, perennial and intermittent streams and other water bodies into which storm water is discharged.	51-1	Y	40. Indication that waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit.
53-1	Y	14. Storm-drain pipe and weir velocities with appropriate outlet protection to accommodate discharges without erosion. Identify/Delineate all storm water discharge points.	51-1	Y	41. Documentation that the ES&PC Plan is in compliance with waste disposal, sanitary sewer, or septic tank regulations during and after construction activities have been completed.
51-1	Y	15. Soil series for the project site and their delineation.	51-1	Y	42. Provide complete requirements of inspections and record keeping by the primary permittee.
53-1	Y	16. Identify the project receiving waters and describe all adjacent areas including streams, lakes, residential areas, wetlands, etc. which may be affected.	51-1	Y	43. Provide complete requirements of sampling frequency and reporting requirements of sampling results.
	N/A	17. Any construction activity which discharges storm water into an impaired stream segment, or within 1 linear mile upstream of and within the same watershed as, any portion of an Blota impaired stream segment must comply with Part III.C. of the Permit. Include the completed Appendix I listing all BMPs that will be used for those areas of the site which discharge to the impaired stream segment.	51-1	Y	44. Provide complete details for retention of records as per Part IV.F. of the permit.
	N/A	18. If a TMDL Implementation Plan for sediment has been finalized for the impaired stream segment (identified in item 18 above) at least six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or requirements included in the TMDL Implementation Plan.	51-1	Y	45. Description of analytical methods to be used to collect and analyze the samples from each location.
55-1	Y	19. Delineate on-site drainage and off-site watersheds using USGS 1" : 2000' topographical sheets.	51-2	Y	46. Appendix B rationale for outfall sampling points where applicable.
50/51/53/54	Y	20. Initial date of the Plan and the dates of any revisions made to the Plan including the entity who requested the revisions.	51-1	Y	47. Clearly note statement in bold letters - "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurrent with, land disturbing activities."
50/53/54	Y	21. The limits of disturbance for each phase of construction.	51-1	Y	48. Clearly note maintenance statement in bold letters - "Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source."
51-2	Y	22. Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written rationale explaining the decision not to use a sediment basin must be included in the plan for each common drainage location in which a sediment basin is not provided.	51-1	Y	49. Clearly note the statement in bold letters - "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding."
51-2	Y	23. Use alternative BMPs whose performance has been documented to be equivalent to or superior to conventional BMPs as certified by a Design Professional (unless disapproved by EPD or the Georgia Soil and Water Conservation Commission.)	56	Y	50. Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia.
51/54	Y	24. Best Management Practices to minimize off-site vehicle tracking of sediments and the generation of dust.	51-1	Y	51. Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia.
51-2	Y	25. BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum at the construction site is prohibited.			
51-1	Y	26. Provide BMPs for the remediation of all petroleum spills and leaks.			
53/54	Y	27. Location of Best Management Practices that are consistent with and no less stringent than the Manual for Erosion and Sediment Control in Georgia. Use uniform coding symbols from the Manual, Chapter 6, with legend.			