



**NOTE:**  
 CONTRACTOR SHALL PERFORM AND FINISH WORK FOR ALL STAGES ON N.B. BRIDGE BEFORE STARTING WORK ON S.B. BRIDGE.  
 PRIOR TO THE LIMITS OF CONSTRUCTION TRAVEL LANES SHALL BE TAPERED AND SHIFTED TO THE LANES SHOWN IN THE PLANS USING GA STD 9106. CONTINUE BARREL CHANNELIZATION ON OUTSIDE LANE THROUGH WORK ZONE IN TAPERS. COST TO BE PAID UNDER TRAFFIC CONTROL M004588.  
 TRUCK AND MOTORCYCLE TRAFFIC WILL NOT BE ALLOWED ON INSIDE LANE OF STAGE 1 AND 2. THE CONTRACTOR SHALL SIGN ACCORDINGLY. COST TO BE PAID UNDER TRAFFIC CONTROL M004588.  
 REMOVE ALL CONFLICTING STRIPING BETWEEN BEGINNING AND END OF TEMPORARY STRIPING. COST TO BE PAID UNDER TRAFFIC CONTROL M004588.  
 PLACEMENT AND REMOVAL OF ALL TEMPORARY SIGNING, STRIPING, AND TEMPORARY RAISED PAVEMENT MARKERS TO BE PAID UNDER TRAFFIC CONTROL M004588.

DELTA \*59  
 N: 1249012.829  
 E: 2129492.430  
 ELEV: 941.84  
 STA 922+72.77  
 OFFSET 76.51 RT

**LEGEND**

STAGE 2 CONSTRUCTION	
TEMPORARY BARRIER	
OPEN LANES OF TRAFFIC	
<b>STAGE 2</b>	
(a) - SHIFT TRAFFIC AS SHOWN AND PLACE TEMPORARY CONCRETE BARRIER AS SHOWN.	
(b) - SEE BRIDGE PLANS FOR ADDITIONAL WORK TO BE DONE IN STAGE 2.	

PROPERTY AND EXISTING R/W LINE  
 REQUIRED R/W LINE  
 CONSTRUCTION LIMITS  
 EASEMENT FOR CONSTR  
 & MAINTENANCE OF SLOPES  
 EASEMENT FOR CONSTR OF SLOPES  
 EASEMENT FOR CONSTR OF DRIVES

BEGIN LIMIT OF ACCESS.....BLA  
 END LIMIT OF ACCESS.....ELA  
 LIMIT OF ACCESS  
 REQ'D R/W & LIMIT OF ACCESS  
 ORANGE BARRIER FENCE



**REVISION DATES**


STATE OF GEORGIA  
 DEPARTMENT OF TRANSPORTATION  
 OFFICE: BRIDGES AND STRUCTURES  
**CONSTRUCTION STAGING**  
**STAGE 2 PLAN**  
 I-85 OVER TRANSCONTINENTAL GAS LINE  
 DRAWING No. 19-005