

**GDOT Design-Build Project
Utility Analysis Preliminary Routing Report**



Project Contact Person - Name ARLENE JACKSON Phone 404-532-7570 E-Mail aj5035@att.com
County: FULTON Project #: 0010924 Date 02/10/2015

Form Purpose

The purpose of this form is to provide proposing Design-Build teams with some additional information regarding possibly affected utilities. This form is in addition to SUE plans and MOUs; and is provided for information only. Days included in this form are Calendar Days. By providing as much of the requested information on one form below for each utility owner, it is expected to reduce some inquiries made by the proposing Design-Build teams by providing consistent information to all proposed bidders.

Existing Conditions (Please complete additional forms for multiple facilities)

1. General locations, to include material sizes, casings and other pertinent information: 5 poles -2 south of bridge and 3 north of bridge.
9 ducts attached under existing bridge, 2 manholes-1 south of bridge and 1 north of bridge, approximately (2)-4" conduits laterals.
2. Has the SUE information been verified? ☐ No ☒ Yes
3. To the best of your knowledge are there any discrepancies in the SUE information? ☒ No ☐ Yes
If so, please list: _____
4. To the best of your knowledge has anything been changed/added since SUE was completed? ☒ No ☐ Yes
If yes please list: _____

Proposed Resolutions

1. Describe potential conflict points: Adjust 2 manhole lids to final grade. Extend (2) 4" conduits to beyond pavement. Relocate
5 poles out of conflict with new lanes.
2. Is there a potential for facilities to be retained? ☐ No ☒ Yes
3. Utility information was verified by: Utility Plat Maps/Records ☒ Yes ☐ No Field Located and Surveyed: ☐ Yes ☐ No
4. Will test holes be recommended? ☐ No ☒ Yes SEE COMMENTS BELOW.

Resolution Conditions (As Determined by the Utility Owner)

1. Utility Facility is in: ☒ GDOT R/W ☐ Other Public R/W ☐ Easement (attach) ☐ Not in R/W ☐ TBD
2. Seasonal and/or Contractual Limitations? ☒ No ☐ Yes If yes, Describe: _____
3. Do you have any material requirements? ☒ No ☐ Yes, list any utility owner material special requirements or comments: _____

Who has material cost responsibility? Utility Owner ☐ DB Contractor ☒

4. Estimated number of days required to perform relocation activities: Design: 20 Days Construction: 40 Days
5. Are there Construction Details and/or design manuals unique to this location? ☒ No ☐ Yes, describe: _____
6. Utility facility can only be disconnected for: n/a Days/Hours
7. Estimated Conceptual Cost: Design \$ 8,000 + Construction \$ 18,600 = \$ 25,000
(Please refer to the MOU for cost responsibility)

Comments Section/Notes: Testholes will be needed if drainage is proposed near manholes or conduit/ductbank connecting manholes.

Disclaimer: This form is provided for information only. All attempts have been made to provide reliable information based on the Design-Build costing plans or other Design-Build scoping documents. Refer to the contract documents, which include the Utility MOUs, for the scope of work and for specific contract requirements.