

DATE	SHEET NO.	REVISION
03/04/2014	1	ADDED REVISION DATE TO COVER SHEET
03/04/2014	2	REMOVED SHEETS 56 AND 61
03/04/2014	10	REVISED NORTHBOUND THRU, RIGHT, AND LEFT TURN LANE WIDTHS AND DELETED NORTH AND SOUTHBOUND LANE WIDTH RANGES IN TS-05
03/04/2014	11	REVISED NORTH AND SOUTHBOUND MAX WIDTH AND REVISED THE SOUTHBOUND THRU, LEFT, AND RIGHT LANE WIDTH RANGES IN TS-06
03/04/2014	12	REVISED THE FOLLOWING PAY ITEMS: PAY ITEM 652-5301 FROM 500 TO 945, PAY ITEM 653-0105 FROM 8 TO 9, PAY ITEM 653-0120 FROM 16 TO 15, PAY ITEM 653-1501 FROM 6167 TO 5639, PAY ITEM 653-1704 FROM 408-383, PAY ITEM 653-3501 FROM 5142 TO 5514, PAY ITEM 653-3502 FROM 114 TO 209, PAY ITEM 654-1003 FROM 116 TO 131.
03/04/2014	13	REVISED INSTALLATION NUMBERS FOR W11-1, W16+1P, R3-8B, R5-1, R3-17, R5-1A. REMOVED TWO R1-1 SIGNS. REVISED STATION NUMBERS FOR W11-1, W16+1P, R3-17. ADDED THE FOLLOWING SIGNAL PAY ITEMS: 610-6872, 639-5000, 682-6233, 682-9950, 639-2001, AND TWO 636-1029.
03/04/2014	14	ADDED THE FOLLOWING QUANTITIES TO THE QUANTITIES REQUIRED BY AMENDMENT CHART: 636-1033 FROM 51 TO 33, 636-2070 FROM 189 TO 163, 647-1000 FROM 67800 TO 66100, 652-5301 FROM 500 TO 945, 653-0105 FROM 8 TO 9, 653-0120 FROM 16 TO 15, 653-1501 FROM 6167 TO 5639, 653-1704 FROM 408 TO 383, 653-3501 FROM 5142 TO 5514, 653-3502 FROM 114 TO 209, 654-1003 FROM 116 TO 131.
03/04/2014	23-24	ADDED OVERHEAD TRANSMISSION LINES
03/04/2014	27-28	ADDED OVERHEAD TRANSMISSION LINES
03/04/2014	34-42	CORRECTED INSIDE EDGE OF PAVEMENT ELEVATIONS TO MATCH MAINLINE PROFILES.
03/04/2014	43	REMOVED EXTRANEOUS INFORMATION FROM UTILITY LEGEND
03/04/2014	44-49	CORRECTED UTILITY LINE SCALE AND UTILITY DESIGNATIONS TO MATCH UTILITY LEGEND REMOVED WATER LINES AND SYMBOLS
03/04/2014	51	REMOVED R4-7 SIGN AND REVISED THE FOLLOWING PAVEMENT MARKINGS: TYPE 2 ARROWS NORTH, SOUTH, AND WESTBOUND TURN LANES, "ONLY" NORTHBOUND LEFT AND THRU LANES, SHARE THE ROAD NORTH AND SOUTHBOUND LANES. REMOVED 5" SKIP WHITE PAVEMENT MARKING FROM THE NORTHBOUND RIGHT TURN TO THE EASTBOUND THRU LANE.
03/04/2014	52	REVISED TYPE 2 ARROW PAVEMENT MARKINGS IN THE WESTBOUND LEFT TURN LANE
03/04/2014	53	ADDED 5" SOLID WHITE LABEL TO EASTBOUND MEDIAN
03/04/2014	54	REVISED LOCATION OF THE FOLLOWING SIGNS W11-1, W16-1P, R3-17. ADDED TYPE 2 ARROWS IN LEFT AND RIGHT TURN LANES, REVISED THE FOLLOWING PAVEMENT MARKINGS: SHARE THE ROAD SYMBOLS, 6" SOLID WHITE, TYPE 1 ARROWS, AND TYPE 4 SYMBOL IN THE NORTH AND SOUTHBOUND LANES. REVISED BIKE LANE BEGIN STATION SOUTHBOUND AND THE BIKE LANE END STATION NORTHBOUND LANE.
03/04/2014	55	REMOVED TWO R1-1 SIGNS, REMOVED 5" SKIP WHITE PAVEMENT MARKING FROM THE SOUTHBOUND LEFT TURN LANE. REVISED LOCATION OF R3-17, W11-1, W16-1P SIGNS. REVISED TYPE 4 SYMBOL, SHARE THE ROAD SYMBOL, TYPE 1 ARROW, AND 6" SOLID WHITE PAVEMENT MARKING IN THE NORTH AND SOUTHBOUND LANES. REVISED BIKE LANE BEGIN STATION NORTHBOUND AND THE BIKE LANE END STATION SOUTHBOUND.
03/04/2014	56	DELETED SHEET
03/04/2014	58	REMOVED THE FOLLOWING: ONE SIGNAL HEAD FOR THE WEST AND EASTBOUND TRAFFIC, GENERIC PHASING DIAGRAM AND NOTE FOR PRE-EMPT DETAILS, SAW CUT FROM LOOP L1 TO A TYPE 2 PULL BOX IN THE EASTBOUND LEFT TURN LANE, R10-12 SIGN, R10-11C SIGN, ADDED THE FOLLOWING: R10-27 SP SIGN, TYPE 2 PULL BOX IN THE SOUTHWEST QUADRANT, LOOPS IN THE NORTHBOUND THRU AND RIGHT TURN LANE, ONE SIGNAL HEAD FOR THE NORTH AND SOUTHBOUND TRAFFIC, D-1 AND D-2 SIGN NAMES TO STREET SIGNS, FIBER OPTIC CABLE FROM STRAIN POLE IN THE SOUTHEAST QUADRANT TO THE NORTHEAST QUADRANT, PRE-EMPT PHASING DIAGRAM FROM SHEET 27-005, REVISED THE FOLLOWING: TYPE 2 PULL BOX IN THE NORTHEAST QUADRANT, ONE SIGNAL HEAD FOR THE NORTH AND SOUTHBOUND TRAFFIC, DIAGRAMS AND LABELS IN THE CHART, PEDETRIAN HEADS IN THE NORTHWEST QUADRANT, NORTHEAST QUADRANT, 332 CABINET NOTE, TYPE 5 PULL BOX NOTE, RELOCATE THE FOLLOWING: SIGNAL HEAD DIAGRAM TYPE 4 PULL BOX, 332 CABINET.
03/04/2014	59	REMOVED COST AND TOTAL FROM TRAFFIC SIGNAL AND FIBER OTIC INSTALLATION MATERIAL LISTS, REMOVED THE FOLLOWING PAY ITEMS: 615-1100, 610-6872, 639-5000, 682-6233 FROM THE TRAFFIC SIGNAL INSTALLATION MATERIALS LIST. REVISED THE FOLLOWING ITEMS FROM THE TRAFFIC SIGNAL INSTALLATION MATERIALS LIST: LOOP DETECTOR, 2 CHANNEL FROM 4EA TO 10EA, LOOP/PED LEAD-IN WIRE (SHIELDED, TWISTED/1000FT) 3PAIR, 18 AWG FROM 5REEL TO 3REEL, 3-SECTION, 12" SIGNAL HEAD LED-, YELLOW HOUSING W/ BLACK FRONT, PLASTIC FROM 12EA TO 10EA, PEDESTRIAN PUSHBUTTONS STATIONS, W/ BUTTONS AND SIGNS FROM 4EA TO 2EA, BLACK PLATE FOR ONE-WAY, 3-SECTION, 12" SIGNAL HEAD, ABS PLASTIC, BLACK W/ RETROREFLECTIVE STRIP FROM 12EA TO 10EA, BLACK PLATE FOR

DATE	SHEET NO.	REVISION
CONTINUED		
		ONE-WAY, 4-SECTION, 12" SIGNAL HEAD, ABS PLASTIC, BLACK W/ RETROFELECTIVE STRIP FROM 2EA TO 4EA, HARDWARE FOR PEDESTAL POLE, TOP POST MOUNTING, TWO-WAY BRACKET ASSEMBLY FROM 4EA TO 2EA, REMOVED LOOP DETECTOR, 4 CHANNEL, 5-SECTION, 12" SIGNAL HEAD LED- (CLUSTER), YELLOW HOUSING W/ BLACK FRONT, PLASTIC, FROM THE TRAFFIC SIGNAL INSTALLATION MATERIALS LIST, R10-12, LEFT TURN YIELD ON GREEN SIGN, ADDED 4-SECTION, 12" SIGNAL HEAD LED-, YELLOW HOUSING W/ BLACK FRONT, PLASTIC, CONDUIT, 1"TYPE 2, R10-27 SP, LEFT TURN YIELD ON FLASHING YELLOW ARROW, HARDWARE FOR SIDE-OF-POLE MOUNTING, TWO-WAY BRACKET ASSEMBLY; CONCRETE, TIMBER, STEEL POLE.
03/04/2014	60	REVISED PIN ASSIGNMENTS IN THE 332 CABINET PIN OUTS CHART
03/04/2014	61	DELETED SHEET
03/14/2014	1	ADDED REVISION DATE TO COVER SHEET
03/14/2014	3	ADDED REVISION DATE, SHEET NUMBERS, AND REVISION DESCRIPTIONS
03/14/2014	12	REMOVED THE FOLLOWING PAY ITEMS: 653-2502 AND 653-2804 ADDED THE FOLLOWING QUANTITIES: PAY ITEM 653-1502, 2237LF AND PAY ITEM 653-1804, 1853LF
03/14/2014	14	ADDED THE FOLLOWING QUANTITIES TO THE QUANTITIES REQUIRED BY AMENDMENT CHART: PAY ITEM 653-1502 FROM 0 TO 2237 AND PAY ITEM 653-1804 FROM 0 TO 1853
03/14/2014	41	CORRECTED INSIDE EDGE OF PAVEMENT ELEVATIONS TO MATCH MAINLINE PROFILES

USE ON CONSTRUCTION

GEORGIA
DEPARTMENT
OF
TRANSPORTATION

REVISION DATES	
03/04/2014	
03/14/2014	

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: OFFICE OF ROADWAY DESIGN

REVISION SUMMARY

DRAWING No.
03-001