

INDEX	
DESCRIPTION	SHEET NUMBERS
COVER SHEET	1
INDEX, GENERAL NOTES & REVISION SUMMARY	2
PAVING DETAILS	3
SUMMARY OF QUANTITIES	4
DETAILED ESTIMATE	5
CONSTRUCTION PLANS	6 - 9
MAINTENANCE OF TRAFFIC PLANS	10 - 15
DETOUR PLAN	15A
SIGNING & MARKING PLANS	16 - 19
CONST. DETAILS	20
GEORGIA STANDARD DRAWINGS	21 - 29
BRIDGE PLANS	30 - 50

CONSTR. DETAILS		
SHEET NO.	DESCRIPTION	DATE
20	IMPACT ATTENUATOR UNITS (6-11)	03-01

GEORGIA STANDARDS		
SHEET NO.	DESCRIPTION	DATE
21	3901 BAR BENDING DETAILS	08-69
22	4010 'W' BEAM GUARDRAIL	07-97
23	4011-A POST & OFFSET BLOCKS FOR 'W' & 'T' BEAM GUARDRAIL	10-97
24	4040 GUARDRAIL ANCHORAGE TYPE 12	07-97
25	4360 REFLECTORIZED GUARDRAIL WASHERS	08-97
26	4960 CONCRETE BARRIER TEMPORARY	11-97
27	4961 PRECAST TEMP BARRIER	05-96
28	9106 TRAFFIC CONTROL DETAIL (FOR LANE CLOSURE ON MULTI-LANE HIGHWAY)	05-94
29	9100 TRAFFIC CONTROL GENERAL NOTES, STANDARD LEGEND, MISC. DETAILS	08-99

STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	NHS-M000-00(436)	2	50

REVISION SUMMARY		
DATE	REVISED SHEET NO.	REVISION
12-15-01	4	CHANGED TYPE OF PORTABLE IMPACT ATTENUATOR
12-15-01	5	CHANGED TYPE OF PORTABLE IMPACT ATTENUATOR
12-15-01	4	REMOVED NOTE UNDER MILL ASPHALT CONCRETE PAVEMENT BLOCK
12-15-01	3	REVISED PAVING CONSTRUCTION SEQUENCE
12-15-01	3	REVISED OGFC PAVEMENT TO POLYMER - MODIFIED
12-15-01	4	REVISED OGFC PAVEMENT TO POLYMER - MODIFIED
12-15-01	5	REVISED OGFC PAVEMENT TO POLYMER - MODIFIED
12-15-01	4	REVISED MILL ASPH CONC PVMT VARIABLE DEPTH QUANTITY
12-15-01	5	REVISED MILL ASPH CONC PVMT VARIABLE DEPTH QUANTITY
12-15-01	4	REVISED BITUMINOUS TACK COAT QUANTITY
12-15-01	5	REVISED BITUMINOUS TACK COAT QUANTITY
12-15-01	4	REVISED 12.5 mm SUPERPAVE QUANTITY
12-15-01	5	REVISED 12.5 mm SUPERPAVE QUANTITY
12-15-01	4	REMOVED ASPHALTIC CONC LEVELING QUANTITY
12-15-01	5	REMOVED ASPHALTIC CONC LEVELING QUANTITY
12-15-01	4	CHANGED PAY ITEM FOR INDENTATION RUMBLE STRIPS
12-15-01	5	CHANGED PAY ITEM FOR INDENTATION RUMBLE STRIPS
12-15-01	5	CHANGED PAY ITEM FOR 10' SOLID WHITE THERMOPLASTIC STRIPE
12-15-01	2-19	CHANGED PROJECT NO. IN TITLE BLOCK
02-28-02	35, 40 & 46	NOTE REVISED FOR DRILLED HOLES
02-28-02	5	CHANGED NUMBER OF VARIABLE MESSAGE SIGNS
02-28-02	4 & 5	CHANGED PAY ITEM NUMBER AND NAME OF GUARDAIL IMPACT ATTENUATOR
02-28-02	5	CHANGED PAY ITEM NUMBER FOR TRAF STRIPE
04-18-02	35, 41, 47 & 50	REVISED DETAIL
05-17-02	4 & 5	ADDED PAY ITEM FOR TRAFFIC CONTROL - WORKZONE LAW ENFORCEMENT

GENERAL NOTES

1. THE CONTRACTOR SHALL BE REQUIRED TO USE THE ONE-CALL CENTER TELEPHONE NUMBER, 1-800-282-7411, FOR THE PURPOSE OF COORDINATING THE MARKING OF UNDERGROUND UTILITIES. THE CONTRACTOR'S ATTENTION IS CALLED TO SUB-SECTION 105.06 "COOPERATION WITH UTILITIES".
2. ANY SIGN THAT MAY BE DISTURBED OR REMOVED DURING CONSTRUCTION OR THAT BECOMES TOO CLOSE TO THE NEW EDGE OF PAVEMENT SHALL BE RESET OR REPLACED PER GA. STANDARDS. NO SEPARATE PAYMENT WILL BE MADE FOR RESETTING OR REPLACING COST TO BE INCLUDED IN OVERALL BID.
3. THIS PROJECT LIES WITHIN THE LIMITS OF AN INSECT INFESTED AREA. THE CONTRACTOR'S ATTENTION IS CALLED TO THE FOLLOWING SUB-SECTIONS OR SPECIAL PROVISIONS TO THE STANDARD SPECIFICATIONS:

A) SUB-SECTION 107.13D - INSECT CONTROL REGULATIONS

B) SUB-SECTION 155 - INSECT CONTROL

C) SUB-SECTION 893 - MISCELLANEOUS PLANTING.
4. NOTICE OF INTENT IS NOT REQUIRED.
5. ALL WORK SHALL BE COMPLETED WITHIN THE EXISTING RIGHT-OF-WAY.
6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL AND PROPERLY DISPOSING OF ALL UNSALVAGEABLE MATERIAL IN THIS PROJECT. THE CONTRACTOR SHALL NOT DEPOSIT ANY MATERIAL IN ANY WATERWAY. DISPOSAL SHALL BE INCLUDED IN THE PRICE BID FOR CONTRACT ITEMS.
7. THE CONTRACTOR SHALL BE LIMITED TO WORKING ON THREE BRIDGES AT A TIME. THE CONTRACTOR SHALL MOVE THE CHANGEABLE MESSAGE SIGNS FROM WORK SITE TO WORK SITE AS NECESSARY.