

(MILES)

LOG	NORTHBOUND & SOUTHBOUND	ROADWAY WIDTH
0.000	BEGIN PROJECT AT EXISTING PVMT JOINT LOCATED AT THE NORTH END OF THE CONC MEDIAN IN COWETA COUNTY ON SR 14, MILE POST 7.302; BEGIN 250 FT FULL WIDTH MILLING VARIABLE DEPTH (0" TO 1 1/2") FOR SMOOTH TIE IN ; BEG ASPH CONC PVMT; BEG PVMT MARKINGS	44 FT
0.047	END MILLING; BEG SINGLE SURFACE TREATMENT; BEG LEVELING	24 FT
0.053	CARROLL ST LT, PAVED	
0.068	MORELAND CITY LIMITS	
0.163	BALL ST LT & RT, PAVED	
0.359	CAMERON ST RT, PAVED	
0.359	COLLEGE ST LT, PAVED	
0.436	MAIN ST LT, PAVED	
0.489	WEST CAMP ST LT, PAVED; MARTIN MILL RD/EAST CAMP ST RT, PAVED	
0.639	COUCH ST LT & RT, PAVED	
0.815	CHURCH ST LT, PAVED	
0.842	ASPH CONC PVMT WIDTH CHANGE; BEG EXISTING 2 FT PAVED SHOULDER LT & RT	28 FT
0.955	PECAN GROVE ST RT, PAVED	
1.034	MORELAND CITY LIMITS	
1.296	TIDWELL RD RT, GRAVEL	
1.306	CAMP RD LT, PAVED	
1.815	ALEX STEPHENS RD RT, CR 193, PAVED	
2.279	AIRPORT RD RT, CR 407, PAVED; BEG INDENTATION RUMBLE STRIPS, LT & RT	32 FT
2.491	OLD HWY 29 LT, PAVED	