

(MILES)

LOG	SOUTHBOUND	ROADWAY WIDTH
2.095	BEGIN DECEL LANE LT 36 FT ASPH CONC PVMT W/ 4 FT OUTSIDE PAVED SHLD AND 2 FT INSIDE PAVED SHLD.	42 FT
2.055	IBO ANDERSON LANE PAVED RT, END DECEL LANE LT, MEDIAN CROSSOVER 24 FT ASPH CONC PVMT W/ 4 FT OUTSIDE PAVED SHLD AND 2 FT INSIDE PAVED SHLD.	30 FT
1.933	BEGIN DECEL LANE LT 36 FT ASPH CONC PVMT W/ 4 FT OUTSIDE PAVED SHLD AND 2 FT INSIDE PAVED SHLD.	42 FT
1.892	COUNTY ROAD 185 UNPAVED LT, END DECEL LANE, MEDIAN CROSSOVER 24 FT ASPH CONC PVMT W/ 4 FT OUTSIDE PAVED SHLD AND 2 FT INSIDE PAVED SHLD.	30 FT
1.356	BEGIN DECEL LANE LT 36 FT ASPH CONC PVMT W/ 4 FT OUTSIDE PAVED SHLD AND 2 FT INSIDE PAVED SHLD.	42 FT
1.314	END DECEL LANE LT, MEDIAN CROSSOVER 24 FT ASPH CONC PVMT W/ 4 FT OUTSIDE PAVED SHLD AND 2 FT INSIDE PAVED SHLD.	30 FT
1.200	24 FT ASPH CONC PVMT W/ 10 FT OUTSIDE PAVED SHLD AND 3 FT INSIDE PAVED SHLD.	37 FT
1.110	MEDIAN CROSSOVER 36 FT ASPH CONC PVMT W/ 10 FT OUTSIDE PAVED SHLD AND 3 FT INSIDE PAVED SHLD.	49 FT
0.752	AKINS ANDERSON RD RT., PAVED, MEDIAN CROSSOVER 24 FT ASPH CONC PVMT W/ 10 FT OUTSIDE PAVED SHLD AND 3 FT INSIDE PAVED SHLD.	39 FT
0.699	BEGIN DECEL LANE RT FOR SR 404 (I-16) WEST BOUND ON RAMP 24 FT ASPH CONC PVMT W/ 10 FT OUTSIDE PAVED SHLD AND 3 FT INSIDE PAVED SHLD.	37 FT
0.611	END 10 FOOT OUTSIDE PAVED SHOULDER, BEGIN CONCRETE SHOULDER	
0.605	END DECEL LANE RT, MEDIAN CROSS OVER	
0.536	BEGIN FULL WIDTH VARIABLE DEPTH MILLING (1 ½ INCH, TYP)	
0.517	BEGIN PAVING EXCEPTION SR 404 (I-16 OVERPASS) BEGIN PREFORMED PLASTIC TRAFFIC STRIPING END FULL WIDTH VARIABLE DEPTH MILLING	
0.451	END PAVING EXCEPTION SR 404 (I-16 OVERPASS) END PREFORMED PLASTIC TRAFFIC STRIPING BEGIN FULL WIDTH VARIABLE DEPTH MILLING (1 ½ INCH, TYP) 36 FT ASPH CONC PVMT W/ 10 FT OUTSIDE PAVED SHLD AND 3 FT INSIDE PAVED SHLD.	49 FT
0.432	END FULL WIDTH VARIABLE DEPTH MILLING 24 FT ASPH CONC PVMT W/ 10 FT OUTSIDE PAVED SHLD AND 3 FT INSIDE PAVED SHLD.	37 FT