



GENERAL NOTES

1. GENERAL CONTRACTOR SHALL FIELD CHECK & VERIFY ALL DIMENSIONS & CONDITIONS AT JOBSITE.
2. ERECTION BY OTHERS.
3. CHECK BED SHORTENING & VISE SLIPPAGE. MAKE ADJUSTMENTS TO CALCULATIONS IF NECESSARY.
4. THE ENTIRE TOP OF GIRDERS SHALL BE CLEAN, FREE OF LAITANCE AND INTENTIONALLY ROUGHENED TRANSVERSELY TO A FULL MAGNITUDE OF APPROX. 1/4"
5. STRANDS INDICATED AS ~ 1/2" Ø 270-K LOW-RELAXATION SPECIAL SHALL HAVE THE FOLLOWING PROPERTIES:
AREA OF STRAND 0.167 sq. in.
MODULUS OF ELASTICITY 28,600,000 PSI.
6. ALL BEAMS SHALL BE HANDLED, STORED AND HAULED IN AN UPRIGHT POSITION. BEAMS SHALL BE HANDLED ONLY BY THE LIFT LOOPS AT EACH END OF THE BEAMS. SUPPORT POINTS FOR THE BEAMS WILL BE BETWEEN THE PICK-UP LOOP AND THE END OF THE BEAM AT BOTH ENDS. UNDER NO CIRCUMSTANCE WILL THE SUPPORTS BE ALLOWED BEYOND THE LIFT LOOPS FROM THE ENDS OF THE BEAMS.
7. THE ENTIRE ENDS OF ALL BEAMS SHALL BE COATED WITH (1/8"/END) EPOXY MORTAR AFTER STRANDS ARE TRIMMED EVEN WITH THE ENDS. "IN PLACE" LENGTH OF BEAMS INCLUDES THIS COATING.
8. CLIP INSERTS FOR THE STAY-IN-PLACE METAL DECK FORMS SHALL BE CAST IN THE BEAMS AS REQUIRED.

ERECTION PLAN BRIDGE REPLACEMENT ON S.R. 116 AT PALMETTO CREEK STA. 22+57.00 ~ STA. 24+28.00 HARRIS COUNTY, GA

DATE: APR 09 2008

Approved in general, Details not checked. This approval shall not relieve the Contractor of any responsibility for conformity with the contract Plans and Specifications.

Paul V. Liles, Jr.
Bridge Engineer

By: *[Signature]*

REVISIONS		Hanson		Hanson Pipe & Precast Pelham Prestress Division	
		400 INDUSTRIAL PARK DR. PH. 205 663-4681 PELHAM, ALABAMA 35124 FAX 205 663-4459			
		PROJECT: BRST-0746 (7) HARRIS CO., GA			
		CONTRACTOR: GREGORY BRIDGE			
		SCALE: NONE	DATE: 02/19/08	APPROVED BY: <i>[Signature]</i>	DRAWN BY: SERGIO ESTRADA
		ERECTION PLAN		HANSON JOB NO. 6812	
		HANSON. DWG. FILE 6812-01-EP.DWG	CHECKED BY: <i>[Signature]</i>	SHEET 1 OF 5	