



ERECTION PLAN — BRIDGE 2 BRIDGE REPLACEMENT ON SR 100 OVER NEW RIVER STA. 186+67.00 - STA. 190+27.00 HEARD COUNTY, GEORGIA





Approved in general. Details not checked. This approval shall not relieve the Contractor of any responsibility for conformity with the contract Plans and Specifications.

GENERAL NOTES

Georgia DOT Office of Bridge Design

1. GENERAL CONTRACTOR SHALL FIELD CHECK & VERIFY ALL DIMENSIONS & CONDITIONS AT JOBSITE.

2. ERECTION BY OTHERS.

No. 25981

PROFESSIONAL

3. CHECK BED SHORTENING & VISE SLIPPAGE. MAKE ADJUSTMENTS TO CALCULATIONS IF NECESSARY.

- 4. THE ENTIRE TOP OF GIRDERS SHALL BE CLEAN, FREE OF LAITANCE AND INTENTIONALLY ROUGHENED TRANSVERSELY TO A FULL MAGNITUDE OF APPROX. 1/4"
- 5. STRANDS INDICATED AS ~ 1/2" 270-K LOW-RELAXATION SHALL HAVE THE FOLLOWING PROPERTIES: AREA OF STRAND 0.167 sq. in. 28,600,000 PSI. MODULUS OF ELASTICITY
- 6. ALL BEAMS SHALL BE HANDLED, STORED AND HAULED IN AN UPRIGHT POSITION. BEAMS SHALL BE HANDLED ONLY BY THE LIFT LOOPS AT EACH END OF THE BEAMS. SUPPORT POINTS FOR THE BEAMS WILL BE BETWEEN THE PICK-UP LOOP AND THE END OF THE BEAM AT BOTH ENDS. UNDER NO CIRCUMSTANCE WILL THE SUPPORTS BE ALLOWED BEYOND THE LIFT LOOPS FROM THE ENDS OF THE BEAMS.
- 7. THE ENTIRE ENDS OF ALL BEAMS SHALL BE COATED WITH (1/8"/END) EPOXY MORTAR AFTER STRANDS ARE TRIMMED EVEN WITH THE ENDS. "IN PLACE" LENGTH OF BEAMS INCLUDES THIS COATING.
- 8. CLIP INSERTS FOR THE STAY-IN-PLACE METAL DECK FORMS SHALL BE CAST IN THE BEAMS AS REQUIRED.

REVISIONS	Hanson Pipe & P	recast	
IVE VIOIOITO	Hanson Pelham Prestress I 400 INDUSTRIAL PARK DR. PH. N PELHAM, ALABAMA 35124 FAX N)ivision	
	PROJECT: BRSTO-2797-00(004) HEARD CO, GA - BRIDGE NO.2		
	CONTRACTOR: C.W. MATTHEWS CONTRACTING CO., INC.		
	SCALE: DATE: APPROVED BY: NONE 7/5/12 APPROVED BY:	DRAWN BY: BJ	
	ERECTION PLAN	HANSON JOB NO. 7359	
The second secon	HANSON DWG. FILE CHECKED BY: 7359-NEWRIVER-EP.DWG DRH	SHEET 1 OF 8	