

DATE	SHEET NO.	REVISION
07-27-10	20	CHANGED WATER QUALITY MONITORING AND SAMPLING QUANTITY FROM 1 TO 2 AND REVISED QTY FOR MAINT. OF CHECK DAMS - ALL TYPES FROM 7261 TO 7361.
08-10-10	1	ADDED REVISION DATE
	3	ADDED SHEET 330A TO INDEX
	5	REVISED NOTES 7 & 15. OMITTED NOTE 25.
	6	REVISED NOTE 32. OMITTED NOTE 33. ADDED NOTED 35 & 36.
	8	ADDED UNDERCUT NOTE.
		REVISED TYPICAL SECTIONS AND DETAILS TO REMOVE 2' GAB EXTENSION.
	9	REVISED TYPICAL SECTIONS AND DETAILS TO REMOVE 2' GAB EXTENSION.
	10	REVISED TYPICAL SECTIONS AND DETAILS TO REMOVE 2' GAB EXTENSION.
	13	REVISED DETAIL TO INCLUDE ALTERNATE 3. REVISED DETAIL NOTES.
	16	ADDED QUANTITY OF 122,876 SY FOR GRIND CONC PVMT. REVISED QUANTITY FOR GR AGGR BASE CRS. INCL MATL FROM 147,470 TN TO 147,946 TN. REVISED QUANTITY FOR RECYCLED ASPH CONC 19 MM SUPERPAVE, GP 1 OR 2, INCL BITUM MATL & H LIME FROM 38,928 TN TO 39,041 TN. REVISED QUANTITY FOR PLAIN PC CONC PVMT. CL 1 CONC. 12 INCH THK FROM 35,297 SY TO 35,977 SY.
	18	REVISED SIZE OF UNDERDRAIN PIPE INCLUDING DRAINAGE AGGREGATE FROM 6 INCH TO 4 INCH. REVISED NOTE BENEATH FULL DEPTH SLAB REPLACEMENT SUMMARY OF QUANTITY BOX.
	116	ADDED LANE 1 PERMANENT PAVEMENT STRUCTURE FOR STAGES 3 AND 4.
	330A	ADDED SHEET. GEORGIA STANDARD 9029B.
08-31-10	1	ADDED REVISION DATE
	16	ADDED GAB QUANTITY TO ALTERNATES 2 & 3
10-08-10	1	ADDED REVISION DATE
	341	ADDED REVISION DATE, REQUESTING ENTITY, SHEET NUMBERS, AND SIGNATURE
	344	REVISED SEDIMENT STORAGE CHART PER EPD COMMENTS
	344A-G	ADDED ADDITIONAL SEDIMENT STORAGE CHART SHEETS
	345	REVISED STREAM BUFFER ENCROACHMENT CHART TO INCLUDE ALL ROADWAY DRAINAGE STRUCTURES TO BE CONSTRUCTED WITHIN BUFFERS
	346	REMOVED STREAM *29 AS PRIMARY MONITORING SITE, CHANGED STREAM* 34 TO PRIMARY MONITORING SITE, CHANGED "DISTURBED AREA" COLUMN TO "TOTAL PROJECT AREA"
	348A	ADDED OUTLET PROTECTION CHART
	349	REVISED PLAN PAGE * FOR 14
	356	REVISED DRAINAGE AREA MAP
	356A-E	ADDED ADDITIONAL DRAINAGE AREA MAP SHEETS
	368-398	CORRECTED CONSTRUCTION LIMITS TO MATCH CROSS SECTIONS
	368	REVISED TO SHOW DRAINAGE STRUCTURE LABELS
	369	EXTENDED STREAM BUFFER
	377	REVISED TO SHOW DRAINAGE STRUCTURE LABELS, EXTENDED STREAM BUFFER
	381, 383	EXTENDED STREAM BUFFER
	390	ADDED DITCH CHECKS STA 940+00 TO 951+00 LT
	391	REVISED TO SHOW DRAINAGE STRUCTURE LABELS, EXTENDED STREAM BUFFER
	397	ADDED DITCH CHECKS STA 940+00 TO 951+00 LT
	398	EXTENDED STREAM BUFFER
	400-405	ADDED LABELS TO BLUE LINE WATERS
11-09-10	1	ADDED REVISION DATE
	6	REVISED NOTES 35 & 36 AND ADDED NOTE 37 PER AMENDMENT *1
	6A	ADDED SHEET
	7	ADDED NOTE 37 PER AMENDMENT *6
	16	REVISED TEMPORARY PAVING QUANTITIES FOR 12.5 MM, 19MM (220LBS/SY), GAB, AND TACK COAT PER AMENDMENT *7
	17	ADDED MATERIAL, THICKNESS, AND CORRECT SIZE TO JACK OR BORE QUANTITY PER AMENDMENT *6
	18	REVISED NOTE BENEATH "FULL DEPTH SLAB REPLACEMENT" PER AMENDMENT *2
	20	REVISED CONSTRUCT/REMOVE FABRIC CHECK DAM AND CHECK DAM MAINTENANCE QUANTITIES
	25	REVISED F-29 & F-30 FLOWABLE FILL QUANTITY FROM 0 TO 15 CY AND 8 CY, RESPECTIVELY; REVISED FLOWABLE FILL TOTAL FROM 5 CY TO 28 CY PER AMENDMENT *6
	28	ADDED QUANTITIES REQUIRED BY AMENDMENT

DATE	SHEET NO.	REVISION
11-09-10	29	ADDED QUANTITIES REQUIRED ON CONSTRUCTION
	36, 37	REVISED APPROACH SLAB CALL OUT FROM "9017R" TO "9017P" PER AMENDMENT *1
	50	ADDED RAMP STAGING TYPICALS PER AMENDMENT *7
08-08-13	1	ADDED REVISION DATE
	26	ADDED OVERHEAD SIGN, REM SIGN STR, AND REMOVE & RESET SIGN QUANTITIES
	27	ADDED SPECIAL ROADSIDE SIGN QUANTITIES AND DETAIL
	29	ADDED QUANTITIES REQUIRED ON CONSTRUCTION
	245A	ADDED CLEARANCE DIAGRAM TO PLANS
	246	REVISED CLEARANCE DIAGRAM
	246A-C	ADDED CLEARANCE DIAGRAM TO PLANS
	247	REVISED CLEARANCE DIAGRAM
	247A-E	ADDED CLEARANCE DIAGRAM TO PLANS
10/31/13	1	ADDED REVISION DATE
	4	ADDED REVISIONS
	26	ADDED OVERHEAD SIGN
	29A	ADDED SHEET
	246B	REVISED CLEARANCE DIAGRAM LOCATION
10/31/13	247F-H	ADDED CLEARANCE DIAGRAM TO PLANS

USE ON CONSTRUCTION

GEORGIA
DEPARTMENT
OF
TRANSPORTATION

REVISION DATES

7-27-10		
08-10-2010		
08-31-2010		
10-08-2010		
11-09-2010		
10/31/13		

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: ROADWAY DESIGN

REVISION SUMMARY

DRAWING No.
3-01