Processed Date:11/19/2015

Parameters: Bridge Serial Num

Bridge Inventory Data Listing

Structure ID:157-5013-0 **Jackson** **SUFF. RATING: 54.40**

Location & Geography

Structure ID:	157-5013-0
200 Brdge Information:	06
*6A Feature Int:	NORTH OCONEE RIVER
*6B Critical Bridge:	
*7A Route No Carried:	CR00089
*7B Facility Carried:	CHANDLER BRIDGE RD
9 Location:	1.9 MI SW OF CENTER
2 Dot District:	4841100000 - D1 DISTRICT ONE GAINESVILLE
207 Year Photo:	2012
*91 Inspection Frequency:	24 Date: 08/21/2014
92A Fract Crit Insp Freq:	0 Date: 02/01/1901
92B Underwater Insp Freq:	60 Date: 06/24/2013
92C Other Spc. Insp Freq:	00 Date: 02/01/1901
* 4 Place Code:	00000
*5 Inventory Route(O/U):	1
Type:	4 - County
Designation:	1- Mainline
Number:	00089
Direction:	0. Not applicable
*16 Latitude:	34.0000- 2.0328 HMMS Prefix:00
*17 Longtitude:	83.0000- 26.4048 HMMS Suffix:000
	MP: 0.00
98 Border Bridge:	% Shared:00
99 ID Number:	000000000000000
*100 STRAHNET:	0- The Feature is not a STRAHNET route.
12 Base Highway Network:	1
13A LRS Inventory Route:	1572008900
13B Sub Inventory Route:	0.00
*101 Parallel Structure:	N. No parallel structure exists
*102 Direction of Traffic:	2- Two Way
*264 Road Inventory Mile Post:	000.24
*208 Inspection Area:	Area 01 Initials: JBC
Engineer's Initials:	kms
* Location ID No:	157-00089X-000.24E

*104 Highway System:	0- Inventory Route is not on the NHS
*26 Functional Classification:	8- Rural - Minor Collector
*204 Federal Route Type:	0 - Not located on a Federal Aid Route No: 00000
105 Federal Lands Highway:	0. Not applicable
*110 Truck Route:	0
206 School Bus Route:	1
217 Benchmark Elevation:	0000.00
218 Datum:	0- Not Applicable
*19 Bypass Length:	10
*20 Toll:	3- On a Free Road or Non-Highway
*21 Maintanance:	02-County Highway Agency.
*22 Owner:	02-County Highway Agency.
*31 Design Load:	3- HS 15
37 Historical Significance:	5- Not eligible for the National Register of Historic Places
205 Congressional District:	10 - TEN
27 Year Constructed:	1972
106 Year Reconsrtucted:	0
33 Bridge Median	0-None
34 Skew:	0
35 Structure Flared:	No
38 Navigation Control:	0- Navigation is not controlled by an Agency
213 Special Steel Design:	0- Not applicable or other
267 Type of Paint:	3- Epoxy Mastic.
*42 Type of Service On:	1-Highway
Type of Service Under:	5-Waterway
214 Movable Bridge:	0
203 Type Bridge:	O - Multip - N. Steel-Co - O. Concrete - O. Concrete
259 Pile Encasement	2
*43 Structure Type Main:	1-Concrete 4-Tee Beam
45 No.Spans Main:	9
44 Structure Type Appr:	0- Other 0- Other
46 No Spans Appr:	0
226 Bridge Curve Horz	0 Vert: 1.00
111 Pier Protection	N - Navigation Control item coded 0, or Feature not a waterway
107 Deck Structure Type:	
108 Wearing Structure Type:	
Membrane Type:	
Deck Protection:	

Signs & Attachments

225 Expansion Joint Type:	02- Open or sealed concrete joint (silicone sealant)
242 Deck Drains:	1- Open Scuppers.
243 Parapet Location:	0- None present.
Height:	0.00
Width:	0.00
238 Curb Height:	1
Curb Material:	1- Concrete.
239 Handrail	1- Concrete. 1- Concrete.
*240 Median Barrier Rail:	0- None.
241 Bridge Median Height:	0
* Bridge Median Width:	0
230 Guardrail Loc. Dir. Rear:	0- None.
Fwrd:	3- Both sides.
Oppo. Dir. Rear:	0- None.
Oppo. Fwrd:	0- None.
244 Aproach Slab	3- Forward and Rear.
224 Retaining Wall:	0- None.
233Posted Speed Limit:	45
236 Warning Sign:	0.00
234 Delineator:	0.00
235 Hazard Boards:	1
237 Utilities Gas:	00- Not Applicable
Water:	00- Not Applicable
Electric:	00- Not Applicable
Telephone:	21- Bottom Left.
Sewer:	00- Not Applicable
247 Lighting Street:	0
Navigation:	0
Aerial:	0- Not
*248 County Continuity No.:	00

"The Information contained in this File/Report is the property of GDOT and may not be released to any other party without the written consent of the Data Custodian. Please dispose of this information by shredding or other confidential method."

Bridge Inventory Data Listing

Structure ID:157-5013-0

Programming Data

201 Project No:	RR 9-4455 (3)
202 Plans Available:	4- Plans in InfoImage.
249 Prop Proj No:	00000000000000000000000
250 Approval Status:	0000
251 PI Number:	0000000
252 Contract Date:	02/01/1901
260 Seismic No:	00000
75 Type Work:	31- Replacement 1- Work to be done by contract due to load
94 Bridge Imp: Cost:	$1,407
95 Roadway Imp. Cost:	$141
96 Total Imp Cost:	$2110
76 Imp Length:	571
97 Imp Year:	2013
114 Furure ADT:	735 Year:2032

Hydralic Data

215Waterway Data:	
High Water Elev:	0499.5 Year:1900
Flood Elev:	0000.0 Freq:00
Avg Streambed Elev:	0000.0
Drainage Area:	00187
Area of Opening:	002800
113 Scour Critical	U. No Load Rating; no scour critical data entered.
216 Water Depth:	5.6 Br.Height:20.8
222 Slope Protection:	1
221Spur Dikes Rear	0 Fwd:0
219 Fender System	0- None.
220 Dolphin:	
223 Culvert Cover:	000
Type:	0- Not Applicable
No. Barrels:	0
Width:	0.00 Height:0
Length:	0 Apron:0
*265 U/W Insp. Area	2 Diver:JWO
*Location ID No:	157-00089X-000.24E

Measurements:

*29 ADT	490 Year:2012
109 %Trucks:	1
* 28 Lanes On:	2 Under:0
210 No. Tracks On:	00 Under:00
* 48 Max. Span Length	40
* 49 Structure Length:	360
51 Br. Rwdy. Width	28.70
52 Deck Width:	32.10
* 47 Tot. Horiz. Cl:	29
50 Curb / Sidewalk Width	0.40 / 0.40
32 Approach Rdwy. Width	21
*229 Shoulder Width:	
Rear Lt:	5.20 Type:8 - Rt:5
Fwd. Lt:	6.00 Type:8 - Grass Rt:7
Pavement Width:	
Rear:	20.60 Type: 2- Asphalt.
	20.50 Type: 2- Asphalt.
Intersaction Rear:	0 Fwd: 0
36Safety Features Br. Rail:	2- Inspected feature meets acceptable construction date standards.
Transition:	2- Inspected feature meets acceptable construction date standards.
App. G. Rail:	2- Inspected feature meets acceptable construction date standards.
App. Rail End:	2- Inspected feature meets acceptable construction date standards.
53 Minimum Cl. Over:	99'99"
Under:	N- Feature not a highway or railroad. 0.00'0.00"
*228 Minimum Vertical Cl	
Act. Odm Dir::	99 ' 99"
Oppo. Dir:	99' 99"
Posted Odm. Dir:	00' 00"
Oppo. Dir:	00'00 "
55 Lateral Undercl. Rt:	N- Feature not a highway or railroad. 0.00
56 Lateral Undercl. Lt:	0.00
*10 Max Min Vert Cl:	99' 99" Dir:0
39 Nav Vert Cl:	000 Horiz:0
116 Nav Vert Cl Closed:	000
245 Deck Thickness Main	7.50
Deck Thick Approach:	0.00
246 Overlay Thickness:	0.00
212 Year Last Painted:	Sup:0000 Sub:1972

65 Inventory Rating Method:	1-Load Factor (LF)
63 Operating Rating Method:	1-Load Factor (LF)
66 Inventory Type:	2 - HS loading. Rating: 10
64 Operating Type:	2 - HS loading. Rating: 31
231Calculated Loads:	
H-Modified:	10 0
HS-Modified:	10 0
Type 3:	10 1
Type 3s2:	15 0
Timber:	12 1
Piggyback:	00 0
261 H Inventory Rating:	09
262 H Operating Rating	27
67 Structural Evaluation:	2
58 Deck Condition:	6 - Satisfactory Condition
59 Superstructure Condition:	6 - Satisfactory Condition
* 227 Collision Damage:	
60A Substructure Condition:	6 - Satisfactory Condition
60B Scour Condition:	7 - Good Condition
60C Underwater Condition	6 - Satisfactory Condition
71 Waterway Adequacy:	9-Superior to present desirable criteria.
61 Channel Protection Cond.:	6
68 Deck Geometry:	5
69 UnderClr. Horz/Vert:	N
72 Appr. Alignment:	7-Between 8 and 6
62 Culvert:	N - Not Applicable

Posting Data

70 Bridge Posting Required	3. 10 - 19.9% below
41 Struct Open, Posted, CL:	P. Posted for load
* 103 Temporary Structure:	0
232 Posted Loads	
H-Modified:	10
HS-Modified:	00
Type 3:	10
Type 3s2:	00
Timber:	12
Piggyback	00
253 Notification Date:	02/01/1901
258 Fed Notify Date:	02/01/1901

"The Information contained in this File/Report is the property of GDOT and may not be released to any other party without the written consent of the Data Custodian. Please dispose of this information by shredding or other confidential method."