DATE	SHEET NO.	REVISION
02/14/2013	3-001,6-002	REVISED LIGTHING QUANTITIES DESCRIPTIONS TO MATCH DESCRIPTIONS ON DRAWING 25-003
03/26/2013	3-001,7-001	AMENDMENT NO. 1
	6-001,6-002	REVISED GAB, EROSION, 18" FES, LIGHTING & WATERLINE QUANTITIES
	6-002	REVISED SIGNS QUANTITIES PER 02/20/2013 TRAFFIC OPERATIONS CBA COMMENTS
	13-001,13-003	CHANGED THE RIGHT TURN BYPASS TO A STRAIGHT TAPER FROM STA 60+75 TO 62+17
	18-001,23-014	CHANGED THE RIGHT TURN BYPASS TO A STRAIGHT TAPER FROM STA 60+75 TO 62+17
	19-002,025,047	REMOVED CONSTR OF B-6 TO B-7 & CURB & GUTTER IN THE VICINITY OF TEMP PAVEMENT
	19-060	REVISED STAGE 4 PERMANENT CONSTR HATCH TO INCLUDE CONSTR OF B-6 TO B-7 & CURB & GUTTER
	22-001	ADD DRAINAGE PROFILE FROM B-11 TO B-13
	24-001,24-002	REVISED EXISTING WATER & OVERHEAD ELECTRICAL LINES
	26-001 to 26-003	REVISED SIGNS PLANS PER 02/20/2013 TRAFFIC OPERATIONS CBA COMMENTS
	50-001	CHANGED SHEET NO. FROM 160 TO 163 PER 03/13/2013 FINAL CBA COMMENTS
04/30/2013	3-001	REVISION BASED ON GA EPD COMMENTS 04/01/2013
	50-001	REVISED TOTAL PROJECT AREA
	51-001	REVISED REVISION DATE, INSPECTIONS, SEDIMENT STORAGE TABLE, STORM DRAIN PIPES
	51-002	REVISED PRIMARY PERMITTEE, MONITORING TABLE, SAMPLE ANALYSIS, RETENTION RECORDS
	51-003	UPDATED CHECKLIST ITEM #4
	21-001,53-001	ADDED FLOW ARROWS & REVISED DRAINAGE TABLE
	54-001 TO 54-010	REVISED BMPs TO ONLY SHOW WHAT OCCURS IN EACH STAGE
	55-001	DELINEATED WATERSHED
07/05/2013	3-001	REVISION BASED ON GA EPD COMMENTS 06/25/2013
	26-001	REVISED 18" SKIP LINE, REMOVED FROM EXIT LANES
	51-001	REVISED SEDIMENT STORAGE TABLE & STORM DRAIN PIPES
	51-002	REVISED MONITORING TABLE, SAMPLE ANALYSIS, RETENTION RECORDS
	53-001	CHANGED DRAWING NO. FROM 21-001 TO 53-001
	54-003 TO 54-010	REVISED BMPs TO ONLY SHOW WHAT OCCURS IN EACH STAGE, SHOW CENTERLINE & STATIONING
11/12/2013	3-001	REVISION BASED ON GDOT COMMENTS 11/05/2013
	6-001	REVISED DRAINAGE STRUCTURE STA TO MATCH DRAINAGE PROFILES
	6-001,8-001	ADD QTY FOR 632-0003 CHANGEABLE MESSAGE SIGN, PORTABLE, TP 3, 4 EA
	22-001 TO 22-003	REVISED DRAINAGE PROFILES, REMOVED STA FROM GRID, UPDATED STRUCTURE STA/OFF LABELS TO MATCH SOQ
05/06/2014	3-001	REVISION BASED ON 05/05/2014 SITE VISIT WITH GDOT & CONTRACTOR
	5-001	REVISED TYPICAL SECTION CHANGED GRASS STRIP ON CR 27/[NEW] PROVIDENCECITY ROAD TO 5.5'
	5-002	REVISED TYPICAL SECTION TO SHOW TYPE 7 CURB FACE ON SPLITTER ISLANDS
	13-001 TO 13-002	UPDATED PLANS TO SHOW 2' CURB & GUTTER ON CR 27/[NEW] PROVIDENCECITY ROAD
	18-001	ADJUST GRADING ON CR 27/[NEW] PROVIDENCECITY ROAD RIGHT TURN BYPASS LANE
06/16/2014	3-001	USE ON CONSTRUCTION REVISION
	2-001,41-020A	ADD GA STD 9013 CONCRETE SPILLWAYS
	6-001,8-001	UPDATE QTY FOR A-1 TO A-3 & CHANGED A-2 TO CONCRETE SPILLWAY
	13-001	UPDATE PIPE FROM A-1 TO A-3 & CHANGED A-2 TO CONCRETE SPILLWAY
	17-001	REMOVE 18" PIPE ON DRIVEWAY PROFILE 11+07
	22-001	UPDATE DRAINAGE PROFILE FROM A-1 TO A-3
	23-001	UPDATE CROSS SECTIONS 10+50 TO 11+50, REMOVE DITCH ON THE LEFT
	54-003	UPDATE EROSION 10+50 TO 11+50, FROM A-1 TO A-3
06/18/2014	3-001	USE ON CONSTRUCTION REVISION
	6-001,8-001	REVISED C-5 TO C-2 PIPE FROM 24" TO 18"
	13-002,22-003	REVISED C-5 TO C-2 PIPE FROM 24" TO 18"

DATE	SHEET NO.	REVISION

USE ON CONSTRUCTION

City of Milton

Stantec

REVISION DATES		
02/14/13	06/16/14	
03/26/13	06/18/14	
04/30/13		
07/05/13		
11/12/13		
05/06/14		

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION

OFFICE:

REVISION SUMMARY

INTERSECTION IMPROVEMENTS AT
SR 372/BIRMINGHAM HWY AND
CR 27/[NEW] PROVIDENDCE RD
HPP00-0005-00(448) 12/21/2012

DRAWING No. 03-001

3/1/2007 GPLN