STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	CSMSL-0006-00(478)	24	43

CCTV CAMERA CABLING INFORMATION

INSTALLATION	DEVICE LOCATION (STATION #)	DEVICE LOCATION (STRUCTURE ID#)	CCTV ID#	MICROWAVE TO	TRUNK CABLE/ FIBER #	DROP CABLE ID	DROP CABLE FIBER #	FDC PORT	FIBER OPTIC JUMPER	GIG E PORT	GBIC TYPE	GBIC LOCATION
5	417+00	NAV F 93-26	93	--	S072.15	F-93.26-DROP-02	1	HUB0CFODISTR06020101	HUB0CS0542	GIG E-03, 1A**	TYPE A	HUB C
					S072.16		2	HUB0CFODISTR06020102	HUB0CS0543	GIG E-03, 1B**		
6	356+00	NAV E 92-54	94	F-92.75	S072.17	F-92.75-DROP-02	1	HUB0CFODISTR06020103	HUB0CS0544	GIG E-03, 2A**	TYPE B	HUB C
					S072.18		2	HUB0CFODISTR06020104	HUB0CS0545	GIG E-03, 2B**		
7	240+50	NAV C 253-11	99	D-252.80	S004.31	D-252.80-DROP-02	1	HUB0MFODISTR07020201	HUB0MS0502	GIG E-01, 4A	TYPE A	HUB M
					S004.32		2	HUB0MFODISTR07020202	HUB0MS0503	GIG E-01, 4B		
8	115+00	NAV E/F 85-51	92	F-85.84	S071.01	F-85.84-DROP-02	1	HUB0FFODISTR04060901	HUB0FS0513	GIG E-01, 3A	TYPE A	HUB F
					S071.02		2	HUB0FFODISTR04060902	HUB0FS0514	GIG E-01, 3B		
9	4+85	NAV D/C 248-80	97	D-248.75	S016.61	D-248.75-DROP-02	1	HUB0FFODISTR07030101	HUB0FS0515	GIG E-01, 4A	TYPE A	HUB F
					S016.62		2	HUB0FFODISTR07030102	HUB0FS0516	GIG E-01, 4B		
10	257+00	NAV D 244-47	98	--	S027.61	D-244.47-DROP-02	1	HUB0JFODISTR07030303	HUB0JS0506	GIG E-01, 5A	TYPE B	HUB J
					S027.62		2	HUB0JFODISTR07030304	HUB0JS0507	GIG E-01, 5B		

NOTES:

1. THE GBIC ENTERPRISE ROUTING SWITCH WILL BE INSERTED AT HUB C INTO THE EXISTING GIG E SWITCH AS GIGE-03
2. GIBCS SHALL BE INSTALLED IN THE NEXT AVAILABLE SLOT IN THE EXISTING GIG E SWITCH

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE OF TRAFFIC OPERATIONS

ITS - CMS & SURVEILLANCE
ENHANCEMENTS TO EXISTING SYS

...\24ctvvdscabling.dgn 06/17/2005 12:21:49 PM