vdavis

STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA	CSSTP-0007-00(350)	3	81

DATE	SHEET NO.	REVISION
04-18-13	28	REVISED CALLOUT NOTE FOR PEDESTRIAN POLE IN MEDIAN (AMENDEMENT #1)
04-18-13	29	ADDED "1 SECTION, 18" LED COUNTDOWN PEDESTRIAN SIGNAL HEAD, FULL HAND/MAN
		OVERLAP PED HEAD QUANTITY 6 EA" TO LIST OF MATERIAL (AMENDMENT #1)
04-18-13	29	REVISED PEDESTAL POLE AND SQUARE BASE QUANTITY TO 5 EA (AMENDMENT #1)
04-18-13	29	REVISED PEDESTRIAN PUSHBUTTON STATION ADAPTERS (ONLY) 9"X15", DOUBLE
		PUSHBUTTON STATION ADAPTER FOR 4" DIA PEDESTRIAN POLE, ADJUSTABLE QUANTITY
		TO 2 EA (AMENDMENT #1)
10-10-13	10	D3-1 #1, REVISED TO READ "Veterans Memorial Pkwy"
10-10-13	22	"US 441" ADDED TO THE ROADWAY NAME
10-10-13	22	LABELED SIGNAL DISPLAY "LED SIGNAL HEADS W/REFLECTIVE BORDER ON BACKPLATES
10-10-13	22	INSTALLED PHASE 3 SUPPLEMENTAL HEAD
10-10-13	22	REVISED THE WORDS "BLANK" IN THE PHASING DIAGRAM TO "OMIT"
10-10-13	22	ADJUSTED SIGNAL SPAN TO ALIGN WITH ROADWAY
10-10-13	22	ADDED BOTH R1-2 AND R560-5 SIGNS TO PLANSHEETS
10-10-13	22	REMOVED "RIGID, 2" (TYP) AND ADDED "TYPE 3 FROM NOTES
10-10-13	22	REVISED D3-1 #1, TO READ "Veterans Memorial Pkwy"
10-10-13	22	ADJUSTED PED POLES TO THE CENTER OF ISLAND
10-10-13	22	REMOVED "NM" FROM CALLOUTS
10-10-13	22	ADDED SUPPLEMENTAL SIGNAL HEADS AND BACKPLATES
10-10-13	22	REMOVED 5-SECTION, 12" SIGNAL HEADS CELL FROM MAILINE (PHASES 1 & 5)
10-10-13	22	REMOVED 5-SECTION, 12" SIGNAL HEAD DISPLAY
10-10-13	22	REMOVED PHASES 1 AND 5 MOVEMENTS FROM PHASING DIAGRAM,ADDED THE WORD "OMIT"
10-10-13	22	REMOVED R10-12 SIGN FROM PLAN SHEET
10-10-13	22	CHANGED QUADRUPOLES IN LEFT TURN LANES MAINLINE TO REFLECT "LC2" OR "LC6"
10-10-13	22	ADDED 3-SECTION, SIGNAL HEAD W/ BACKPLATE SYMBOL TO PHASE 2, MAINLINE
10-10-13	22	ADDED 3-SECTION, SIGNAL HEAD W/ BACKPLATE SYMBOL,TO PHASE 6, MAINLINE
10-10-13	23	REVISED DESCRIPTION TO READ, "1-SECTION, 18" LED COUNTDOWN
		PEDESTRIAN SIGNAL HEAD, FULL HAND/MAN OVERLAP 9" HIGH, NUMBERS &
		12" SYMBOLS" QUANTITY 8 EA
10-10-13	23	REVISED QUANTITY FOR 3-SECTION,12" SIGNAL HEAD, W/(5MM) PIXELATED VIEW
		LED's SIGNAL HEAD, PLASTIC, BLACK TO 9 EA
10-10-13	23	REVISED QUANTITIES FOR HARDWARE FOR SPANWIRE MOUNTING TO 11
10-10-13	23	ADDED PEDESTRIAN PUSHBUTTON STATION ADAPTERS (ONLY) 9 X15", DOUBLE PUSH
		BUTTON STATION ADAPTER FOR 4" DIA PEDESTRIAN POLE, ADJUSTABLE
		QUANTITY TO 4 EA
10-10-13	23	REVISED QUANTITY FOR BACKPLATE FOR ONE-WAY, 3-SECTION,12" SIGNAL HEAD,
		ABS PLASTIC, BLACK TO 9 EA
10-10-13	23	REMOVED R10-12, LEFT TURN YIELD ON GREEN SIGN 2 EA
10-10-13	23	REMOVED PHASES "01" AND "05" FROM CABINET INPUT ASSIGNMENT SLOT 1
10-10-13	23	REMOVED BACK PLATE FOR ONE-WAY, 5-SECTION, 12" SIGNAL HEAD ABS PLASTIC,
		BLACK QUANTITY TO 2 EA
10-10-13	23	REMOVED 5-SECTION, 12" SIGNAL HEAD w/(5mm) PIXELATED VIEW LEDS SIGNAL HEAD
		(CLUSTER), PLASTIC QUANTITY TO 2 EA
10-10-13	23	CHANGED QUANTITY FOR SWITCH PACK TO 8 EA
10-10-13	23	ADDED "02" TO UPPER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 56
10-10-13	23	ADDED "06" TO LOWER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 55
10-10-13	25	CHANGED SYMBOL FOR PHASE ONE SIGNAL TO A 3-SECTION HEAD SYMBOL
10-10-13	25	REVISED D3-1 #1, TO READ "Veterans Memorial Pkwy"
10-10-13	25	OMITTED PHASE 1 OPERATION FROM PHASING DIAGRAM

DATE	SHEET NO.	REVISION
10-10-13	25	MOVED PEDS TO BACK OF ISLANDS AWAY FROM TRAVEL LANES IN ALL QUADRANTS
10-10-13	25	REVISED THE WORDS "BLANK" IN THE PHASING DIAGRAM TO "OMIT"
10-10-13	25	OMITTED PHASE 1 FROM SIGNAL 5-SECTION HEAD DISPLAY
10-10-13	25	ADDED R1-2, R560-5 SIGNS ON PLANSHEETS
10-10-13	25	REMOVE "RIGID, 2" (TYP) AND ADDED "TYPE 3 FROM NOTES
10-10-13	25	ADJUSTED SIGNAL SPAN TO ALIGN WITH ROADWAY
10-10-13	25	CHANGED QUANTITY FOR R10-12, LEFT TURN YIELD ON GREEN SIGN TO 1 EA
10-10-13	25	REVISED LABEL TO "LED SIGNAL HEADS W/REFLECTIVE BORDER ON BACKPLATES"
10-10-13	25	CHANGED QUADRUPOLE LOOP IN LEFT TURN LANE MAINLINE PHASE 6 SIDE TO
		REFLECT "LC6"
10-10-13	26	CHANGED "01" IN UPPER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 56 TO "05"
10-10-13	26	REVISED 3-SECTION, 12" SIGNAL HEAD w/(5mm) PIXELATED VIEW LEDS, PLASTIC
		QUANTITY TO 7 EA
10-10-13	26	REVISED QUANTITY FOR BACK PLATE FOR ONE-WAY, 3-SECTION,12" SIGNAL HEAD, ABS
		PLASTIC, BLACK TO 7 EA
10-10-13	26	REVISED QUANTITY FOR R10-12, LEFT TURN YIELD ON GREEN SIGN TO 1 EA
10-10-13	26	REVISED 5-SECTION, 12" SIGNAL HEAD w/(5mm) PIXELATED VIEW LEDS SIGNAL HEAD
		(CLUSTER), PLASTIC QUANTITY TO 1 EA
10-10-13	26	REVISED BACK PLATE FOR ONE-WAY, 5-SECTION, 12" SIGNAL HEAD ABS PLASTIC,
		BLACK QUANTITY TO 1 EA
10-10-13	26	CHANGED QUANTITY FOR SWITCH PACK TO 9 EA
10-10-13	26	ADDED "06" TO LOWER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 55 ON CABINET
		INPUT ASSIGNMENT
10-10-13	26	REMOVED PHASES "01"AND "05" FROM CABINET INPUT ASSIGNMENT SLOT 1
10-10-13	26	ADDED "02" TO UPPER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 56
10-10-13	26	ADDED "06" TO LOWER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 55
10-10-13	26	CHANGED "05" IN LOWER INPUT FILE, SLOT 1, CHANNEL 1, CI PIN 55 TO "06"
10-10-13	26	REMOVED "2 CH" FROM SLOT 5, CI PINS 57 & 58
10-10-13	28	ADDED WALK PHASES TO PHASING DIAGRAM
10-10-13	28	LABELED SIGNAL DISPLAY "LED SIGNAL HEADS W/REFLECTIVE BORDER ON BACKPLATES
10-10-13	28	INSTALLED PHASE 3 SUPPLEMENTAL SIGNAL HEAD
10-10-13	28	REVISED THE WORDS "BLANK" IN THE PHASING DIAGRAM TO "OMIT"
10-10-13	28	ADDED BOTH R1-2 AND R560-5 SIGNS TO PLANSHEETS
10-10-13	28	REMOVED "RIGID, 2" (TYP) AND ADDED "TYPE 3 FROM NOTES
10-10-13	28	REVISED D3-1 #1, TO READ "Veterans Memorial Pkwy"
10-10-13	28	ADJUSTED PED POLES TO THE CENTER OF ISLAND
10-10-13	28	REMOVED "NM" FROM CALLOUTS
10-10-13	28	ADDED NOTE TO USE EXISITING R/R PREEMPTION WIRE
10-10-13	29	ADDED, "1-SECTION, 18" LED COUNTDOWN PEDESTRIAN SIGNAL HEAD FULL HAND/ MAN
		OVERLAP 9" HIGH, NUMBERS & 12" SYMBOLS" QUANTITY 6 EA
10-10-13	29	REVISED PEDESTRIAN PUSHBUTTON STATION ADAPTERS (ONLY) 9 X15", DOUBLE PUSH
		BUTTON STATION ADAPTER FOR 4" DIA PEDESTRIAN POLE, ADJUSTABLE
		QUANTITY TO 2 EA
10-10-13	29	REMOVED "2 CH" FROM SLOTS 5, REMOVE INFORMATION FROM CI PINS 57 &58 FUNTION
10-10-13	29	REVISED PEDESTRIAN PUSHBUTTON STATIONS, w/ BUTTONS AND SIGNS: 9" X 15,"
		R10-3e, (L)EFT OR (R)IGHT, COUNTDOWN QUANTITY TO EA 8
10-10-13	29	REMOVED AC ISOLATER 1 EA
10-10-13	29	CHANGED QUANTITY FOR SWITCH PACK TO 9 EA
10-10-13	29	ADDED "DC ISO" TO SLOT 14, LOWER INPUT FILE ABOVE CI PIN 51,
		ADDED R/R TO FUNCTION CI PIN 52
10-10-13	29	CHANGED DC ISOLATER ISOLATER QUANTITY TO 4 EA

USE ON CONSTRUCTION

REVISION DATES
10-10-13

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION

OFFICE: ROADWAY DESIGN

REVISION SUMMARY

DRAWING No. 03 -001

1/5/2009 GPLN