STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA	0009542	4	759

AS-BUILT PLANS - 08/30/13

DATE	SHEET NO.	REVISION
01-20-2012	1	ADDED REVISION DATE TO COVER.
01-20-2012	4	ADDED REVISIONS TO REVISION SUMMARY SHEET.
01-20-2012	9-21	REVISED MILL EXISTING ASPHALT CONCRETE PAVEMENT MINIMUM DEPTH FROM 1½" TO 2".
01-20-2012	378-385	REMOVED "FOR INFORMATION ONLY" BOX
01-20-2012	659	ADDED REVISION DATE TO COVER.
01-20-2012	661	REVISED LOCATIONS OF MONITORING SITES 1 AND 2. CHANGED COLUMN IN TABLE FROM DISTURBED
		AREA TO TOTAL PROJECT AREA. CHANGED MONITORING SITE 2 FROM RECEIVING WATER TO OUTFALL.
01-20-2012	674	REMOVED PRIMARY AND ADDED ALTERNATE SAMPLING LOCATION.
01-20-2012	677	REMOVED ALTERNATE AND ADDED PRIMARY SAMPLING LOCATION.
01-20-2012	688	REVISED SILT FENCE AND BALED STRAW TO STAY OUT OF THE BUFFER OF INTERMITTENT STREAM *6.
01-20-2012	708	REVISED SILT FENCE AND BALED STRAW TO STAY OUT OF THE BUFFER OF INTERMITTENT STREAM *6.
01-20-2012	738	REVISED SILT FENCE AND BALED STRAW TO STAY OUT OF THE BUFFER OF INTERMITTENT STREAM *6.
01-20-2012	749	REVISED PRIMARY SAMPLING LOCATION AND ALTERNATE SAMPLING LOCATION.
07-12-2012	1	ADDED REVISION DATE TO COVER.
07-12-2012	4	ADDED REVISIONS TO REVISION SUMMARY SHEET.
07-12-2012	425-431	REVISED LOCATION OF PROPOSED ATMS DUCT BANK
07-12-2012	494, 536	REVISED WALL AT POST 97
04-05-2013	1	ADDED REVISION DATE TO COVER.
04-05-2013	4	ADDED REVISIONS TO REVISION SUMMARY SHEET.
04-05-2013	10	REVISED TYPICAL SECTION NO. 3 AUX. LANE TO REMOVE FULL DEPTH PAVEMENT.
04-05-2013	418	REMOVED POWER SERVICE AND ADDED ELECTRICAL CONDUIT, 2", BORED.
04-05-2013	419	ADDED ELECTRICAL CONDUIT, 2", BORED.
04-05-2013	420	ADDED ELECTRICAL CONDUIT, 2", BORED.
04-05-2013	427	REMOVED POWER SERVICE AND ADDED ELECTRICAL CONDUIT, 2", TRENCHED.
04-05-2013	428	ADDED ELECTRICAL CONDUIT, 2", TRENCHED.
04-05-2013	429	ADDED POWER SERVICE AND ELECTRICAL CONDUIT, 2", TRENCHED.
04-05-2013	430	REMOVED POWER SERVICE.
04-05-2013	431	ADDED POWER SERVICE AND ELECTRICAL CONDUIT, 2", TRENCHED.
06-17-2013	1	ADDED REVISION DATE TO COVER.
06-17-2013	4	ADDED REVISIONS TO REVISION SUMMARY SHEET.
06-17-2013	659	ADDED REVISION DATE TO EROSION CONTROL COVER
06-17-2013	660	UPDATED SEDIMENT STORAGE TABLE FOR ADDITIONAL DISTURBED AREA
06-17-2013	674-678	UPDATED TOTAL DISTURBED AREA
06-17-2013	698A, 718A	ADDED SHEETS TO SHOW EROSION CONTROL BMP'S
08-30-2013	1	ADDED REVISION DATE TO COVER
08-30-2013	2	ADDED DETAILED ESTIMATE TO INDEX
08-30-2013	4	ADDED REVISIONS TO REVISION SUMMARY SHEET
08-30-2013	22	CHANGED BEGINNING STATION OF V-GUTTER
08-30-2013	23A-23C	ADDED DETAILED ESTIMATE
08-30-2013	33, 40	ADDED RIP RAP TO DITCH
08-30-2013	38, 136	ADDED V-GUTTER AND SHIFTED GUARDRAIL, ADDED STRUCTURE E1.2, CHANGED STRUCTURE E-2 & E-3
08-30-2013		FROM MH TO D-33
08-30-2013	41, 139	RELOCATED STRUCTURE GG-2 & EXTENDED DITCH, ADDED RIP RAP TO DITCH
08-30-2013	44	ADDED CONC. SPILLWAY & DETENTION DITCH POND
08-30-2013	48, 715	EXTENDED DITCH PAVING, ADDED PERMAMENT DOWN DRAIN STRUCTURE, ADDED DETENTION DITCH PONDS
08-30-2013	659	ADDED REVISION DATE TO EROSION CONTROL COVER
08-30-2013	700-702	ADDED DS3, ADDED CHANNEL RIP RAP, ADDED PERMANENT SOIL REINFORCEMENT AND SLOPE RIP RAP
08-30-2013	705, 710	ADDED CHANNEL RIP RAP, STORM DRAIN RIP RAP, AND PERMAMENT DOWN DRAIN STRUCTURE
	706, 717	ADDED CHANNEL RIP RAP
	709, 711, 713	ADDED PERMANENT SOIL REINFORCEMENT
	718	

DATE	SHEET NO.	REVISION

THE LPA GROUP
TRANSPORTATION CONSULTANTS
A UNIT OF MICHAEL BAKER CORPORATION
3595 ENGINEERING DRIVE
NORCROSS, GEORGIA 30092
(770) 263-9118

REVISION DATES		
01-20-2012		
07-12-2012		
04-05-2013		
06-17-2013		
08-30-2013		

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: INNOVATIVE PROGRAM DELIVERY

REVISION SUMMARY

DRAWING No. 3-001