DATETIME$$$	TIME$$$	PRF	DGN	STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
$USER$		$$PENTABLE$$		GA	0009725	70	334

VOID

MATCHLINE STA. 408+25.00
SEE DWG. 19-15

ESA - SEE ENVIRONMENTAL RESOURCES IMPACT TABLE IN GENERAL NOTES FOR CONSTRUCTION RESTRICTIONS

ORANGE BARRIER FENCE

WETLAND 4

STONE DUMPED RIP RAP TP 3, 18 IN.

EXIST. L/A

B3

C1

C2

18"

310+00

N 81°27'59.0" E

210+00

ORANGE BARRELS (ISLAND DELINEATION)

600+00

F2

F1

20+00

KC301

WD16

N 0°55'37.5" W 96.20'

N 40°55'38.9" W 31.88'

KC352

ASHFORD DUNWOODY RD. KC1

N 18°46'49.4" W 353.11'

REMOVE EXISTING STRUCTURE

N 18°46'48.6" W 674.16'

KC303

N 18°46'49.0" W 328.66'

ONLY

ORANGE BARRELS (ISLAND DELINEATION)

WD21

WD20

KC302

410+00

A5.1

A3

A4

A5

G1

S3

G2

18"RCP

EXIST. R/W & L/A

REPLACE WITH

CONVERT TO MH GA STD 1011 ADJUST TO GRADE

ASHFORD DUNWOODY RD.
STA. 20+03.85
RAMP A STA. 410+00.00
RAMP C STA. 600+00.00

RAMP C

STONE DUMPED RIP RAP TP 3, 18 IN.

MATCHLINE STA. 601+75
SEE DWG. 19-19

MATCHLINE STA. 17+50
SEE DWG. 19-11

MATCHLINE STA. 23+00
SEE DWG. 19-13

STAGE II NOTES

1) CLOSE ASHFORD DUNWOODY BRIDGE FROM 9:00PM FRIDAY UNTIL 5:AM MONDAY.
2) I-285 RAMPS TO REMAIN OPEN, WITH TRAFFIC DIVERTED TO THE TEMPORARY DETOUR ROUTE(SEE DETOUR PLAN).
3) CONSTRUCT UNDER TRAFFIC THE REMAINDER OF LAKE HEARN ACCESS ROAD, THE ASSOCIATED ISLAND AND MEDIAN. CONSTRUCT CURB & GUTTER LAST.
4) CONSTRUCT REMAINDER OF RAMP A, INCLUDING PAVEMENT UNDER THE RAMP A ISLAND.
5) CONSTRUCT RAISED MEDIAN ON ASHFORD DUNWOODY BRIDGE.
6) USING BARRELS, DELINEATE RAMP ISLANDS, BRIDGE MEDIAN, AND MEDIAN AT STA. 18+75 .
7) PLACE TEMPORARY SIGNING AND MARKING FOR DIVERGING DIAMOND. STRIPING TO BE PLACED SHALL BE ALL LANE LINES AND STOP BARS. DIRECTION ARROWS AND WRONG WAY ARROWS SHALL BE PLACED ON ASHFORD DUNWOODY. OTHER ARROWS, WORDS, AND HATCHING MAY BE STRIPED IN STAGE 3

PROPERTY AND EXISTING R/W LINE
REQUIRED R/W LINE
CONSTRUCTION LIMITS
EASEMENT FOR CONSTR & MAINTENANCE OF SLOPES
EASEMENT FOR CONSTR OF SLOPES
EASEMENT FOR CONSTR OF DRIVES

BEGIN LIMIT OF ACCESS.....BLA
END LIMIT OF ACCESS.....ELA
LIMIT OF ACCESS
REQ'D. R/W AND LIMIT OF ACCESS
STAGE CONSTRUCTION.....
OBLITERATE PAVEMENT.....
TEMPORARY PAVEMENT.....

Moreland Altobelli Associates, Inc.
2211 Beaver Ruin Road
Suite 190
Norcross, Georgia 30071
Telephone (770) 263-5945

SCALE IN FEET
0 20 40 80

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: INNOVATIVE PROGRAM DELIVERY

CONSTRUCTION STAGING PLAN

STA. 17+50 TO STA. 23+00
STAGE 2

DRAWING No. 19-12