QUANTITIES REQUIRED ON CONSTRUCTION

DATE	P. I. NO.	ITEM NO.	DESCRIPTION	UNIT	ORIGINAL QUANTITY	REQ'D ON CONSTR. QUANTITY
7/25/13	731770	413-1000	BITUM TACK COAT	GL	6467	6553
7/25/13	731770	432-0206	MILL ASPH CONC PVMT, 1½ IN DEPTH	SY	117378	119092
7/25/13	731770	500-3101	CLASS A CONCRETE	CY	16	18
7/25/13	731770	611-8000	ADJUST CATCH BASIN TO GRADE	EA	48	50
7/25/13	731770	615-1200	DIRECTIONAL BORE - 3 IN	LF	3043	2853
7/25/13	731770	639-2001	STEEL WIRE STRAND CABLE, ¼IN	LF	12964	12794
7/25/13	731770	639-3004	STEEL STRAIN POLE, TP IV	EA	7	5
7/25/13	731770	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 12	LS	1	0
7/25/13	731770	681-5112	LUMINAIRE BRACKET ARM, 10 FT ARM	EA	2	1
7/25/13	731770	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	5936	5421
7/25/13	731770	700-9300	SOD	SY	13450	13652
7/25/13	731770	935-1116	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE TUBE, SINGLE MODE, 72 FIBER	LF	14359	14129
7/25/13	731770	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SINGLE MODE, 12 FIBER	LF	3517	3932
7/25/13	731770	937-6050	INTERSECTION VIDEO DETECTION SYSTEM ASSEMBLY, TYPE A	EA	3	1
8/1/13	0010884	682-1406	CABLE, TP XHHW, AWG NO 6	LF	74780	83180
8/1/13	0010884	682-6110	CONDUIT, RIGID, 1 IN	LF	0	620
8/1/13	0010884	682-6225	CONDUIT, NONMETL, TP2 2½IN	LF	240	300
8/1/13	0010884	682-9000	MAIN SERVICE PICK UP POINT NO 9	LS	0	1
8/1/13	0010884	682-9000	MAIN SERVICE PICK UP POINT NO 10	LS	0	1
5/1/14	0010884	641-1100	GUARDRAIL, TP T	LF	1853	1778
5/1/14	0010884	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	17	16
5/1/14	731770	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	514	527
5/1/14	731770	511-1000	BAR REINF STEEL	LB	74721	76223
5/1/14	731770	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	2630	2747
5/1/14	731770	550-2180	SIDE DR PIPE 18", H 1-10	LF	153	147
5/1/14	731770	550-1180	STM DR PIPE 18", H 1-10	LF	6070	5990
5/1/14	731770	668-1110	CATCH BASINS, GP 1, ADDL DEPTH	LF	55	50
5/1/14	731770	668-4300	STORM SEWER MANHOLE, TP 1	EA	6	7
10/17/14	0010884	441-0104	CONC SIDEWALK, 4 IN	SY	14472	14285
10/17/14	0010884	641-1100	GUARDRAIL, TP T	LF	1778	2553
10/17/14	0010884	641-1200	GUARDRAIL, TP W	LF	680	593
10/17/14	0010884	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15	17
10/17/14	731770	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL	LF	946	693
10/17/14	731770	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL	LF	500	30
10/17/14	731770	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	1013	1363
10/17/14	731770	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	2747	3432

USE ON CONSTRUCTION

ATKINS

REVISION DATES
7/25/13
8/1/13
5/1/14
10/17/14

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: PROGRAM DELIVERY

QUANTITIES (CONSTRUCTION)

BUFORD HIGHWAY STREETSCAPES

DRAWING No. 8-02

GPLN