DATE	SHEET NO.	REVISION
08/03/11	1	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO COVER SHEET
		FIXED TEXT DESCRIPTION FOR STREAM *8
08/03/11	4	ADDED REVISIONS DESCRIPTIONS FOR 8/03/11
08/03/11	5	REVISED GENERAL NOTES
08/03/11	6A	ADDED SHEET - SIGNING GENERAL NOTES
08/03/11	26	ADDED STATION RANGES TO BARRIER QUANTITIES,
		ADDED PAY ITEM AND QUANTITY FOR "FIELD FENCE WOVEN WIRE"
08/03/11	32	REVISED PAY ITEM DESCRIPTION,
		FROM "CONSTRUCT & REMOVE TEMP DITCH CHECKS, TYPE C SILT FENCE"
		TO "CONSTRUCT & REMOVE FABRIC CHECK DAM - TYPE C SILT FENCE"
08/03/11	35	CHANGED W1-8R SIGNS FROM 36"x48" TP 2 MATL TO 30"x36" TP 1 MATL,
		CHANGED POST LENGTH PER W1-8R SIGN SIZE CHANGES,
		RAMP 1-5 SIGN STATIONS: 150+00, 1503+80, 1504+60, 1505+40, 1506+20, 1507+00, 1507+80,
		1508+60, 1509+40, 1510+50
08/03/11	36	REVISED TOTAL QUANTITY FOR TYPE 1 MATL. W/ REFLECTIVE SHEETING TP 9,
		REVISED TOTAL QUANTITY FOR TYPE 2 MATL. W/ REFLECTIVE SHEETING TP 9,
		REVISED TOTAL QUANTITY FOR TYPE 7 POST,
		REVISED STATION FOR STOP SIGN FROM STA. 59+00 TO STA. 500+59
08/03/11	63, 103,	REVISED DITCH AND DRAINAGE STRUCTURE AT STREAM BUFFER RAMP 1-4 STA 1408+00 RT
	221, 261,	
	333, 373,	
	438, 478,	
	502, 750	
	790, 1126,	
	1143, 1183,	
	1206, 1246,	
	1269, 1309,	
	1334, 1374,	
	1399	
08/03/11	64	ADDED STREAM *7 TO PLAN SHEET
08/03/11	107	DELETED STRAY SIGNAL FILE LABEL
08/03/11	110, 111,	REVISED END OF LIMITED ACCESS ON PARCEL 12 FROM STA. 2049+00 TO STA. 2047+70,
	282, 283,	DELETED DRIVEWAY AT STA. 2049+40 RT (PARCEL 12),
	394, 395,	ADDED DRIVEWAY AT STA. 2048+02 RT (PARCEL 12),
	485, 486,	ADDED DRIVEWAY AT STA. 2050+05 RT (PARCEL 13),
	797, 798,	REVISED GRASS STRIP WIDTH BETWEEN CURB AND SIDEWALK FROM 6'-0" TO 2'-0"
	902, 903,	REVISED SHOULDER WIDTH FROM 16'-0" TO 12'-0"
	1190, 1191,	STATION RANGE 2043+84.00 TO 2051+50.00 RT
	1253, 1254,	
	1318, 1319,	
	1383, 1384	
08/03/11	177	DELETED DRIVEWAY PROFILE AT STA. 2049+40 RT (PARCEL 12),
		ADDED DRIVEWAY PROFILE AT STA. 2048+02 (PARCEL 12),
		ADDED DRIVEWAY PROFILE AT STA. 2050+05 (PARCEL 13)
08/03/11	279-282,	ADDED STATION AND OFFSET LABELS TO STRAIN POLES
	391, 393, 394,	
	482, 484, 485	
08/03/11	694-696	REVISED GRASS STRIP WIDTH BETWEEN CURB AND SIDEWALK FROM 6'-0" TO 2'-0"
		REVISED SHOULDER WIDTH FROM 16'-0" TO 12'-0"
		STATION RANGE 2043+84.00 TO 2051+50.00 RT
08/03/11	840-856	REVISED LANE MARKING DESCRIPTIONS
	887-892	
08/03/11	844	ADDED R3-8 SIGN AT STA. 88+00
08/03/11	844, 854	REVISED MILE MARKER POSTS PER MUTCD
	865, 875	
08/03/11	851	FIXED CLIPPED TEXT FOR EXISTING HIGHWAY SIGN AT STA. 121+52
08/03/11	882	REVISED EDGE LINE TAPER AND OFFSET TO TIE TO EXISTING MARKINGS

DATE	SHEET NO.	REVISION
08/03/11	889	REVISED OVERLAPPING TEXT FOR RAMP 1-5 AT STA. 1040+50 RT,
		REMOVED TEXT OVERLAP AT MATCHLINE STA. 1036+50
08/03/11	897	REVISED SIZE OF W1-8R SIGNS FROM 36" TO 30"
08/03/11	898	REVISED LOCATION AND STATION FOR STOP SIGN ON KIPLING RD
08/03/11	901	FIXED CLIPPED TEXT FOR SOLID YELLOW PREFORMED PLASTIC
08/03/11	902	FIXED TEXT OVERLAP ON SIGN STRUCTURE *PPR0052
08/03/11	929	REVISED DESIGN AREA TO 1000 SF
08/03/11	1273-1288	ADDED DIVERSION TO MEDIAN DRAINAGE
09/02/11	1	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO COVER SHEET
09/02/11	4	ADDED REVISIONS DESCRIPTIONS FOR 9/02/11
09/02/11	17	ADDED DETAIL FOR CONCRETE PARAPET SPECIAL DESIGN
09/02/11	18	ADDED PAVEMENT DESCRIPTION FOR G LAYER DESIGNATION
09/02/11	41	REVISED QUANTITIES BY AMENDMENT
09/02/11	64, 854	REMOVED GRAVITY WALL FROM SHEET AND REVISED LIMITS OF CONSTRUCTION
09/02/11	194	REVISED NOTE TO READ 229+83.00 TO 232+58.46
09/02/11	541	CHANGED STRUCTURE V-3 AND ADDED A JACK OR BORE SECTION OF PIPE WITH A SLOPE DRAIN
09/02/11	694-696	REPLACED SHEETS WITH CORRECT CROSS SECTION SHEETS
09/07/11	1	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO COVER SHEET
09/07/11	3	ADDED GDOT STANDARDS 2317 AND 2326
09/07/11	4	ADDED REVISIONS DESCRIPTIONS FOR 9/07/11
09/07/11	5	ADDED NOTE FOR FILL UNDER MEDIAN BARRIER
09/07/11	17	REVISED DETAIL FOR CONCRETE PARAPET SPECIAL DESIGN
09/07/11	41	REVISED QUANTITIES BY AMENDMENT
09/07/11	50-57	REVISED PAVEMENT MILL AND INLAY LIMITS TO REMOVE EXISTING STRIPING
09/07/11	82	REVISED STATION RANGE IN NOTE FOR SLAB REPLACEMENT
09/07/11	840-846	REMOVED EXISTING STRIPING AND ADDED PROPOSED 5 IN SKIP THERMO STRIPING
09/07/11	922	REMOVED THIS SHEET FROM THE PLAN SET
09/12/11	1	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO COVER SHEET
09/12/11	2	ADDED SHEET 7-002 QUANTITIES BY AMENDMENT TO INDEX
09/12/11	4	ADDED REVISIONS DESCRIPTIONS FOR 9/15/11
09/12/11	41-41A	REVISED QUANTITIES BY AMENDMENT
09/15/11	1	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO COVER SHEET
09/15/11	4	ADDED REVISIONS DESCRIPTIONS FOR 9/15/11
09/15/11	6A	REVISED NOTE 10 FOR OVERHEAD SIGNS TO REMOVE REFERENCE TO FUTURE LIGHTING OR WALKWAYS
09/15/11	41A	REVISED QUANTITIES BY AMENDMENT
11/11/11	1	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO COVER SHEET
11/11/11	4-4A	ADDED REVISIONS DESCRIPTIONS FOR 11/11/11
11/11/11	1123	ADDED REVISION DATE AND REVISED SHEET NUMBERS TO ESPC COVER SHEET
11/11/11	1125-1127	REVISED ESPC NOTES AND TABLES
11/11/11	1134-1136	REVISED ESPC DRAINAGE AREA MAP
11/11/11	1136A-1136H	ADDED ESPC PLAN SHEETS IN AREA OF MILLING AND INLAY AT BEGINING OF PROJECT
11/11/11	1137-1139	REVISED ESA'S, INITIAL BMP LAYOUT AND ADDED STORM DRAIN OUTLET PROTECTION INFORMATION
	1141-1144	
	1176, 1177	
	1180, 1184	
11/11/11	1199A-1199H	ADDED ESPC PLAN SHEETS IN AREA OF MILLING AND INLAY AT BEGINING OF PROJECT
11/11/11	1200-1202	REVISED ESA'S, INITIAL BMP LAYOUT AND ADDED STORM DRAIN OUTLET PROTECTION INFORMATION
	1204-1207	
	1211, 1226	
	1244-1248	
	1251, 1252	

USE ON CONSTRUCTION

Heath & Lineback Engineers
INCORPORATED
2390 CANTON ROAD, BUILDING 200
MARIETTA, GEORGIA 30066-5393

PARSONS
3577 PARKWAY LANE, BUILDING V
SUITE 100, NORCROSS, GA 30092

REVISION DATES

08/03/11	11/19/13	
09/02/11		
09/07/11		
09/12/11		
09/15/11		
11/11/11		

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: DISTRICT 2 DESIGN

REVISION SUMMARY

I-520 WIDENING AND
INTERCHANGE IMPROVEMENTS

DRAWING No.
3-001

GPLN