STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	STP-164-1(36)	17	302

QUANTITIES REQUIRED BY CONSTRUCTION

DATE	ITEM NO.	DESCRIPTION	UNIT	ORIGINAL QUANTITY	REQUIRED BY CONSTRUCTION QUANTITY
08/30/04	310-1101	GR AGGR BASE CRS, INCL MATL	TONS	77200	78200
08/30/04	402-3190	RECYCLED ASPH CONC 19MM SUPERPAVE, GP 1 OR 2, INCL BITUM MATL	TONS	17200	17400
08/30/04	402-3502	RECYCLED ASPH CONC 12.5MM SUPERPAVE, GP 2 ONLY, INCL BITUM MATL	TONS	12900	13000
08/30/04	402-3121	RECYCLED ASPH CONC 25MM SUPERPAVE, GP 1 OR 2, INCL BITUM MATL	TONS	31600	32100
08/30/04	413-1000	BITUM TACK COAT	GL	22000	22300
08/30/04	550-4218	FLARED END SECTION, 18 IN, STORM DRAIN	EA	5	6
08/30/04	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP 7	EA	8	13
08/30/04	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHITE	GLF	43000	43100
08/30/04	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	8800	9400
08/30/04	668-2100	DROP INLET, GPI	EA	24	25
08/30/04	668-2105	DROP INLET, GPI, SPCL DES	EA	9	8