STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	BRN00-0006-04(032)	30	228

MAINTENANCE OF TRAFFIC PLANS STAGE 2

1. SHIFT TRAFFIC ON SR 3/US 19 AS SHOWN.
2. INSTALL ALL TRAFFIC CONTROL DEVICES PRIOR TO STAGE 2 CONSTRUCTION ACTIVITIES BEGIN.
3. MAINTAIN INGRESS AND EGRESS TO ADJACENT PROPERTIES AT ALL TIMES.
4. REMOVE EXISTING PORTION OF BRIDGE AS SHOWN BY
5. WIDEN THE EAST SIDE OF SR 3/US 19 TO ACCOMMODATE TRAFFIC FOR STAGE 3 AND 4 AS SHOWN BY
6. CONSTRUCT PROPOSED CURB & GUTTER AND SIDEWALK FROM STA. 20+00 TO STA. 23+00, RT.
7. CONSTRUCT PORTION OF PROPOSED BRIDGE AND APPROACH SLAB FROM STA. 13+14 TO STA. 17+19, RT.

NOTES:
POSITIVE DRAINAGE SHALL BE PROVIDED AT ALL TIMES. TEMPORARY DRAINAGE SHALL BE DESIGNED FOR A 10-YEAR STORM EVENT. THE COST FOR DESIGNING, INSTALLING AND REMOVING TEMPORARY DRAINAGE ITEMS SHALL BE INCLUDED IN THE OVERALL BID PRICE SUBMITTED.

ALL TRAVEL LANES ARE 10'-6".

ALL TEMPORARY SIGNING AND MARKINGS AND REMOVAL OF THESE ITEMS SHALL BE INCLUDED IN TRAFFIC CONTROL LUMP SUM.

LANE TAPERS ARE DESIGNED FOR 35 MPH. TRAFFIC CONTROL DURING CONSTRUCTION SHOULD REFLECT THIS DESIGN SPEED.

VOID

01 N/F CITY OF THOMASTON, GEORGIA

02 N/F JANE S. & JOHN W. HARNESS

1A N/F BANK OF UPSON

03 N/F B. F. GOODRICH TEXTILE PRODUCTS

04 N/F WESTEK, INC.

05 N/F ALLAN W. CONNELL

07 N/F BF GOODRICH TEXTILE PRODUCTS

N/F EVELYN R. AVERY

N/F MRS. MILDRED A. BRUNSON

N/F THOMAS M. & VASHTI B. WELLS

ESA - 25' STREAM BUFFER

ESA - HISTORIC BOUNDARY

POTATO CREEK

EXIST. R/W

5+00

BEGIN PROJECT BRN00-0006-04(032) STA. 6+50.00

BEGIN SOUTH BOUND LANE TAPER STA. 6+50.00, 32.00 LT.

BEGIN TEMPORARY CONCRETE BARRIER STA. 8+78.94 LT

15" RCP

6+50.00, 8.00 LT.

42" RCP LE 650.52

10+00

END SOUTH BOUND LANE TAPER STA. 11+00.00, 31.08 LT.

PORTABLE IMPACT ATTENUATOR TYPE T-3-B-30

EXISTING BRIDGE STA. 13+30.66

BEGIN TEMPORARY CONCRETE BARRIER STA. 12+20 RT

END TEMPORARY CONCRETE BARRIER STA. 13+28.94 LT

15+00

BEGIN TEMPORARY CONCRETE BARRIER STA. 16+88.73 LT

EXISTING BRIDGE STA. 16+88.64

18+00

SR 3/US 19 CONST. ℄

11+00.00, 10.08 LT.

END WALL STA. 13+69.00, 42.83 RT

BEGIN BRIDGE STA. 13+44.00, 19.00 RT

END BRIDGE STA. 16+89.00, 19.00 RT

6+50.00, 8.00 RT.

BEGIN NORTH BOUND LANE TAPER STA. 6+50.00, 32.00 RT.

BEGIN LANE TAPERS MATCH EXISTING STA. 6+50

BEGIN CONSTR. BRN00-0006-04(032) STA. 7+40.00

END NORTH BOUND LANE TAPER STA. 11+00.00, 10.92 RT.

MATCH LINE STA.

LEGEND	
BARRIER	
IMPACT ATTENUATOR	

NOTE: ALL STATION AND OFFSETS ARE TAKEN FROM THE CONSTRUCTION CENTERLINE UNLESS OTHERWISE NOTED

STAGE 2

SCALE IN FEET
0 50 100 200

PROPERTY LINE	℄
REQUIRED R/W LINE	
CONSTRUCTION LIMITS	C F
EASEMENT FOR CONSTRUCTION & MAINTENANCE OF SLOPES	
EASEMENT FOR CONSTR OF SLOPES	
EASEMENT FOR CONSTR OF DRIVES	

BEGIN LIMIT OF ACCESS	BLA
END LIMIT OF ACCESS	ELA
LIMIT OF ACCESS	
REQ'D R/W AND LIMIT OF ACCESS	
EXISTING R/W LINE	

PBS&J

DATE	REVISIONS	DATE	REVISIONS
04/11/2011	ADDED OBF AND ESA BOUNDARY		

STATE OF GEORGIA DEPARTMENT OF TRANSPORTATION

GEORGIA DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC

PROJECT BRN00-0006-04(032)
S.R. 3 OVER POTATO CREEK
UPSON COUNTY

DRAWING NO. 19-13

H:\GDOT\322922\DGN\322922st-g2_1.dgn[1-64]

4/11/2011