STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA	STP00-8060-00(002)	4	623

DATE	SHEET NO.	REVISION
03-01-12	1, 489	ADDED REVISION INFO.
03-01-12	5	ADDED UC SYNERGETIC TO THE LIST OF UTILITY OWNERS.
03-01-12	63, 114, 176, 210, 311, 334, 545, 564, 615	REVISED NOTE AT DRAINAGE STRUCTURE G-10A TO G-12A FROM "REMOVE EX. PIPE" TO "RETAIN PIPE".
03-01-12	298-299, 343	GEORGIA POWER DISTRIBUTION'S POWER LINE WAS RELOCATED FROM POLE LOCATIONS 60.2 TO 58.1, 58.1 TO 56.1, 58.1 TO 51.1, AND 58.1 TO 53.1.
03-01-12	299, 307	COLUMBUS WATER WORKS'S 24" SANITARY SEWER WAS RELOCATED FROM ALONG BRADLEY PARK DRIVE TO THE NORTH END OF THE CULVERT AT ROARING BRANCH CREEK.
04-11-12	16	ADDED TS-13A. (AMENDMENT #3)
04-11-12	21, 34	ADDED QUANTITIES FOR UNDERDRAIN PIPE AND SLOPE DRAIN PIPE. (AMENDMENT #3)
04-11-12	22, 25, 34	ADDED A QUANTITY FOR JACK OR BORE PIPE - 24" STEEL PIPE, ¾INCH THICK. (AMENDMENT #3)
04-11-12	26, 34	ADDED A QUANTITY FOR PERMANENT SOIL REINFORCING MAT. REMOVE THE QUANTITY FOR BITUMINOUS TREATED ROVING, WATERWAYS. (AMENDMENT #3)
04-11-12	176, 180	REVISED OLD WHITTLESEY ROAD TO HAVE FULL DEPTH PAVEMENT AND OVERLAY SECTIONS. (AMENDMENT #3)
04-13-12	66	REVISED SHEET TO INDICATE DRAINAGE PIPE UNDER VETERANS TO BE PLUGGED. (AMENDMENT #4)
04-16-12	24, 25, 34	ADDED A QUANTITY FOR JACK OR BORE PIPE - 18" STEEL PIPE, ¾INCH THICK. (AMENDMENT #4)
04-17-12	6	REVISED GENERAL NOTE #18 TO INDICATE SIGNAL HEADS MUST BE BLACK POWDER COATED. (AMENDMENT #5)
05-02-12	1, 489	ADDED REVISION INFO.
05-02-12	7-8	ADDED STORM DITCH #5 TO THE ENVIRONMENTAL RESOURCES IMPACT TABLE.
05-02-12	25, 59, 110, 172, 209, 227, 307, 330, 343, 541, 560	DRAINAGE SYSTEM "K" WAS REROUTED.
05-02-12	45, 97, 162, 294, 317, 507, 529, 550	CORRECTED THE SPELLING OF THE WORD "CROSS" THAT IS IN THE "BEGIN PROJECT" NOTE.
05-02-12	35	ADDED QUANTITIES TO "QUANTITIES REQUIRED ON CONSTRUCTION" SHEET
05-02-12	48, 100, 165, 297, 532, 553	REVISED SLOPE DRAIN NOTE TO SPECIFY 6" DIAMETER.
05-02-12	49, 166, 298, 495, 554	CHANGED DITCH 2 LINING TO PERMANENT SOIL REINFORCING MAT.
05-02-12	50, 102, 167, 204, 299, 534, 555	DRAINAGE DITCHES ENCROACHING THE BUFFER ARE NOW SHOWN LINED WITH RIP RAP.
05-02-12	52, 53, 104, 169, 206, 301, 324, 353, 355, 514, 536, 557	DELINEATED EPHEMERAL STORM DITCH 5 AND BUFFER.
05-02-12	63, 64, 66, 114, 115, 117, 176, 177, 179, 210, 211, 311, 312, 314, 334, 335, 337, 347, 349, 523, 524, 526, 545, 546, 548, 564, 565, 567	LABELED STORM BASIN 8 & 9 AS "NON BUFFERED STATE WATERS".
05-02-12	101, 533	EXTENDED CONSTRUCTION HATCHING OF ASHWOOD DRIVE TO THE BEGINNING OF CONSTRUCTION LIMITS.
05-02-12	491-494A	REVISED SEDIMENT STORAGE CHARTS.
05-02-12	495	REMOVED BIOTA IMPAIRED STREAM INFO. REVISED STREAM BUFFER ENCROACHMENT CHART, MONITORING GENERAL NOTES, AND DITCH LINING DETAILS.
05-02-12	496	REVISED CHECKLIST ITEM 17 TO SPECIFY THAT THE PROJECT DOES NOT DISCHARGE INTO A BIOTA IMPAIRED SEGMENT.
05-02-12	505	UPDATED OUTFALL INFO.
05-02-12	509, 518, 531, 540, 552	ADDED A DOUBLE ROW OF TYPE C SILT FENCE TO PROTECT STORM BASIN 2
05-02-12	514, 536, 557	ADDED A DOUBLE ROW OF TYPE C SILT FENCE TO PROTECT WETLAND 4.
05-02-12	539-540	REVISED PLAN SHEETS TO SHOW CONSTRUCTION HATCHING.
05-02-12	569	CHANGED MONITORING SITE 1 LOCATION
06-21-12	1, 489	ADDED REVISION INFO.
06-21-12	495	REVISED STREAM BUFFER ENCROACHMENT CHART AND MONITORING GENERAL NOTES.
06-21-12	497	VOIDED SHEET SINCE THE PROJECT DOES NOT DISCHARGE INTO A BIOTA IMPAIRED SEGMENT.
06-21-12	514, 536, 557	DELINEATED EPHEMERAL STORM DITCH 5 AND RAILROAD BUFFER.
06-21-12	514, 536, 557	ADDED A DOUBLE ROW OF TYPE C SILT FENCE TO PROTECT STORM DITCH 5.
06-21-12	569	CHANGED MONITORING SITE LOCATIONS
08-01-12	1, 489	ADDED REVISION INFO.
08-01-12	7, 495	REVISED STREAM 3 INFO IN THE STREAM BUFFER ENCROACHMENT CHART.
08-23-12	1, 489, 581	ADDED REVISION INFO.
08-23-12	20, 26	REVISED QUANTITIES FOR DRIVEWAY ITEMS AND SILT FENCE TYPE A.
08-23-12	35, 57, 89, 108, 305, 489, 517, 539, 581, 608	ADDED DRIVEWAY TO ACCESS PARCEL 2D.
08-23-12	586	REVISED PARCEL 2D DATA TABLE FOR DRIVEWAY EASEMENT TRACK 2.
04-09-13	1	ADDED REVISION INFO.
04-09-13	23, 25, 35	ADDED A QUANTITY FOR GA. STD. 1019-A TYPE E AND REVISED QUANTITIES FOR GA. STD. 1019-B TYPE V-1. AND STORM DRAIN PIPE, 30 IN.
04-09-13	50, 222	ADDED DRAINAGE STRUCTURES D-4B AND D-4C.
04-09-13	2, 381A	ADDED CONSTRUCTION DETAIL OF DROP INLET MODIFIED FOR TRIPLE GRATE.
06-18-13	1	ADDED REVISION INFO.
06-18-13	21, 35	INCREASED QUANTITY FOR TEMPORARY BARRIER, METHOD NO. 1.
09-24-13	1, 581	ADDED REVISION INFO.
09-24-13	20, 27, 29, 31, 35	REVISED QUANTITIES FOR ADDED MEDIAN BREAK & CROSSOVER FOR PARCEL 15 DRIVEWAY
09-24-13	48, 49, 100, 101, 127, 128, 165, 166, 239, 297, 298, 320, 321, 532, 533, 553, 554, 591, 593	ADDED MEDIAN BREAK & CROSSOVER FOR PARCEL 15 DRIVEWAY
10-15-13	1	ADDED REVISION INFO.
10-15-13	20, 35	ADDED QUANTITY FOR IMPACT ATTENUATOR UNIT, TYPE P.
03-11-14	1, 581	ADDED REVISION INFO.
03-11-14	20, 35	REVISED QUANTITIES FOR PARCEL 41 & 43 JOINT USE DRIVEWAY
03-11-14	61, 91, 112, 174, 309, 332, 543, 562, 612, 613, 614	REVISED PARCEL 41 & 43 JOINT USE DRIVEWAY
07-23-14	1	ADDED REVISION INFO.
07-23-14	27	ADDED ITEM TRAFFIC SIGNAL INSTALLATION 7
07-23-14	27	ADDED ITEM STEEL STRAIN POLE, TP IV W/ 55' TWIN MAST ARMS
07-23-14	27	ADDED ITEM STEEL STRAIN POLE, TP IV W/ 60' TWIN MAST ARMS
07-23-14	27	REVISED QUANTITY FOR TRAFFIC STRIPE, 8" SOLID WHITE
07-23-14	30	REVISED SUBTOTAL #2 FOR TP 1, MATL SHEETING TP 9
07-23-14	31	REMOVED SIGNS AT STA 844+10, R1-1(36) & R6-3
07-23-14	31	REMOVED SIGNS AT STA 844+50, R1-1(36) & R6-3
07-23-14	31	REVISED SUBTOTAL #2, SUBTOTAL #3, GRAND TOTAL
07-23-14	32	REVISED QUANTITY FOR OVERHEAD STREET NAME SIGNS
07-23-14	332	ADDED STOPBARS & CROSSWALKS. REMOVED SIGNS AT STA. 844+10 & 844+50
07-23-14	352A	ADDED NEW SIGNAL INSTALLATION NO. 7
07-23-14	352B	ADDED LIST OF MATERIAL AND PIN ASSIGNMENT FOR NEW SIGNAL INSTALLATION NO. 7
07-22-15	1, 581	ADDED REVISION INFO.
07-22-15	20, 35	REVISED QUANTITIES FOR PARCEL 22 DRIVEWAY
07-22-15	50, 85, 595, 596	REVISED PARCEL 22 DRIVEWAY
09-22-15	1, 581	ADDED REVISION INFO.
09-22-15	20, 35	REVISED R/W MARKER QUANTITY FOR PARCEL 22
09-22-15	50, 595, 596	ADDED PARCEL 22 R/W TRACT 2 AND REVISED PESMT & DWESMT TRACT 1-2
03-03-16	1, 581	ADDED REVISION INFO.
03-03-16	20, 22, 25, 27, 33, 35, 35A	REVISED QUANTITIES FOR U-TURN EYEBROW
03-03-16	48, 49, 237, 238, 320, 321, 593, 594	ADDED U-TURN EYEBROW AND PARCEL 15 TESMT TRACT 2
03-03-16	220	REVISED DRAINAGE PROFILES PER U-TURN EYEBROW ADDITION

GEORGIA
DEPARTMENT OF TRANSPORTATION

REVISION DATES		
03-01-12	08-01-12	07-23-14
04-11-12	08-23-12	07-22-15
04-13-12	04-09-13	09-22-15
04-16-12	06-18-13	03-03-16
04-17-12	09-24-13	
05-02-12	10-15-13	
06-21-12	03-11-14	

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: ROADWAY DESIGN

REVISION SUMMARY

WIDENING OF WHITTLESEY ROAD

DRAWING No. 3-01

1/5/2009 GPLN

USE ON CONSTRUCTION