STATE	PROJECT NUMBER	SHEET NO.	TOTAL SHEETS
GA.	TSAP 193 (9)	2	135

1-135

REVISION SUMMARY SHEET

DATE	SHEET NO.	DESCRIPTION
July 19-1982	1, 21, 37, 47	Reduced Proposed R/W Sta. 298+00 - 298+70
July 28-1982	1, 10, 11, 19, 35 & 46	Reduced R/W & Added Easement Sta. 263+62.83 - 264+60.56 & Corrected Quantities Accordingly
Aug. 4, 1982	1, 7, & 21	Changed Location of Proposed Drive at Station 293+00 Lt. to Sta. 284+30. No Quantities Revised.
Sept. 8, 1982	1, 3, 4, 9 & 11	Changed Asphaltic Conc. "E" 165 lbs/Sq. Yd. to Asphaltic Conc. "F" 135 lbs/Sq. Yd. Corrected Roadway Quantities Accordingly.
Sept. 14, 1982	1, 10, 11, 25, 41, 49, 103, 131 & 132	Changed Back Slope and Constr. Limits Sta. 346+00 To Sta. 348+00 Lt. & Adjusted Earthwork Quantities Accordingly.
Jan. 24, 1983	3 & 4 1, 4A & 4B 9, 10 & 11	Rev. Typical Section Added Sheets Changed Paving Quantities & Adjusted Accordingly
Jan. 25, 1983	1, 8, 11, 17, 21, 99 & 100	Extended Box Culverts and Adjusted Quantities Accordingly.
MAY. 19, 1983	1 3 & 4 4A & 4B 13, 15, 18-20, 29, 31, 34-36, 107, 110, 117, 118, 120-122	Revised Index Revised Typical Sections - Deleted Graded Aggregate Base Deleted Deleted Proposed Grade Changes
	17-19, 21, 25, 26, 33-35, 37, 41, 42, 96, 98-100, 102, 118, 119, 124, 133	Deleted Detours and changed culverts to storm Drain Pipes
	99A & 102A	Added Sheets to show new pipes replacing culverts
	54, 55, 55A, & 86-92	Deleted culvert standards and special design standards
June 15, 1983	1, 3, 4, 26, 42, 134 & 135	Grade Change - Use On Constr.

FORM EF3