RESOURCE: NAME AND TYPE	LOCATION: BEGINNING STA.	LOCATION: ENDING STA.	SIDE	CONSTRUCTION ACTIVITY:	PERMITTED ACTIVITY:	CONTROLLING CRITERIA	SPECIAL PROVISIONS	COMMENTS: INCLUDING ANY PERMIT EXPIRATION DATES
STREAM 4 BUFFER	130+50	134+35	BOTH	BRIDGE CONSTRUCTION, HAUL ROAD, PEDESTRIAN TRAIL	ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT	MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES	N/A	ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY.
STREAM 4 BUFFER	204+80	206+55	BOTH	BRIDGE CONSTRUCTION	ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT	MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES	N/A	ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY.
STREAM #17 BUFFER	133+50	135+16	BOTH	BRIDGE CONSTRUCTION, HAUL ROAD, PEDESTRIAN TRAIL	ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT	MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES	N/A	ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY.
NORTH FORK PEACHTREE CREEK	130+99	132+23	BOTH	BRIDGE CONSTRUCTION, PEDESTRIAN TRAIL	ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT	MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES	N/A	ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY.
STREAM #16 BUFFER	221+31	221+76	BOTH	EROSION CONTROL, TEMPORARY CROSSING	ACTIVITIES WITHIN 100 FT OF THE PROPOSED BRIDGE ARE EXEMPT	MEMO FROM EPD DATED 6/8/06 RE: BUFFER VARIANCE ISSUES	N/A	ROADWAY DRAINAGE STRUCTURE EXEMPTION-WORK BEYOND 100 FT. OF THE PROPOSED BRIDGE WILL REQUIRE A BUFFER VARIANCE OR WRITTEN PERMISSION FROM EPD PRIOR TO COMMENCEMENT OF THE ACTIVITY.

Archer Western Contractors

Heath & Lineback Engineers INCORPORATED
2390 CANTON ROAD, BUILDING 200
MARIETTA, GEORGIA 30066-5393
(770)424-1668

AS-BUILT

REVISION DATES

STATE OF GEORGIA
DEPARTMENT OF TRANSPORTATION
OFFICE: INNOVATIVE PROGRAM DELIVERY

GENERAL NOTES

S.R. 400/ I-85
CONNECTOR RAMPS

DRAWING No. 4-002